

Regional Transportation Commission of Southern Nevada Project Status Report for Clark County Public Works

August 08, 2017

Ann Road, Clark County 215 Beltway to Durango Drive 1

97	RTC Number	107D	ILC Amount	\$1,000,000.00	ILC Executed	08/13/2015	ILC Expiration	06/30/2020						
Complete Streets:		TBD												
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Jinxin Xie	Design Firm	CCPW Design	Construction PM	Mike Mamer	Constr Mgmt		Contractor	
Ann Road, Clark County 215 Beltway to Durango Drive			Design Complete	30%	Bid Complete	0%								
Description:														
Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane.														
			929	Feb 2018	May 2018				Jun 2018		Aug 2018		May 2019	

Arterial Maintenance Fiscal Year 17 1

116	RTC Number	135W-SB5	ILC Amount	\$571,000.00	ILC Executed	05/18/2017	ILC Expiration	06/30/2022						
Complete Streets:		NA												
Scope Name:	Bid Status	Pending NTP	Bid Number	604397-17	Design PM	Joe Yatson	Design Firm	GCW, Inc.	Construction PM	Robert McNamara	Constr Mgmt	CCPW	Contractor	Las Vegas Paving Corporation
Mt. Hood, Treeline and Various Neighborhood Streets Rehab			Design Complete	100%	Bid Complete	0%								
Description:														
Reconstruction of Mount Hood/Fogg Street, Bonanza Road to Lake Mead Drive; Tree Line Drive, Sahara Avenue to Charleston Boulevard; and on various residential streets within the Sunrise Valley and La Miranda neighborhoods.														
			950	Dec 2016	Apr 2017	4/6/17	Jun 2017	6/12/17	Oct 2017				Mar 2018	

Arterial Maintenance Fiscal Year 2014

7	RTC Number	135R	ILC Amount	\$12,000,000.00	ILC Executed	09/12/2013	ILC Expiration	07/01/2018				
Complete Streets: Sidewalk ramps will be reconstructed and locations with missing sidewalk will be connected with an asphalt sidewalk.												
Scope Name: Bid Status Warranty Period Bid Number 603597-15 Design PM Kathleen Kingston Design Firm G.C. Wallace, Inc. Construction PM Blair Lecker Constr Mgmt CCPW Contractor Las Vegas Paving Corporation												
Pecos Road and Russell Road Resurfacing			Design Complete	Bid Complete	702-455-6043	702-455-6331						
Description:			100%	93%								
Mill & Overlay Pecos Road, Sunset Road to Flamingo Road, Russell Road, Mt Vista Road to City of Henderson, and Russell Road, Decatur Boulevard to Polaris Road			828	Jul 2014	Feb 2015	2/11/15	Mar 2015	3/20/15	Jul 2015	8/10/15	Jul 2016	7/29/16

32	RTC Number		ILC Amount		ILC Executed		ILC Expiration					
Complete Streets: Sidewalk ramps will be reconstructed and sidewalk repairs will be connected as needed.												
Scope Name: Bid Status Sub Complete Bid Number 603917-15 Design PM Kathleen Kingston Design Firm Louis Berger Group Construction PM Blair Lecker Constr Mgmt CCPW Contractor Las Vegas Paving Corporation												
Bermuda, Cabana, and McLeod Resurfacing			Design Complete	Bid Complete	702-455-6043	702-455-6331						
Description:			100%	96%								
P&P,R&R & M&O: Bermuda Road, Hidden Wells Road to Sunset Road, Cabana Drive, Flamingo Road to Vegas Valley Drive, McLeod Drive, Tropicana Road to Flamingo Road, Paradise & UPRR fix pavement			858	Aug 2015	Dec 2015	12/8/15	Feb 2016	2/5/16	Jun 2016	6/6/16	May 2017	5/4/17

Bunkerville Roads

4

105 RTC Number **062F-FTI** ILC Amount **\$44,700.00** ILC Executed **02/11/2016** ILC Expiration **06/30/2021**

Complete Streets:

Scope Name: Bid Status Reconciliation **Bid Number** 604057-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** CCPW **Contractor** Las Vegas Paving Corporation

Bunkerville Roads: White Rock and Elbow Canyon

Design Complete 100% **Bid Complete** 96% 702-455-6681 702-455-6331

Description:
Resurfacing improvements to White Rock Road (Lime Klin Canyon Road) and Elbow Canyon Road-From existing pavement on White Rock, along White Rock and Elbow Canyon Road to the Nevada/Arizona Stateline or to a point on Elbow Canyon Road where funding for pavement is exhausted

EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
761 Jan 2016	Jun 2016	6/28/16	Aug 2016	8/12/16	Feb 2017	2/21/17	Apr 2017	4/21/17

9 RTC Number **062F-SB5** ILC Amount **\$141,000.00** ILC Executed **08/12/2010** ILC Expiration **06/30/2020**

Complete Streets: NA

Scope Name: Bid Status Reconciliation **Bid Number** 604057-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** CCPW **Contractor** Las Vegas Paving Corporation

Bunkerville Roads: White Rock and Elbow Canyon

Design Complete 100% **Bid Complete** 96% 702-455-6681 702-455-6331

Description:
Resurfacing improvements to White Rock Road (Lime Klin Canyon Road) and Elbow Canyon Road-From existing pavement on White Rock, along White Rock and Elbow Canyon Road to the Nevada/Arizona Stateline or to a point on Elbow Canyon Road where funding for pavement is exhausted

EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
761 Jan 2016	Jun 2016	6/28/16	Aug 2016	8/12/16	Feb 2017	2/21/17	Apr 2017	4/21/17

106 RTC Number **062F** ILC Amount **\$285,000.00** ILC Executed **02/11/2016** ILC Expiration **06/30/2021**

Complete Streets:

Scope Name: Bid Status Reconciliation **Bid Number** 604057-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** CCPW **Contractor** Las Vegas Paving Corporation

Bunkerville Roads: White Rock and Elbow Canyon

Design Complete 100% **Bid Complete** 96% 702-455-6681 702-455-6331

Description:
Resurfacing improvements to White Rock Road (Lime Klin Canyon Road) and Elbow Canyon Road-From existing pavement on White Rock, along White Rock and Elbow Canyon Road to the Nevada/Arizona Stateline or to a point on Elbow Canyon Road where funding for pavement is exhausted

EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
761 Jan 2016	Jun 2016	6/28/16	Aug 2016	8/12/16	Feb 2017	2/21/17	Apr 2017	4/21/17

Bunkerville Roads

4

104 RTC Number **062F** ILC Amount **\$781,300.00** ILC Executed **02/11/2016** ILC Expiration **06/30/2021**

Complete Streets:

Scope Name: Bid Status Reconciliation **Bid Number** 604057-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** CCPW **Contractor** Las Vegas Paving Corporation

Bunkerville Roads: White Rock and Elbow Canyon

Design Complete 100% **Bid Complete** 96% 702-455-6681 702-455-6331

Description:

Resurfacing improvements to White Rock Road (Lime Klin Canyon Road) and Elbow Canyon Road-From existing pavement on White Rock, along White Rock and Elbow Canyon Road to the Nevada/Arizona Stateline or to a point on Elbow Canyon Road where funding for pavement is exhausted

EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
761 Jan 2016	Jun 2016	6/28/16	Aug 2016	8/12/16	Feb 2017	2/21/17	Apr 2017	4/21/17

Cactus Avenue, Rainbow Boulevard to Spencer Street

9

8	RTC Number	147A	ILC Amount	\$48,996,000.00	ILC Executed	11/10/2004	ILC Expiration	07/01/2018															
Complete Streets:																							
Scope Name:		Bid Status	Complete	Bid Number	601530-09	Design PM	Mona Stammetti	Design Firm	G.C. Wallace, Inc.	Construction PM	Blair Lecker	Constr Mgmt	Nevada By Design	Contractor	Wells Cargo, Inc.								
Duck Creek Railroad Detention Basin				Design Complete	100%	Bid Complete	100%		702-455-6077		702-455-6331												
Description:						EAC Date		Est Advertise	Mar 2009	Advertise Date	5/4/09	Est Open	Sep 2009	Open Bids	9/9/09	Est NTP	Nov 2009	Notice To Proceed	11/30/09	Est Complete	Feb 2011	Substantial Completion	2/1/11
Embankments for UPRR crossing				582																			

46	RTC Number		ILC Amount		ILC Executed		ILC Expiration																
Complete Streets:																							
Scope Name:		Bid Status	Complete	Bid Number	603050-13	Design PM	Mona Stammetti	Design Firm	Atkins	Construction PM	Mike Mamer	Constr Mgmt	CH2M Hill, Inc.	Contractor	Las Vegas Paving Corporation								
Cactus Avenue/ Union Pacific Railroad (UPRR) Grade Separation				Design Complete	100%	Bid Complete	94%		702-455-6077		702-455-6081												
Description:						EAC Date		Est Advertise	Aug 2013	Advertise Date	8/22/13	Est Open	Oct 2013	Open Bids	10/31/13	Est NTP	Mar 2014	Notice To Proceed	3/24/14	Est Complete	Dec 2014	Substantial Completion	11/26/14
Full improvements along Cactus Avenue, Rainbow Boulevard to Verona Wood Street, including bridge structure over UPRR.				679																			

26	RTC Number		ILC Amount		ILC Executed		ILC Expiration																
Complete Streets:																							
Scope Name:		Bid Status	Complete	Bid Number	NDOT 3530	Design PM	Roy Davis	Design Firm	Louis Berger Group	Construction PM		Constr Mgmt		Contractor	NDOT (LVP)								
Cactus Avenue and I-15 Interchange				Design Complete	100%	Bid Complete			702-455-6075														
Description:						EAC Date		Est Advertise	Nov 2012	Advertise Date	11/9/12	Est Open		Open Bids	11/15/12	Est NTP		Notice To Proceed	4/2/13	Est Complete	Oct 2014	Substantial Completion	8/29/14
I-15 at Cactus Avenue interchange in Las Vegas NDOT will construct interchange and traffic signal at LVB. CCPW continues coordination through construction.				680																			

Cactus Avenue, Rainbow Boulevard to Spencer Street

9

27	RTC Number	ILC Amount	ILC Executed				ILC Expiration				
Complete Streets:											
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Outbound Airport Express			Design Complete	Bid Complete	702-455-6082	CH2M Hill, Inc.	Mike Mamer				
Description:	Elevated expressway from McCarran to Resort Corridor		15%	0%							
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		773	May 2018	Jul 2018		Aug 2018		Nov 2018		Nov 2020	

28	RTC Number	ILC Amount	ILC Executed				ILC Expiration				
Complete Streets:											
Scope Name:	Bid Status	Warranty Period	Bid Number	CO#1 60305C	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Cactus Avenue/ Union Pacific Railroad (UPRR) Grade Separation			Design Complete	Bid Complete	702-455-6075	Louis Berger Group	Mike Mamer	CH2M Hill, Inc.	Las Vegas Paving Corporation		
Description:	Full improvements to Cactus Avenue, Valley View Boulevard to Dean Martin Drive		100%	100%							
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		774	Apr 2014	Aug 2014		Sep 2014		Aug 2014	8/20/14	Dec 2014	11/26/14

29	RTC Number	ILC Amount	ILC Executed				ILC Expiration				
Complete Streets:											
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Cactus Avenue, Verona Wood Street to Valley View Boulevard			Design Complete	Bid Complete	702-455-2986	Brooke Prescia	CH2M Hill Engineers, Inc.	Mike Mamer	TBD		
Description:	Full improvements to Cactus/ UPRR touchdown to Valley View Boulevard		90%	0%							
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		775	Nov 2017	Feb 2018		Mar 2018		Jun 2018		Mar 2019	

Cactus Avenue, Rainbow Boulevard to Spencer Street

9

30	RTC Number	ILC Amount		ILC Executed			ILC Expiration				
Complete Streets:											
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Cactus Avenue, LVB to Spencer St & Haven Storm Drain			Design Complete	Bid Complete	Roy Davis	Atkins	Mike Mamer	TBD			
Description:			90%	0%	702-455-6075	702-455-6081					
Full improvements to Cactus Avenue, Las Vegas Boulevard to Spencer Street			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
			776	Nov 2017	Feb 2018	Mar 2018		Jun 2018		Mar 2019	

31	RTC Number	ILC Amount		ILC Executed			ILC Expiration				
Complete Streets:											
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Inbound Airport Express			Design Complete	Bid Complete	Joe Yatson	Louis Berger Group	Mike Mamer				
Description:			10%	0%	702-455-6082	702-455-6081					
Elevated expressway from Resort Corridor to McCarran			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
			777	May 2018	Jul 2018	Aug 2018		Nov 2018		Nov 2020	

83	RTC Number	ILC Amount		ILC Executed			ILC Expiration					
Complete Streets:												
Scope Name:	Bid Status	Complete	Bid Number	603550-14	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
Traffic Signals at Cactus Avenue/ Jones and Rainbow			Design Complete	Bid Complete	Brooke Prescia	CH2M Hill, Inc.	Mathew Burke	CCPW	Fast Trac Electric			
Description:			100%	100%	702-455-2986	702-455-6081						
Construct new traffic signal and other improvements including additional paving, crosswalks, signs, and pavement markings at the intersection of Cactus Avenue and Jones Boulevard.			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion	
			921	Sep 2014	Jan 2015	1/9/15	Feb 2015	2/20/15	May 2015	5/18/15	Jul 2015	7/16/15

Carey Avenue, Nellis Boulevard to Toiyabe Street

2

79	RTC Number	016H-FTI	ILC Amount	\$200,000.00	ILC Executed	08/14/2014	ILC Expiration	06/30/2019		
Complete Streets:		NA								
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor	
Carey Avenue, Nellis Boulevard to Toiyabe Street	Design Complete	6%	Bid Complete	0%	702-455-6616	John Catanese	702-455-6081	Mike Mamer	CCPW	
Description:		Full improvements up to four lanes for Carey Avenue, Nellis Boulevard to Toiyabe Street and bridge over Sloan Channel.								
		862	EAC Date	Jun 2018	Est Advertise	Sep 2018	Advertise Date		Est Open	Oct 2018
								Open Bids		
									Est NTP	Jan 2019
									Notice To Proceed	
									Est Complete	Jul 2020
									Substantial Completion	

10	RTC Number	016H	ILC Amount	\$3,220,000.00	ILC Executed	08/18/2013	ILC Expiration	07/01/2018		
Complete Streets:		NA								
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor	
Carey Avenue, Nellis Boulevard to Toiyabe Street	Design Complete	6%	Bid Complete	0%	702-455-6616	John Catanese	702-455-6081	Mike Mamer	CCPW	
Description:		Full improvements up to four lanes for Carey Avenue, Nellis Boulevard to Toiyabe Street and bridge over Sloan Channel.								
		862	EAC Date	Jun 2018	Est Advertise	Sep 2018	Advertise Date		Est Open	Oct 2018
								Open Bids		
									Est NTP	Jan 2019
									Notice To Proceed	
									Est Complete	Jul 2020
									Substantial Completion	

Casa Linda and Pebble Canyon Neighborhood Street Rehabilitation

1

61	RTC Number	175D-FTI	ILC Amount	\$2,250,000.00	ILC Executed	08/14/2014	ILC Expiration	06/30/2019		
Complete Streets:		Bring sidewalk ramps up to ADA standards								
Scope Name:	Bid Status	Sub Complete	Bid Number	604152-16	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor	
Casa Linda, Craig Park, and Pebble Canyon Pulverize and Pave	Design Complete	100%	Bid Complete	94%	702-455-6921	Richard Robinson	702-455-6331	Blair Lecker	CCPW	Aggregate Industries SWR Inc.
Description:		Pavement rehabilitation								
		870	EAC Date	Mar 2016	Est Advertise	Jun 2016	Advertise Date	6/28/16	Est Open	Jul 2016
								Open Bids	7/29/16	
									Est NTP	Jan 2017
									Notice To Proceed	1/3/17
									Est Complete	Apr 2017
									Substantial Completion	4/3/17

CC-215, Decatur Boulevard to North 5th Street

1

38	RTC Number	076V-FTI	ILC Amount	\$43,150,000.00	ILC Executed	10/10/2013	ILC Expiration	07/01/2018			
Complete Streets:		NA									
Scope Name:	Bid Status	Sub Complete	Bid Number	603168-13	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
					Roy Davis	VTN Nevada	Blair Lecker	CM Works, Inc.	Las Vegas Paving Corporation		
North CC-215 Beltway, Decatur to North 5th Full Improvements			Design Complete	Bid Complete							
Description:			100%	94%	702-455-6075		702-455-6331				
BW, Decatur to North 5th full improvements, including roadway, drainage and utility improvements.											
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
			722	Sep 2013	Dec 2013	12/2/13	Jun 2014	6/27/14	Nov 2014	11/3/14	Nov 2016 10/28/16

CC-215, Airport Connector Phase II

1

51	RTC Number	076Y-FTI	ILC Amount	\$29,500,000.00	ILC Executed	05/15/2014	ILC Expiration	07/01/2019			
Complete Streets:		NA									
Scope Name:	Bid Status	Construction	Bid Number	603609-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
					Spring Dineen	Parsons Brinckerhoff, Inc.	Robert McNamara	HDR Engineering, Inc.	Las Vegas Paving Corporation		
I-215, Airport Connector Phase 2			Design Complete	Bid Complete							
Description:			100%	99%	702-455-6074		702-455-6047				
Build a direct connection (flyover) for southbound traffic from the airport tunnel southerly approach to I-215 eastbound. Reconstruct southern airport connector ramp to Warm Springs Road.											
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
			917	Apr 2014	Mar 2015	3/6/15	Apr 2015	4/9/15	Aug 2015	8/3/15	Aug 2017

CC-215, Grand Montecito Pkwy Bridge

1

52	RTC Number	076Z-FTI	ILC Amount	\$10,163,000.00	ILC Executed	09/10/2015	ILC Expiration	06/30/2020			
Complete Streets:		Will not be included due to freeway classification									
Scope Name:	Bid Status	Sub Complete	Bid Number	603891-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
					Brooke Prescia	R2H Engineering, Inc.	Mike Mamer	Louis Berger Group	Las Vegas Paving Corporation		
CC-215, Grand Montecito Parkway Bridge			Design Complete	Bid Complete							
Description:			100%	100%	702-455-2986		702-455-6081				
Construct a concrete bridge on CC 215, approximately 160' long x 65' wide, crossing over Grand Montecito Pkwy from Durango Drive to Oso Blanca Road carrying traffic east bound. This bridge is a mirror image of existing bridge at this location that will be converted to west bound only.											
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
			751	Aug 2015	Nov 2015	11/10/15	Dec 2015	12/9/15	May 2016	5/16/16	Jun 2017 5/10/17

Complete Streets: Desert Inn Road, Sir George Drive, and Winterwood Boulevard

1

92	RTC Number	176B-FTI	ILC Amount		ILC Executed	05/21/2015	ILC Expiration	03/30/2020				
Complete Streets: Desert Inn, Lamb to Nellis - Curb, gutter, sidewalk and streetlights. Sir George Drive - decorative medians												
Scope Name: Bid Status Sub Complete Bid Number 603873-15 Design PM Spring Dineen Design Firm Atkins Construction PM Blair Lecker Constr Mgmt CCPW Contractor Unicon, LLC												
Desert Inn Road, Sir George Drive and Winterwood Boulevard			Design Complete	Bid Complete	702-455-6074		702-455-6331					
Description:			100%	98%								
Desert Inn, Lamb to Nellis - full street improv. Sir George, Nellis -Stewart - remove med island & replace with stained exposed rock concrete. Winterwood, Club House to Sahara - remove & replace asphalt pavement 05.15.17: QC Deficiency			920	EAC Date Sep 2015	Est Advertise Oct 2015	Advertise Date 10/28/15	Est Open Aug 2016	Open Bids 8/26/16	Est NTP Jan 2017	Notice To Proceed 1/24/17	Est Complete Jun 2017	Substantial Completion 6/13/17

Craig Park and Paradise Palms Neighborhood Street Rehabilitation

1

64	RTC Number		ILC Amount	\$3,800,000.00	ILC Executed	11/13/2014	ILC Expiration	06/30/2019				
Complete Streets: Bring sidewalk ramps up to ADA standards.												
Scope Name: Bid Status Construction Bid Number 604208-16 Design PM Richard Robinson Design Firm CCPW Design Construction PM Mike Mamer Constr Mgmt CCPW Contractor CG&B Enterprises, Inc.												
Paradise Palms Neighborhood Street Rehabilitation			Design Complete	Bid Complete	702-455-6921		702-455-6081					
Description:			100%	61%								
Pavement rehabilitation			873	EAC Date Jun 2016	Est Advertise Sep 2016	Advertise Date 9/1/16	Est Open Sep 2016	Open Bids 9/30/16	Est NTP Mar 2017	Notice To Proceed 3/6/17	Est Complete Sep 2017	

Decatur Boulevard, Cactus Avenue to Warm Springs Road

3

66	RTC Number	007M-FTI	ILC Amount	\$350,000.00	ILC Executed	07/10/2014	ILC Expiration	07/01/2019				
Complete Streets:		NA										
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
Decatur Boulevard, Cactus Avenue to Warm Springs Road			Design Complete	Bid Complete	Mona Stammetti 702-455-6077	Stanley Consultants, Inc.	Mike Mamer 702-455-6081					
Description:			60%	0%								
Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road. The improvements may include up to four travel lanes				EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
			869	Sep 2017	Dec 2017		Jan 2018		Apr 2018		Oct 2019	

6	RTC Number	007M	ILC Amount	\$850,000.00	ILC Executed	08/18/2013	ILC Expiration	07/01/2018				
Complete Streets:		NA										
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
Decatur Boulevard, Cactus Avenue to Warm Springs Road			Design Complete	Bid Complete	Mona Stammetti 702-455-6077	Stanley Consultants, Inc.	Mike Mamer 702-455-6081					
Description:			60%	0%								
Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road. The improvements may include up to four travel lanes				EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
			869	Sep 2017	Dec 2017		Jan 2018		Apr 2018		Oct 2019	

80	RTC Number	007M	ILC Amount	\$2,547,000.00	ILC Executed	08/14/2014	ILC Expiration	06/30/2019				
Complete Streets:		NA										
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
Decatur Boulevard, Cactus Avenue to Warm Springs Road			Design Complete	Bid Complete	Mona Stammetti 702-455-6077	Stanley Consultants, Inc.	Mike Mamer 702-455-6081					
Description:			60%	0%								
Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road. The improvements may include up to four travel lanes				EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
			869	Sep 2017	Dec 2017		Jan 2018		Apr 2018		Oct 2019	

Desert Inn Road, Cabana Drive to Hollywood Boulevard

1

103	RTC Number	054G	ILC Amount	\$4,500,000.00	ILC Executed		ILC Expiration	06/30/2021			
Complete Streets: Bike lanes and sidewalk											
Scope Name: Bid Status In Design Bid Number ?											
Desert Inn Road, Nellis Boulevard to Hollywood Boulevard			Design Complete	Bid Complete	Design PM Mona Stammetti	Design Firm Atkins	Construction PM Mike Mamer	Constr Mgmt	Contractor		
Description:			30%	0%	702-455-6077		702-455-6081				
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		939	Nov 2017	Feb 2018		Mar 2018		Jun 2018		Mar 2019	

Durango Drive, Blue Diamond Road to Windmill Lane

2

14	RTC Number	070J-SB5	ILC Amount	\$600,000.00	ILC Executed	06/10/2010	ILC Expiration	06/30/2020			
Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights											
Scope Name: Bid Status In Design Bid Number ?											
Durango Drive, Blue Diamond Road to Windmill Lane			Design Complete	Bid Complete	Design PM Brooke Prescia	Design Firm HDR Engineering, Inc.	Construction PM Mike Mamer	Constr Mgmt TBD	Contractor		
Description:			90%	0%	702-455-2986		702-455-6081				
Improvements to Durango Drive, Blue Diamond Road to Windmill Lane			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		732	Sep 2017	Dec 2017		Jan 2018		Apr 2018		Nov 2018	

67	RTC Number	070J	ILC Amount	\$5,800,000.00	ILC Executed	07/10/2014	ILC Expiration	07/01/2019			
Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights											
Scope Name: Bid Status In Design Bid Number ?											
Durango Drive, Blue Diamond Road to Windmill Lane			Design Complete	Bid Complete	Design PM Brooke Prescia	Design Firm HDR Engineering, Inc.	Construction PM Mike Mamer	Constr Mgmt TBD	Contractor		
Description:			90%	0%	702-455-2986		702-455-6081				
Improvements to Durango Drive, Blue Diamond Road to Windmill Lane			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		732	Sep 2017	Dec 2017		Jan 2018		Apr 2018		Nov 2018	

Durango Drive, Warm Springs Road to Sahara Avenue ITS

1

55	RTC Number	144Q	ILC Amount	\$1,556,000.00	ILC Executed	06/13/2013	ILC Expiration	07/01/2018				
Complete Streets:		NA										
Scope Name:	Bid Status	Sub Complete	Bid Number	603763-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
Durango Drive & Tropicana Avenue Fiber Optic Interconnect Systems			Design Complete		Jimmy Benoit	C-A Group	Robert McNamara	CCPW	TransCore ITS, LLC			
Description:			100%	Bid Complete	702-455-6054		702-455-6047					
ITS infrastructure on Durango Drive from the Warm Springs Road to Sahara Avenue.			849	EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
				Jun 2015	Sep 2015	9/14/15	Nov 2015	11/2/15	Mar 2016	4/11/16	Feb 2017	2/9/17

Eastern Avenue, Warm Springs Road to Desert Inn Road

4

113	RTC Number	ILC Amount	ILC Executed			ILC Expiration				
Complete Streets:										
Scope Name:	Bid Status In Design	Bid Number ?	Design PM Spring Dineen	Design Firm TBD	Construction PM Mike Mamer	Constr Mgmt	Contractor			
Eastern Avenue, Sunset Road to Desert Inn Road		Design Complete	Bid Complete	702-455-6074	702-455-6081					
Description:		0%	0%							
		EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		883	Apr 2018	Jul 2018	Aug 2018		Nov 2018		May 2019	

112	RTC Number	ILC Amount	ILC Executed			ILC Expiration				
Complete Streets: NA										
Scope Name:	Bid Status Front Ends Recd	Bid Number 604475-17	Design PM Spring Dineen	Design Firm C-A Group	Construction PM Mike Mamer	Constr Mgmt TBD	Contractor			
Eastern Avenue, Warm Springs Road to Sunset Road		Design Complete	Bid Complete	702-455-6074	702-455-6081					
Description:		90%	0%							
Roadway improvements on Eastern Avenue, Warm Spring Road to Sunset Road.		EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		934	Dec 2016	Aug 2017	Sep 2017		Dec 2017		Mar 2018	

71	RTC Number	002AB-FTI	ILC Amount	\$6,250,000.00	ILC Executed	10/13/2016	ILC Expiration	06/30/2021		
Complete Streets: Existing										
Scope Name:	Bid Status Construction	Bid Number CCWRD 735	Design PM Spring Dineen	Design Firm CCWRD	Construction PM Dan Erickson	Constr Mgmt CCPW	Contractor CCWRD			
Eastern Avenue, Tompkins Avenue to Flamingo Road		Design Complete	Bid Complete	702-455-6074	702-455-6046					
Description:		100%	20%							
With CCWRD Bid 735: 1-inch mill and UTACS of pavement on Eastern Ave, removal and replacement on failed pavement within the project limits, bring all substandard ADA ramps up to current standards		EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
		945	Sep 2016	Oct 2016	10/18/16	Dec 2016	12/15/16	Jun 2017	6/11/17	Sep 2018

Eastern Avenue, Warm Springs Road to Desert Inn Road

4

115	RTC Number	ILC Amount	ILC Executed				ILC Expiration				
Complete Streets: Concrete bus pads will be proposed at transit stops with high ridership.											
Scope Name:	Bid Status Front Ends Recd	Bid Number 604561-17	Design PM Joe Yatson	Design Firm GCW, Inc.	Construction PM Mike Mamer	Constr Mgmt	Contractor				
Eastern Avenue and Maryland Parkway Rehabilitation			Design Complete	Bid Complete	702-455-6082	702-455-6081					
Description: Rehabilitation for Eastern Avenue, Flamingo Road to Desert Inn Road and Maryland Parkway, Flamingo Road to Twain Avenue.			90%	0%							
		956	EAC Date Apr 2017	Est Advertise Aug 2017	Advertise Date	Est Open Sep 2017	Open Bids	Est NTP Nov 2017	Notice To Proceed	Est Complete Mar 2018	Substantial Completion

Eastern Avenue, Wigwam Parkway to Warm Springs Road

1

50	RTC Number	002AA-FTI	ILC Amount	\$2,100,000.00	ILC Executed	05/21/2015	ILC Expiration	06/30/2020			
Complete Streets: NA											
Scope Name:	Bid Status Construction	Bid Number 603879-15	Design PM Spring Dineen	Design Firm C-A Group	Construction PM Blair Lecker	Constr Mgmt CCPW	Contractor Aggregate Industries SWR Inc.				
Eastern Avenue: Wigwam to Wm Spgs, Serene to BW, & I-215 Ramps			Design Complete	Bid Complete	702-455-6074	702-455-6884					
Description: Full improvements on Eastern Avenue, however pavement is in need of rehabilitation and ADA ramps are not up to standard. Eastern Avenue pavement section includes 3 travel lanes in each direction and a center turn lane.			100%	40%							
		823	EAC Date Sep 2015	Est Advertise Oct 2015	Advertise Date 10/27/15	Est Open Mar 2016	Open Bids 3/10/16	Est NTP Apr 2017	Notice To Proceed 4/21/17	Est Complete Sep 2017	Substantial Completion

Fort Apache Road, Warm Springs Road to Tropicana Avenue

1

73	RTC Number	113B-FTI	ILC Amount	\$12,400,000.00	ILC Executed	05/19/2016	ILC Expiration	06/30/2021			
Complete Streets: Bike lanes; construct new sidewalks; reconstruct sidewalk ramps to ADA standards and repair sidewalks and curb and gutter as needed.											
Scope Name:	Bid Status In Design	Bid Number ?	Design PM Kathleen Kingston	Design Firm Poggemeyer Design Group, Inc.	Construction PM Mike Mamer	Constr Mgmt Poggemeyer Design Group, Inc.	Contractor				
Fort Apache Road, Warm Springs Road to Tropicana Avenue			Design Complete	Bid Complete	702-455-6043	702-455-6081					
Description: Widen to 4 lanes			30%	0%							
		841	EAC Date Oct 2017	Est Advertise Jan 2018	Advertise Date	Est Open Feb 2018	Open Bids	Est NTP May 2018	Notice To Proceed	Est Complete Feb 2019	Substantial Completion

Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard

1

15	RTC Number	099C	ILC Amount	\$4,000,000.00	ILC Executed	09/12/2013	ILC Expiration	07/01/2018			
Complete Streets:		TBD									
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard			Design Complete	Bid Complete	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Description:			60%	0%	Jinxin Xie	CCPW Design	Mike Mamer	CCPW			
Improvements to Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard. The improvements may include up to four travel lanes			894	Sep 2017	702-455-6926		702-455-6081				
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
				Dec 2017		Jan 2018		Apr 2018		Jul 2018	

Jones Boulevard, Blue Diamond Road to Windmill Lane

2

118	RTC Number	033Q-FTI	ILC Amount	\$12,808,000.00	ILC Executed	02/11/2016	ILC Expiration	06/30/2021			
Complete Streets:		Sidewalk									
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Jones Boulevard, Blue Diamond Road to Windmill Lane			Design Complete	Bid Complete	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Description:			30%	0%	John Catanese	R2H Engineering, Inc.	Mike Mamer	TBD			
Widen to 4 lanes, bridge structure at UPRR			872	Jul 2018	702-455-6616		702-455-6081				
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
				Oct 2018		Nov 2018		Feb 2019		Feb 2020	

70	RTC Number	033Q-FTI	ILC Amount		ILC Executed		ILC Expiration				
Complete Streets:		NA									
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Traffic Signal: Jones Boulevard and Windmill Lane			Design Complete	Bid Complete	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor		
Description:			90%	0%	John Catanese	R2H Engineering, Inc.	Mike Mamer	TBD			
Constrct a traffic signal at Jones Boulevard and Windmill Lane			963	Aug 2017	702-455-6616		702-455-6081				
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
				Oct 2017		Nov 2017		Jan 2018		Feb 2018	

Jones Boulevard, Cactus Avenue to Blue Diamond Road

1

108 RTC Number **033R** ILC Amount **\$4,800,000.00** ILC Executed **07/14/2016** ILC Expiration **06/30/2021**

Complete Streets: Curb, gutter, sidewalk, streetlights in front of the future CC Public Works facility near Pyle.

Scope Name: **Bid Status** In Design **Bid Number** ? **Design PM** Brooke Prescia **Design Firm** Parsons Brinckerhoff, Inc. **Construction PM** Mike Mamer **Constr Mgmt** TBD **Contractor**

Jones Boulevard, Pyle Avenue to Blue Diamond Road **Design Complete** 90% **Bid Complete** 0% 702-455-2986 702-455-6081

Description: 928 **EAC Date** Aug 2017 **Est Advertise** Oct 2017 **Advertise Date** **Est Open** Nov 2017 **Open Bids** **Est NTP** Feb 2018 **Notice To Proceed** **Est Complete** Jun 2018 **Substantial Completion**

Las Vegas Boulevard, St. Rose Parkway to Silverado Ranch Boulevard

1

68 RTC Number **089E-FTI** ILC Amount **\$12,000,000.00** ILC Executed **08/14/2014** ILC Expiration **06/30/2019**

Complete Streets: Potential bike lanes in ultimate buildout, right-of-way width to accommodate wider sidewalks with buffers and potential for future transit.

Scope Name: **Bid Status** Construction **Bid Number** 604083-16 **Design PM** Spring Dineen **Design Firm** G.C. Wallace, Inc. **Construction PM** Robert McNamara **Constr Mgmt** URS Consultants, Inc. **Contractor** Las Vegas Paving Corporation

Las Vegas Boulevard, St. Rose Parkway - Silverado Ranch Boulevard **Design Complete** 100% **Bid Complete** 25% 702-455-6074 702-455-6047

Description: 686 **EAC Date** Aug 2014 **Est Advertise** May 2016 **Advertise Date** 5/27/16 **Est Open** Oct 2016 **Open Bids** 10/14/16 **Est NTP** Apr 2017 **Notice To Proceed** 4/3/17 **Est Complete** Apr 2018 **Substantial Completion**

Lone Mountain Road, Clark County 215 Beltway to Tenaya Way

1

98 RTC Number **165B** ILC Amount **\$5,050,000.00** ILC Executed **08/13/2015** ILC Expiration **06/30/2020**

Complete Streets: TBD

Scope Name: **Bid Status** In Design **Bid Number** ? **Design PM** Spring Dineen **Design Firm** C-A Group **Construction PM** Mike Mamer **Constr Mgmt** **Contractor**

Lone Mountain Road, Clark County 215 Beltway to Tenaya Way **Design Complete** 30% **Bid Complete** 0% 702-455-6074 702-455-6081

Description: 930 **EAC Date** Sep 2017 **Est Advertise** Nov 2017 **Advertise Date** **Est Open** Dec 2017 **Open Bids** **Est NTP** Feb 2018 **Notice To Proceed** **Est Complete** Sep 2018 **Substantial Completion**

Maryland Parkway, Russell Road to Twain Avenue

2

69	RTC Number	003Y-FTI	ILC Amount	\$6,494,713.30	ILC Executed	02/11/2016	ILC Expiration	06/30/2021		
Complete Streets: Upgrade sidewalk ramps to be ADA compliant.										
Scope Name: Bid Status In Design Bid Number ?										
Maryland Parkway, Russell Road to Twain Avenue Resurfacing			Design Complete	Bid Complete	Design PM Richard Robinson	Design Firm CCPW Design	Construction PM Mike Mamer	Constr Mgmt CCPW	Contractor	
Description:			90%	0%	702-455-6921		702-455-8061			
			907	EAC Date Sep 2017	Est Advertise Dec 2017	Advertise Date	Est Open Jan 2018	Open Bids	Est NTP Mar 2018	Notice To Proceed Est Complete Jul 2018

117	RTC Number		ILC Amount		ILC Executed		ILC Expiration			
Complete Streets: Increase safety of pedestrians with this signal.										
Scope Name: Bid Status Opened Bid Number 604503-17										
Pedestrian Signal System at Del Mar Street and Maryland Parkway			Design Complete	Bid Complete	Design PM Jimmy Benoit	Design Firm Louis Berger Group	Construction PM Blair Lecker	Constr Mgmt	Contractor Fast Trac Electric	
Description:			100%	0%	702-455-6054		702-455-6331			
Pedestrian Signal System at Maryland/Del Mar; median island modification; sidewalk ramp relocation/reconstruction; coordination with UNLV to align crosswalk/walkway.			944	EAC Date May 2017	Est Advertise Jun 2017	Advertise Date 6/13/17	Est Open Jul 2017	Open Bids 7/7/17	Est NTP Sep 2017	Notice To Proceed Est Complete Oct 2017

Moapa Town Roads II

110	RTC Number	069E-FTI	ILC Amount	\$150,000.00	ILC Executed	07/14/2016	ILC Expiration	06/30/2021												
Complete Streets:																				
Scope Name:	Bid Status	Sub Complete	Bid Number	604263-16	Design PM	Timothy Piparo	Design Firm	CCPW Design	Construction PM	Robert McNamara	Constr Mgmt	CCPW	Contractor	Meadow Valley Contractors, Inc.						
Moapa Town Roads II: Henrie Road			Design Complete	100%	Bid Complete	93%	702-455-6339	702-455-6047												
Description:																				
Roadway rehabilitation to existing roads within the Moapa Town Township.																				
			768	Jun 2016	EAC Date	Oct 2016	Est Advertise	10/26/16	Est Open	Nov 2016	Open Bids	11/30/16	Est NTP	Mar 2017	Notice To Proceed	3/14/17	Est Complete	Aug 2017	Substantial Completion	6/29/17

58	RTC Number	069E-SB5	ILC Amount	\$310,500.00	ILC Executed	04/10/2014	ILC Expiration	07/01/2019												
Complete Streets:																				
Scope Name:	Bid Status	Sub Complete	Bid Number	604263-16	Design PM	Timothy Piparo	Design Firm	CCPW Design	Construction PM	Robert McNamara	Constr Mgmt	CCPW	Contractor	Meadow Valley Contractors, Inc.						
Moapa Town Roads II: Henrie Road			Design Complete	100%	Bid Complete	93%	702-455-6339	702-455-6047												
Description:																				
Roadway rehabilitation to existing roads within the Moapa Town Township.																				
			768	Jun 2016	EAC Date	Oct 2016	Est Advertise	10/26/16	Est Open	Nov 2016	Open Bids	11/30/16	Est NTP	Mar 2017	Notice To Proceed	3/14/17	Est Complete	Aug 2017	Substantial Completion	6/29/17

109	RTC Number	069E	ILC Amount	\$629,000.00	ILC Executed	07/14/2016	ILC Expiration	06/30/2021												
Complete Streets:																				
Scope Name:	Bid Status	Sub Complete	Bid Number	604263-16	Design PM	Timothy Piparo	Design Firm	CCPW Design	Construction PM	Robert McNamara	Constr Mgmt	CCPW	Contractor	Meadow Valley Contractors, Inc.						
Moapa Town Roads II: Henrie Road			Design Complete	100%	Bid Complete	93%	702-455-6339	702-455-6047												
Description:																				
Roadway rehabilitation to existing roads within the Moapa Town Township.																				
			768	Jun 2016	EAC Date	Oct 2016	Est Advertise	10/26/16	Est Open	Nov 2016	Open Bids	11/30/16	Est NTP	Mar 2017	Notice To Proceed	3/14/17	Est Complete	Aug 2017	Substantial Completion	6/29/17

Moapa Town Roads II

4

17 RTC Number **069E** ILC Amount **\$1,224,200.00** ILC Executed **03/11/2010** ILC Expiration **06/30/2021**

Complete Streets: 8' sidewalk offset 6' from East edge of proposed pavement between Patriots Way and Isola Drive.

Scope Name: **Bid Status** Sub Complete **Bid Number** 604263-16 **Design PM** Timothy Piparo **Design Firm** CCPW Design **Construction PM** Robert McNamara **Constr Mgmt** CCPW **Contractor** Meadow Valley Contractors, Inc.

Moapa Town Roads II: Henrie Road

Design Complete 100% **Bid Complete** 93% 702-455-6339 702-455-6047

Description:
Roadway rehabilitation to existing roads within the Moapa Town Township.

	EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
768	Jun 2016	Oct 2016	10/26/16	Nov 2016	11/30/16	Mar 2017	3/14/17	Aug 2017	6/29/17

Moapa Valley Roads VI

82 RTC Number **068K-SB5** ILC Amount **\$31,800.00** ILC Executed **10/09/2014** ILC Expiration **06/30/2019**

Complete Streets:

Scope Name: Bid Status Sub Complete **Bid Number** 604107-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** Horrocks **Contractor** Mel Clark, Inc.

Moapa Valley Roads VI

Design Complete 100% **Bid Complete** 92% **702-455-6616** **702-455-6331**

Description:
 Lewis Avenue, Moapa Valley Boulevard to Deer Street.
 Deer Street, Lewis Avenue to the Overton Park.Rice Street,
 Wittwer Avenue to Brothers Avenue. St. Joseph Street,
 Cram Avenue to Bunnell Avenue. Wittwer Avenue – Ash
 Street to Yamashita Street.
 Bunnell Avenue – Heyer Street to St. Joseph Street
 (DELETED)

792	EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
	Feb 2016	Jun 2016	6/17/16	Jul 2016	7/29/16	Feb 2017	2/13/17	May 2017	5/2/17

91 RTC Number **068K** ILC Amount **\$999,000.00** ILC Executed **02/12/2015** ILC Expiration **06/30/2020**

Complete Streets:

Scope Name: Bid Status Sub Complete **Bid Number** 604107-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** Horrocks **Contractor** Mel Clark, Inc.

Moapa Valley Roads VI

Design Complete 100% **Bid Complete** 92% **702-455-6616** **702-455-6331**

Description:
 Lewis Avenue, Moapa Valley Boulevard to Deer Street.
 Deer Street, Lewis Avenue to the Overton Park.Rice Street,
 Wittwer Avenue to Brothers Avenue. St. Joseph Street,
 Cram Avenue to Bunnell Avenue. Wittwer Avenue – Ash
 Street to Yamashita Street.
 Bunnell Avenue – Heyer Street to St. Joseph Street
 (DELETED)

792	EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
	Feb 2016	Jun 2016	6/17/16	Jul 2016	7/29/16	Feb 2017	2/13/17	May 2017	5/2/17

107 RTC Number **068K** ILC Amount **\$1,677,000.00** ILC Executed **03/10/2016** ILC Expiration **06/30/2021**

Complete Streets: NA

Scope Name: Bid Status Sub Complete **Bid Number** 604107-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** Horrocks **Contractor** Mel Clark, Inc.

Moapa Valley Roads VI

Design Complete 100% **Bid Complete** 92% **702-455-6616** **702-455-6331**

Description:
 Lewis Avenue, Moapa Valley Boulevard to Deer Street.
 Deer Street, Lewis Avenue to the Overton Park.Rice Street,
 Wittwer Avenue to Brothers Avenue. St. Joseph Street,
 Cram Avenue to Bunnell Avenue. Wittwer Avenue – Ash
 Street to Yamashita Street.
 Bunnell Avenue – Heyer Street to St. Joseph Street
 (DELETED)

792	EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
	Feb 2016	Jun 2016	6/17/16	Jul 2016	7/29/16	Feb 2017	2/13/17	May 2017	5/2/17

Outlying Area Roads

2

18	RTC Number	067B	ILC Amount	\$163,000.00	ILC Executed	03/11/2010	ILC Expiration	06/30/2020												
Complete Streets:																				
Scope Name:	Bid Status	Complete	Bid Number	602169-10	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor											
Outlying Areas Slurry Seal 2010			Design Complete	100%	Bid Complete	100%														
Description:	Slurry seal applied to roadways in the project areas: Urban Areas, Sunrise Mountain area, Blue Diamond, Indian Springs, Mt Charleston		672																	
			EAC Date	Jul 2015	Est Advertise	Oct 2015	Advertise Date	1/11/11	Est Open	Jan 2011	Open Bids	1/27/11	Est NTP	Aug 2011	Notice To Proceed	8/8/11	Est Complete	Oct 2011	Substantial Completion	9/27/11

49	RTC Number		ILC Amount		ILC Executed		ILC Expiration													
Complete Streets:																				
Scope Name:	Bid Status	Complete	Bid Number	603909-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor											
Sandy Valley - Columbia Pass (CANCELLED)			Design Complete	100%	Bid Complete	0%														
Description:	Improvements to Miami Street (completed) and Columbia Pass (Sandy Valley, SR 161 to Cherokee St and Cherokee St, Sandy Valley to Quartz)		778																	
			EAC Date	Dec 2015	Est Advertise	Dec 2015	Advertise Date	12/23/15	Est Open	Nov 2017	Open Bids		Est NTP	Feb 2018	Notice To Proceed		Est Complete	Apr 2018	Substantial Completion	

Rainbow Boulevard, Cactus Avenue to Blue Diamond Road

1

20	RTC Number	010H-SB5	ILC Amount	\$450,000.00	ILC Executed	06/10/2010	ILC Expiration	06/30/2020												
Complete Streets:																				
Scope Name:	Curbs, gutters, sidewalks, pavement, and streetlights		Bid Status	Sub Complete	Bid Number	603846-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor									
Rainbow Boulevard, Cactus Avenue to Blue Diamond Road			Design Complete	100%	Bid Complete	100%														
Description:	Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road		735																	
			EAC Date	Jul 2015	Est Advertise	Oct 2015	Advertise Date	10/22/15	Est Open	Apr 2016	Open Bids	4/15/16	Est NTP	Sep 2016	Notice To Proceed	9/26/16	Est Complete	Apr 2017	Substantial Completion	4/12/17

Rainbow Boulevard, Erie Avenue to Blue Diamond Road

1

100	RTC Number	010M-FTI	ILC Amount	\$8,000,000.00	ILC Executed	07/10/2014	ILC Expiration	07/01/2019				
Complete Streets:		NA										
Scope Name:	Bid Status	Sub Complete	Bid Number	603846-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
					Mona Stammetti	VTN Nevada	Mike Mamer	CCPW	Aggregate Industries SWR Inc.			
Rainbow Boulevard, Cactus Avenue to Blue Diamond Road			Design Complete	Bid Complete	702-455-6077		702-455-6081					
			100%	100%								
Description:		Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road										
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion	
			735	Jul 2015	Oct 2015	10/22/15	Apr 2016	4/15/16	Sep 2016	9/26/16	Apr 2017	4/12/17

Rainbow Boulevard, Warm Springs Road to Tropicana Avenue

2

40	RTC Number	010K	ILC Amount	\$800,000.00	ILC Executed	10/10/2013	ILC Expiration	07/01/2018				
Complete Streets:		NA										
Scope Name:	Bid Status	Reconciliation	Bid Number	id 603657-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
					Richard Robinson	CCPW Design	Robert McNamara	CH2M Hill, Inc.	Las Vegas Paving Corporation			
Flamingo Diversion - Rainbow Branch and Rainbow Widening			Design Complete	Bid Complete	702-455-6921		702-455-6047					
			100%	0%								
Description:		Widen Rainbow Boulevard, Warm Springs Road to Tropicana Avenue										
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion	
			716	Sep 2015	May 2015	5/15/15	Jul 2015	7/10/15	Feb 2016	2/16/16	Jun 2017	6/7/17

101	RTC Number	010K-FTI	ILC Amount	\$4,100,000.00	ILC Executed	09/10/2015	ILC Expiration	06/30/2020				
Complete Streets:		NA										
Scope Name:	Bid Status	Reconciliation	Bid Number	id 603657-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
					Richard Robinson	CCPW Design	Robert McNamara	CH2M Hill, Inc.	Las Vegas Paving Corporation			
Flamingo Diversion - Rainbow Branch and Rainbow Widening			Design Complete	Bid Complete	702-455-6921		702-455-6047					
			100%	0%								
Description:		Widen Rainbow Boulevard, Warm Springs Road to Tropicana Avenue										
			EAC Date	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion	
			716	Sep 2015	May 2015	5/15/15	Jul 2015	7/10/15	Feb 2016	2/16/16	Jun 2017	6/7/17

Robindale Road, Cimarron Road, and Durango Drive

1

114	RTC Number	115B	ILC Amount	\$3,727,000.00	ILC Executed	02/09/2016	ILC Expiration	06/30/2022												
Complete Streets: Medians, shared outside lane																				
Scope Name: Bid Status Opened																				
Bid Number		604487-17		Design PM	Timothy Piparo	Design Firm	CCPW Design	Construction PM	Blair Lecker	Constr Mgmt										
Robindale Road, Cimarron Road, and Durango Drive			Design Complete	100%	Bid Complete	0%	702-455-6339	702-455-6331	Contractor Las Vegas Paving Corporation											
Description: Southwest Regional Sports Park Offsites:Robindale Road, Durango Drive to Buffalo Drive; Cimarron Road, Robindale Road to Warm Springs Road; Durango Drive, Robindale Road to 1500' North of Robindale Road.																				
	941		EAC Date	Jan 2017	Est Advertise	May 2017	Advertise Date	5/25/17	Est Open	Jun 2017	Open Bids	6/23/17	Est NTP	Sep 2017	Notice To Proceed		Est Complete	Mar 2018	Substantial Completion	

Russell Road, Las Vegas Beltway to Rainbow Boulevard

2

3	RTC Number	008S	ILC Amount	\$5,100,000.00	ILC Executed	07/11/2002	ILC Expiration	07/01/2019												
Complete Streets:																				
Scope Name: Bid Status Complete																				
Bid Number		600724		Design PM	Roy Davis	Design Firm	HDR Engineering, Inc.	Construction PM	Bruce Torrey	Constr Mgmt	CCPW	Contractor	Southern Nevada Paving, Inc.							
Russell Road, Durango Drive to Cimarron Road			Design Complete	100%	Bid Complete	100%	702-455-6075	na												
Description: Improvements to Russell Road, Durango Drive to Cimarron Road																				
	1		EAC Date	Jan 2007	Est Advertise	Jul 2007	Advertise Date	7/10/07	Est Open	Aug 2007	Open Bids	8/1/07	Est NTP	Nov 2007	Notice To Proceed	12/3/07	Est Complete	Jul 2008	Substantial Completion	6/20/08

62	RTC Number	008S	ILC Amount		ILC Executed		ILC Expiration													
Complete Streets:																				
Scope Name: Bid Status In Design																				
Bid Number		?		Design PM	Roy Davis	Design Firm	HDR Engineering, Inc.	Construction PM	Mike Mamer	Constr Mgmt	TBD	Contractor								
Russell Road, Cimarron Road to Rainbow Boulevard			Design Complete	90%	Bid Complete		702-455-6075	702-455-6081												
Description: Full improvements to Russell Road, Cimarron to Rainbow Boulevard																				
	691		EAC Date	Sep 2017	Est Advertise	Dec 2017	Advertise Date		Est Open	Jan 2018	Open Bids		Est NTP	Apr 2018	Notice To Proceed		Est Complete	Jan 2019	Substantial Completion	

Sandy Valley: Columbia Pass Road & Miami Street

1

19	RTC Number	120A	ILC Amount	\$994,350.00	ILC Executed	02/14/2002	ILC Expiration	06/30/2021						
Complete Streets:														
Scope Name:	Bid Status	Complete	Bid Number	603909-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor					
Sandy Valley - Columbia Pass (CANCELLED)			Design Complete	100%	Bid Complete	0%								
Description:	Improvements to Miami Street (completed) and Columbia Pass (Sandy Valley, SR 161 to Cherokee St and Cherolee St, Sandy Valley to Quartz)													
			778											
				Est Advertise	Est Advertise	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion			
				Dec 2015	12/23/15	Nov 2017		Feb 2018		Apr 2018				

Searchlight Roads II

2

35	RTC Number	061H-FTI	ILC Amount	\$24,000.00	ILC Executed	08/13/2015	ILC Expiration	06/30/2020						
Complete Streets:														
Scope Name:	Bid Status	Construction	Bid Number	604198-16	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor					
Searchlight: Cottonwood Cove Road, US 95 to Michael Wendell Way			Design Complete	100%	Bid Complete	26%								
Description:	Construct apprx 4000' of ADA accessible multi-use trail to increase bicycle/pedestrian safety and enhance multi-modal access to Harry Reid ES.													
			913											
				Est Advertise	Est Advertise	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion			
				Oct 2016	10/26/16	Nov 2016	11/18/16	Jun 2017	6/5/17	Sep 2017				

34	RTC Number	061H	ILC Amount	\$290,000.00	ILC Executed	05/19/2016	ILC Expiration	06/30/2021						
Complete Streets:														
Scope Name:	Bid Status	Construction	Bid Number	604198-16	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor					
Searchlight: Cottonwood Cove Road, US 95 to Michael Wendell Way			Design Complete	100%	Bid Complete	26%								
Description:	Construct apprx 4000' of ADA accessible multi-use trail to increase bicycle/pedestrian safety and enhance multi-modal access to Harry Reid ES.													
			913											
				Est Advertise	Est Advertise	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion			
				Oct 2016	10/26/16	Nov 2016	11/18/16	Jun 2017	6/5/17	Sep 2017				

Sunset Road, Rainbow Boulevard to Decatur Boulevard

1

89	RTC Number	008W	ILC Amount	\$1,200,000.00	ILC Executed	12/11/2014	ILC Expiration	06/30/2019				
Complete Streets:		NA										
Scope Name:	Bid Status	Warranty Period	Bid Number	603602-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
Sunset Road, Jones Boulevard to Decatur Boulevard			Design Complete	Bid Complete	John Catanese	G.C. Wallace, Inc.	Robert McNamara	CCPW	Tand, Inc.			
Description:			100%	100%	702-455-6616		702-455-6047					
Widen 4 lanes, bridge structure at Army Corps "H" channel. Initial project from Westwind to Mohawk to bridge the Lower Blue Diamond Channel.			877	Nov 2014	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
					Mar 2015	3/13/15	Apr 2015	4/16/15	Jun 2015	6/29/15	Oct 2015	10/15/15

Sunset Road, Rainbow Boulevard to Decatur Boulevard

1

78	RTC Number	008W-FTI	ILC Amount	\$200,000.00	ILC Executed	12/11/2014	ILC Expiration	06/30/2019				
Complete Streets:		NA										
Scope Name:	Bid Status	In Design	Bid Number	?	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
Sunset Road, Rainbow Boulevard to Decatur Boulevard Widening			Design Complete	Bid Complete	John Catanese	TBD	Mike Mamer					
Description:			0%	0%	702-455-6616		702-455-6081					
Build to 4 lanes			927	Dec 2018	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
					Mar 2019		Apr 2019		Jul 2019		Jul 2020	

Traffic Improvements at Lake Mead Boulevard and Sloan Lane

1

59	RTC Number	050N-FTI	ILC Amount	\$981,000.00	ILC Executed	06/12/2014	ILC Expiration	07/01/2019				
Complete Streets:		Installation of signal will improve safety for pedestrians visiting the park and improvements for south leg of Sloan Lane at the intersection will provide additional access										
Scope Name:	Bid Status	Warranty Period	Bid Number	603680-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor			
Traffic Signal System at Lake Mead Boulevard and Sloan Lane			Design Complete	Bid Complete	Jimmy Benoit	VTN Nevada	Mike Mamer	CCPW	Fast Trac Electric			
Description:			100%	100%	702-455-6054		702-455-6081					
Traffic Signal at Lake Mead/ Sloan.			889	Feb 2015	Est Advertise	Advertise Date	Est Open	Open Bids	Est NTP	Notice To Proceed	Est Complete	Substantial Completion
					May 2015	5/8/15	Jul 2015	7/13/15	Oct 2015	10/12/15	Oct 2016	8/30/16

Traffic Improvements: Decatur/ Tropicana and Lindell/Tropicana

1

93	RTC Number	050Q-FTI	ILC Amount	\$2,010,000.00	ILC Executed	07/09/2015	ILC Expiration	06/30/2020				
Complete Streets: NA												
Scope Name: Bid Status Warranty Period Bid Number 603812-15												
Design PM Jimmy Benoit Design Firm G.C. Wallace, Inc. Construction PM Mike Mamer Constr Mgmt CCPW Contractor Fast Trac Electric												
TS & Road Improvements: Tropicana Ave, Lindell Rd to Decatur Blvd			Design Complete	Bid Complete	702-455-6054	702-455-6081						
Description:			100%	100%								
Traffic signal at Tropicana/Lindell, traffic signal modifications at Tropicana/Decatur. Additional dual left turn lanes will be installed on Tropicana Avenue at Decatur Boulevard.			652	Jun 2015	Est Advertise Sep 2015	Advertise Date 9/4/15	Est Open Oct 2015	Open Bids 10/9/15	Est NTP Mar 2016	Notice To Proceed 3/27/16	Est Complete Aug 2016	Substantial Completion 8/24/16

Tropicana Avenue, Hualapai Way to Fort Apache Road

2

22	RTC Number	006J-SB5	ILC Amount	\$320,000.00	ILC Executed	06/10/2010	ILC Expiration	06/30/2020				
Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights												
Scope Name: Bid Status In Design Bid Number ?												
Design PM Brooke Prescia Design Firm Slater Hanifan Group Construction PM Mike Mamer Constr Mgmt TBD Contractor												
Tropicana Avenue, Hualapai Way to Fort Apache Road			Design Complete	Bid Complete	702-455-2986	702-455-6081						
Description:			90%	0%								
Improvements to Tropicana Avenue, Hualapai Way to Fort Apache Road			785	Nov 2017	Est Advertise Jan 2018	Advertise Date	Est Open Feb 2018	Open Bids	Est NTP Apr 2018	Notice To Proceed	Est Complete Nov 2018	Substantial Completion

60	RTC Number	006J-FTI	ILC Amount	\$10,000,000.00	ILC Executed	06/12/2014	ILC Expiration	07/01/2019				
Complete Streets: Possible SID for curb, gutter												
Scope Name: Bid Status In Design Bid Number ?												
Design PM Brooke Prescia Design Firm Slater Hanifan Group Construction PM Mike Mamer Constr Mgmt TBD Contractor												
Tropicana Avenue, Hualapai Way to Fort Apache Road			Design Complete	Bid Complete	702-455-2986	702-455-6081						
Description:			90%	0%								
Improvements to Tropicana Avenue, Hualapai Way to Fort Apache Road			785	Nov 2017	Est Advertise Jan 2018	Advertise Date	Est Open Feb 2018	Open Bids	Est NTP Apr 2018	Notice To Proceed	Est Complete Nov 2018	Substantial Completion

Tropicana Avenue, Western 215 Beltway to Rainbow Boulevard ITS

1

56	RTC Number	144P	ILC Amount	\$1,962,000.00	ILC Executed	06/13/2013	ILC Expiration	07/01/2018											
Complete Streets:		NA																	
Scope Name:	Bid Status	Sub Complete	Bid Number	id 603763-15	Design PM	Design Firm	Construction PM	Constr Mgmt	Contractor										
Durango Drive & Tropicana Avenue Fiber Optic Interconnect Systems			Design Complete	100%	Bid Complete	0%	702-455-6054	702-455-6047	Robert McNamara	CCPW TransCore ITS, LLC									
Description:	ITS infrastructure on Tropicana Avenue from the Western 215 Beltway to Rainbow Boulevard.		EAC Date	848 Jun 2015	Est Advertise	Sep 2015	Advertise Date	9/14/15	Est Open	Nov 2015	Open Bids	11/2/15	Est NTP	Feb 2016	Notice To Proceed	Est Complete	Dec 2016	Substantial Completion	2/9/17

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: 6th Street - Bridger to Stewart

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtences along 6th Street between Bridger and Stewart.

Inter-local Project No.: 179A-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 23, 2014	Nov 2017	80
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Jan 2018		

CONSULTANT: Poggemeyer Design Group

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Completed right-of-way acquisitions for project. Public meeting was conducted with adjacent property owners.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with design.</p>

PROJECT MANAGER: Dennis Moyer

CLV Project No: 6THFRI

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Alta Drive, Rancho Dr to Main St

DESCRIPTION: Complete street improvements along Alta Drive between Rancho and Main Street. Improvements include widened sidewalks, street trees, refreshed bike lanes, enhanced streetlighting, intersection and safety improvements, etc.

Inter-local Project No.: 093-FTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	June 2015	TBD	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: VTN Nevada

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH: Project on hold pending outcome on new lightrail alignment.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Lorrie Dunford

CLV Project No: ALTA

PHONE: 229-6738

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Arterial Reconstruction FY11

DESCRIPTION: Design and construct arterial roadway infrastructure improvements within the City of Las Vegas right-of-way. Projects to include and improve ADA accessibility, surface drainage, traffic capacity, traffic delineation and asphaltic pavement structure.

Inter-local Project No.: 135K-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Feb 2014	September 2016	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	December 2016	August 2017	95

CONSULTANT: GC Wallace

CONTRACTOR: LVP

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Trail improvements included with Summerlin Pkwy Ph II Improvements. Completed HOV extension and Rampart Off Ramp improvements.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items and begin project closeout.</p>

PROJECT MANAGER: Chris Finberg

CLV Project No: ARTRECON11

PHONE: 236-4759

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Arterial Reconstruction Program - Package 1

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135TFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:		Feb 2014	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 11, 2014	September 2017	97

CONSULTANT: Slater Hanifan Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Pavement overlays are substantially complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete sidewalk improvements on Lake Mead.

PROJECT MANAGER: Chris Finberg

CLV Project No: ARTRECONPKG1

PHONE: 236-4759

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Arterial Reconstruction Program - Package 2

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135UFT Agreement #:

	Start Date	Complete Date	% Complete
Design:		Feb 2015	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		March 24, 2015	
Construction:	June 15, 2015	December 2017	95

CONSULTANT: Slater Hanifan Group

CONTRACTOR: Las Vegas Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>All corridors are completed with the exception of Washington Avenue. Awarded construction of the Washington Ave segment to TAND and started construction on April 20, 2017.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete pavement overlay on Washington Avenue between Rancho and MLK as a part of the CCRFCD storm drain project along with the segment west of Decatur. Begin pavement overlay for Washington between Decatur and Rainbow.</p>

PROJECT MANAGER: Chris Finberg

CLV Project No: ARTRECONPKG2

PHONE: 236-4759

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Arterial Reconstruction Program - Package 3

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135V Agreement #:

	Start Date	Complete Date	% Complete
Design:	November 2015	June 2016	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	July 2016		100

CONSULTANT: Slater Hanifan

CONTRACTOR: Las Vegas Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>All overlays segments are complete.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items.</p>

PROJECT MANAGER: Greg McDermott

CLV Project No: ARTRECONPKG3

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Bus Shelter Acquisitions

DESCRIPTION: Design and acquire bus shelter pad areas for future bus shelter relocations throughout the City of Las Vegas

Inter-local Project No.: 146K Agreement #:

	Start Date	Complete Date	% Complete
Design:	June 2014	Dec 2017	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Kimley Horn

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Legal Descriptions have been obtained for all 50 sites. Have acquired R/W at 20 locations so far.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with acquisitions.</p>

PROJECT MANAGER: Dennis Moyer

CLV Project No: BUSSHELT

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Bus Turnouts: Charleston Blvd, Boulder Hwy to Nellis

DESCRIPTION: Construct 5 new bus turnouts on East Charleston Boulevard between Boulder Hwy and Nellis.

Inter-local Project No.: 146MFT Agreement #:

	Start Date	Complete Date	% Complete
Design:			100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		June 4, 2014	
Construction:	June 2014		100

CONSULTANT:

CONTRACTOR: Fab 5 Contractors

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Project complete.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out project.</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUSTNOUTSFRI

PHONE: 229-2178

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Carson Avenue - Casino Center to 9th Street

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtences along Carson Avenue between Casino Center and 9th Street.

Inter-local Project No.: 180AFT Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 31, 2014	September 2017	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	October 2017		0

CONSULTANT: Atkins

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Design is currently on hold due to Carson Avenue being considered for the Light Rail alignment.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Rosa Cortez

CLV Project No: CARSONFRI

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Casino Center Blvd, Stewart Ave to US95

DESCRIPTION: Convert one-way Casino Center to a two-way street between Stewart Avenue and US95.

Inter-local Project No.: 093F-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		December 2015	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		March 2016	
Construction:	April 2016	August 2016	100

CONSULTANT: CLV (in house)

CONTRACTOR: LV Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction is complete.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out project.</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CASINO CTR

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Centennial/Sky Pointe at US95

DESCRIPTION: Design improvements for local access within the system interchange at US 95 and CC 215. Improvements include elevated ramps, sidewalks, L-curbs, paving, improved street lighting, drainage facilities, and traffic signal systems as warranted. The improve

Inter-local Project No.: 170A-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jul 2010	Nov 2017	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: HDR (contract admin. by NDOT)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

NDOT is working on the design for the local access roadways within the system interchange.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Greg McDermott

CLV Project No: CENSKYUS95

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Charleston Blvd - Rancho Dr to MLK Blvd

DESCRIPTION: The project includes sidewalk widening with amenities along Charleston Blvd between Rancho Drive and Martin L. King Blvd

Inter-local Project No.: 009M-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2016	March 2018	40
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: HDR

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant acquired project survey and utility information. Completed 30% design submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Gina Venglass

CLV Project No: CHARRCHOMLK

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Charleston/Lamb Intersection Improvements

DESCRIPTION: Construct traffic capacity improvements at intersection of Charleston and Lamb.

Inter-local Project No.: 054 M Agreement #: 484 \$3,230,000.00

	Start Date	Complete Date	% Complete
Design:	Dec 2010	Jan 2018	97
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 2018	Dec 2018	0

CONSULTANT: Orth-Rodgers

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Working on 95% design drawings and specs. NVE provided Right of Entry information for south parcels.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Finalize design plans and specs.</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CHASLAMBINTI

PHONE: 299-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: City Wide Mobility Master Plan

DESCRIPTION: A 20-year master plan to look at transportation improvements including roadways, trails, bicycle facilities, transit projects within the City of Las Vegas.

Inter-local Project No.: 124H Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2014	August 2016	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CH2M

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

The consultant completed the final report of the Mobility Master Plan and presented the findings to the LV City Council.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: MOBILITYMP

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Cliff Shadows Pkwy - Cheyenne to Lone Mountain

DESCRIPTION: Construct full street improvements on Cliff Shadows Pkwy from Cheyenne to Lone Mountain. Improvements to include pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signals.

Inter-local Project No.: 155A Agreement #:

	Start Date	Complete Date	% Complete
Design:		Sep 2009	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Apr2010	
Construction:	October 2016	May 2017	100

CONSULTANT: VTN

CONTRACTOR: Las Vegas Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction is substantially complete.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items and close out project.</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CLIFFSHADOW

PHONE: 229-2324

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: CLV Pedestrian Safety Upgrades Package 1

DESCRIPTION: Design and construct mid block pedestrian crossings with flashers at various locations.

Inter-local Project No.: 178AFT Agreement #:

	Start Date	Complete Date	% Complete
Design:		October 2015	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	June 2016	June 2017	100

CONSULTANT: Kimley Horn

CONTRACTOR: MC4 Construction

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

All locations are near complete except for Bonanza/Lillian which needs a new pole due to an overhead power conflict.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete construction.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: PEDSAFETY1

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Coolidge Avenue - Main Street to 4th Street

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtences along Coolidge Avenue between Main Street and 4th Street.

Inter-local Project No.: 181AFT Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 23, 2014	Nov 2017	80
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Jan 2018		0

CONSULTANT: Slater Hanifan Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Underway with design of the project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Dennis Moyer

CLV Project No: COOLIDGEFRI

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Downtown Land Use/Transportation Study

DESCRIPTION: The purpose of this study is to direct future growth, transportation and redevelopment in Downtown Las Vegas.

Inter-local Project No.: 124F Agreement #:

	Start Date	Complete Date	% Complete
Design:	Nov 2014	June 2016	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT:

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completed study and reported to the City Council.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out study.

PROJECT MANAGER: Greg McDermott

CLV Project No: DTSTUDY

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Downtown Pedestrian and Bicycle Improvements

DESCRIPTION: The Downtown Pedestrian and Bicycle Improvement project will provide new bicycle lanes, pedestrian improvements and enhancements within Downtown that lead into the newly constructed Bonneville Transportation Center.

Inter-local Project No.: 159D Agreement #:

	Start Date	Complete Date	% Complete
Design:	Apr 2011	Jun 2018	80
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: VTN Nevada

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completing design for 3rd Street alignment.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete design for 3rd Street.

PROJECT MANAGER: Rosa Cortez

CLV Project No: DWNTWNPEDBK

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Durango Dr/Gowan Rd Improvements

DESCRIPTION: Project includes completing sawtooths along Gowan Rd at Durango Dr including new pavement, sidewalks, streetlights, etc.

Inter-local Project No.: 070M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2015	June 2016	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 6, 2017	July 2017	100

CONSULTANT: CLV (in house)

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction began March 6, 2017.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with construction.</p>

PROJECT MANAGER: Gina Venglass

CLV Project No: DURGWN

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: FAST ITS Communication Infrastructure Project

DESCRIPTION: Provide fiber optics interconnect conduit and fiber optic cable along: Charleston- I215 to Nellis; Rancho- Rainbow to Sahara; Cheyenne: I215 to Decatur; Rainbow: Ann to Ranch; Ann-Centennial Center to Rainbow; Centennial Parkway- Tropical to Ann

Inter-local Project No.: 144 A Agreement #: 461 \$6,500,000.00

	Start Date	Complete Date	% Complete
Design:	Ph II: 17 Jun 2013	July 2013	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Jun 2010	
Construction:	31 Mar 2014	August 2015	100

CONSULTANT: Orth-Rodgers

CONTRACTOR: Las Vegas Electric

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Close out project.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: ITSFOINTRCON

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: FY11 Bus Turnouts

DESCRIPTION: Provide bus turn-outs at Pecos south of Bonanza, Rainbow south of Lake Mead and Decatur South of Vegas where travel lanes are blocked when a bus is stopped to pick-up or drop-off.

Inter-local Project No.: 146G-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2011	June 2017	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Aug 2017		

CONSULTANT: CLV (in house)

CONTRACTOR: Barajas & Associates

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Project is being prepared for advertising.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Advertise project and open bids.</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: FY11BSTRNOT

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: FY12 Bus Turnout Lamb / Pecos

DESCRIPTION: Provide bus turn-outs along Pecos Road and Lamb Boulevard where travel lanes are blocked when a bus is stopped to pick-up or drop-off riders. Locations will be selected where the most benefit is obtained from the money spent.

Inter-local Project No.: 146C2 Agreement #:

	Start Date	Complete Date	% Complete
Design:	Feb 2007	October 2015	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	September 2017		0

CONSULTANT: CLV (in house)

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Close out project.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Get easement for turnout at Lamb/Washington.</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: LAMPECBSTO

PHONE: 2296278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Gass Avenue - Main to Charleston

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along Gass Avenue between Main Street and Charleston Boulevard.

Inter-local Project No.: 182AFT Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 28, 2014	April 2017	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	July 2017		

CONSULTANT: CH2MHill

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Compiling bid set for advertising.

WORK TO BE COMPLETED DURING NEXT MONTH:

Advertise the project for construction.

PROJECT MANAGER: Rosa Cortez

CLV Project No: GASSFRI

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: I-15 Frontage Roads Alternatives Study

DESCRIPTION: An alternatives study to look at options for increasing access into West Las Vegas, specifically Owens Avenue.

Inter-local Project No.: 124J-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	August 2014	October 2016	100
ROW Clearance:			
Environmental Clearance:	January 2017	July 2018	
Open Bids:			
Construction:			

CONSULTANT: Louis Berger Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Alternatives Study was completed October 2015. Held the public scoping meeting for the EA on Feb 16, 2017.

WORK TO BE COMPLETED DURING NEXT MONTH:

Address public comments and refine project based on public input.

PROJECT MANAGER: Greg McDermott

CLV Project No: I15FRONTAGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Jones/Valley View Couplet

DESCRIPTION: A Construction Management at Risk (CMAR) project for a preferred couplet system on Valley View Boulevard between US 95 and Desert Inn Road and Jones Boulevard between US 95 to Sahara Avenue approximately 16,000 lf.

Inter-local Project No.: 033N-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jun 2010	Jun 2011	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	31 Oct 2011	Sept 2013	100

CONSULTANT: Jacobs / GC Wallace

CONTRACTOR: Las Vegas Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Closing out project.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete project close out.</p>

PROJECT MANAGER: Rosa Cortez

CLV Project No: JONVALYVWCUP

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Kyle Canyon Interchange at US 95

DESCRIPTION: Design and construct service Interchange at Kyle Canyon Rd and US-95.

Inter-local Project No.: 128 H Agreement #:

	Start Date	Complete Date	% Complete
Design:	Aug 2007	July 2017	95
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Nov 2017		0

CONSULTANT: G.C.Wallace

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completing final design.

WORK TO BE COMPLETED DURING NEXT MONTH:

Advertise project for bid in August 2017.

PROJECT MANAGER: Mark Sorensen

CLV Project No: KYLECANYON

PHONE: 229-2203

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 **TO:** 7/31/2017

PROJECT: Las Vegas Blvd, I-515 to Owens

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to add additional lanes to better accommodate vehicles, public transportation and pedestrians to enhance the Cultural Corridor and Scenic Byway.

Inter-local Project No.: 089F-SB Agreement #:

	Start Date	Complete Date	% Complete
Design:	Oct 2010	Mar 2012	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: Louis Berger

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Design placed on hold pending construction funding. Final invoice from consultant processed. Work authorization will be closed after RTC direction complied with.

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: LVBLI15OWENS

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Las Vegas Blvd, Stewart Ave to Sahara Ave

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to better accommodate vehicles, public transit and pedestrians. Much of the existing infrastructure is beyond it's service life and needs to be replaced.

Inter-local Project No.: 089G Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2015	July 2018	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Continuing with design.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Greg McDermott

CLV Project No: LVBSTEWSAHA

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Main/Commerce Couplet

DESCRIPTION: Design street improvements for a one-way couplet system for Main Street and Commerce Street between Bonneville Avenue and Las Vegas Boulevard, and roadway improvements on Main Street between Bonneville Avenue and I-515, approximately 8,200 lf.

Inter-local Project No.: 169A-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Oct 2010	August 2015	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		CMAR	
Construction:	March 2016	May 2018	40

CONSULTANT: CA Group

CONTRACTOR: Las Vegas Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Phase II construction started on May 9, 2016. Constructing improvements along Commerce between Charleston and California.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with construction along sections of Main and Commerce Streets.</p>

PROJECT MANAGER: Chris Plutte

CLV Project No: MNCOMCUP

PHONE: 229-6736

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Martin L. King Blvd: Palomino Ln to Carey Av

DESCRIPTION: This project will widen Martin L King Bl between Palomino Ln and Carey Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 021 D Agreement #: 435 \$1,100,000.00

	Start Date	Complete Date	% Complete
Design:	2 Jul 2003	11 Jul 2007	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		28Dec07	
Construction:	28 Feb 2008	November 2015	100

CONSULTANT: VTN

CONTRACTOR: Wells Cargo, Inc.

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction complete for the final section between Costco and Metro Headquarters.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Begin project close out.</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: MLKPALOCARY

PHONE: 229-2203

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Martin L. King Blvd: Palomino Ln to Carey Av

DESCRIPTION: This project will widen Martin L King Bl between Palomino Ln and Carey Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 021 D Agreement #: 475 \$2,825,000.00

	Start Date	Complete Date	% Complete
Design:	2 Jul 2003	11 Jul 2007	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		28Dec07	
Construction:	28 Feb 2008	November 2015	100

CONSULTANT: VTN

CONTRACTOR: Wells Cargo, Inc.

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Construction complete for the final section between Costco and Metro Headquarters.
WORK TO BE COMPLETED DURING NEXT MONTH: Begin project close out.

PROJECT MANAGER: Mark Sorensen

CLV Project No: MLKPALOCARY

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Meadows Neighborhood Rehabilitation

DESCRIPTION: The project includes complete street improvements including sidewalk, curb, gutter, and mill/overlay of Meadows Lane along with neighborhood improvements.

Inter-local Project No.: 175J-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	Sept 2013	Sept 2015	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Oct 2015	
Construction:	Nov 2015	Nov 8, 2016	100

CONSULTANT: Poggemeyer Design Group

CONTRACTOR: Unicon, LLC

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH: Construction was substantially complete on November 8, 2016.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH: Closing out project.</p>

PROJECT MANAGER: Greg McDermott

CLV Project No: MEADOWS

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: MLK Extension Study

DESCRIPTION: Planning study to examine the feasibility of extending MLK from Oakey to Desert Inn Road.

Inter-local Project No.: 021C Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2016	December 2017	60
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Study kicked off October 2016. Consultant is updating regional TransCad model and working on roadway geometrics for the study.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with roadway alternatives and geometrics.

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKEXT

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: MLK, Wyoming Ave to Symphony Park

DESCRIPTION: Provide a north-south connector between Industrial Road and Martin Luther King Boulevard

Inter-local Project No.: 021E Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jan 2012	Jan 2015	75
ROW Clearance:	May 2006	May 2016	
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project is incorporated into the Project NEON Design-Build project. Working with NDOT and their contractor on the design documents for the project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue working on design documents.

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKFLYOVR

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Pedestrian Safety: Street Lighting Upgrades

DESCRIPTION: Replace luminaires at various high volume intersections to increase pedestrian safety. The proposed lighting improvements include adding an additional luminaire to existing traffic signals poles to enhance lighting for pedestrians.

Inter-local Project No.: 178DFT Agreement #:

	Start Date	Complete Date	% Complete
Design:		October 2015	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	April 2016	March 2, 2017	100

CONSULTANT: City of Las Vegas

CONTRACTOR: Las Vegas Traffic Staff

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction was completed March 2017.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out project.</p>

PROJECT MANAGER: Joanna Wadworth

CLV Project No: STLIGHTSFRI

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Rancho Drive Improvements - Bonanza to Rainbow

DESCRIPTION: Complete preliminary design and Right of Way acquisition for Rancho Drive from US 95 to Ann Road. Phase I is US 95 to Decatur and Phase II is Decatur to Ann

Inter-local Project No.: 037B-Q Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jul 2011	October 2017	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Jan 2018		

CONSULTANT: PI Parsons, PII Stanley

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Continuing with design on Phase I improvements, Bonanza to Decatur. Phase II, Decatur to Rainbow is put on hold due to limited funding. Construction at the Rancho/Decatur Intersection completed 4/24/15.

WORK TO BE COMPLETED DURING NEXT MONTH:

Construction of the Rancho/Decatur Intersection Improvements are complete.

PROJECT MANAGER: PI Chris Plutte, PII Gina V

CLV Project No: RANCHDECRAIN

PHONE: 229-6736 229-679

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Shaumber Road Alignment

DESCRIPTION: Determine the horizontal/vertical alignment of the ultimate 100-foot Shaumber Road between Centennial Parkway and Ann Road

Inter-local Project No.: 172A Agreement #:

	Start Date	Complete Date	% Complete
Design:	18 Jul 2012		100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		April 6, 2015	
Construction:	June 2015	March 2016	100

CONSULTANT: CH2M Hill

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction is 100% complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Begin project close out.

PROJECT MANAGER: Rosa Cortez

CLV Project No: SHAUMBERALIG

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Sheep Mountain Parkway EIS

DESCRIPTION: Alignment and right-of-way study for the Mountain Edge Parkway.

Inter-local Project No.: 124C Agreement #:

	Start Date	Complete Date	% Complete
Design:	Sep 2004	Jul 2014	60
ROW Clearance:	Apr 2012	Jul 2014	
Environmental Clearance:	Sep2004	Jul 2014	
Open Bids:			
Construction:			

CONSULTANT: Parsons Brinkerhoff

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Coordinating with adjacent master plan developer to redesign the West Leg of the Sheep Mountain Pkwy. Submitted amended right-of-way grant to the BLM for approval.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Begin appraisals for right-of-way acquisitions.</p>

PROJECT MANAGER: Greg McDermott

CLV Project No: US95MTNEDGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Sky Pointe - Elkhorn to Cimarron

DESCRIPTION: The project will complete roadway improvements on Sky Pointe between Elkhorn and Cimarron.

Inter-local Project No.: 186A Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2015	Jul 2016	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		September 8, 2016	
Construction:	November 2016	June 2017	100

CONSULTANT: In-House Staff

CONTRACTOR: LV Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Completed construction.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items and close out construction.</p>

PROJECT MANAGER: Greg McDermott

CLV Project No: SKYPOINTE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Summerlin Parkway: CC-215 to US 95

DESCRIPTION: This project will be designed in three phases. Phase I is a cable safety barrier rail, Phase II includes ramp, HOV and multi-use trail improvements along Rampart off-ramp, Phase III is auxillary lane improvements west of Buffalo.

Inter-local Project No.: 92 C Agreement #: 470 \$13,200,000.00

	Start Date	Complete Date	% Complete
Design:	Jul 2006	Oct 2015	100
ROW Clearance:			
Environmental Clearance:	Jul 2006	Mar 2014	
Open Bids:			
Construction:	March 2016	June 2017	100

CONSULTANT: G. C. Wallace

CONTRACTOR: Las Vegas Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Phase I construction of the safety barrier rail is complete. Phase II construction is complete.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items.</p>

PROJECT MANAGER: Eric Meyer

CLV Project No: SUMPKWY21595

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: US 95 / Horse Interchange

DESCRIPTION: This project will construct a full interchange at US 95 and Horse Drive.

Inter-local Project No.: 128 E Agreement #: 431 \$20,000,000.00

	Start Date	Complete Date	% Complete
Design:	Sep 2003	30 Jul 2008	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Sep2008	
Construction:	Oct 2008	Dec 2010	100

CONSULTANT: VTN Nevada

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Close-out complete</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: US95HORSEINT

PHONE: 229-2203

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/9/17																													
REVIEW PERIOD FOR: 7/1/17 – 7/31/17																															
PROJECT: Brooks Avenue North Fifth Street to Martin Luther King Boulevard																															
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Brooks Avenue to provide a completed connection from North Fifth Street to Martin Luther King Boulevard and a traffic signal at the intersection of Brooks Avenue and Martin Luther King Boulevard. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances.																															
PROJECT NO: 10450 / 192																															
SID NUMBER:		BID # TBD																													
FUNDING SOURCE: RTC		TOTAL COST: \$4,734,000																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 35%;">SCHEDULE FOR COMPLETION</th> <th style="width: 15%;">START DATE</th> <th style="width: 15%;">END DATE</th> <th style="width: 35%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td style="text-align: center;">9/8/16</td> <td style="text-align: center;">11/1/17</td> <td style="text-align: center;">35%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td style="text-align: center;">9/8/16</td> <td style="text-align: center;">11/1/17</td> <td style="text-align: center;">5%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>OPEN BIDS</td> <td style="text-align: center;">12/1/17</td> <td style="text-align: center;">12/1/17</td> <td style="text-align: center;">0%</td> </tr> <tr> <td>CONSTRUCTION</td> <td style="text-align: center;">2/1/18</td> <td style="text-align: center;">6/30/18</td> <td style="text-align: center;">0%</td> </tr> <tr> <td>ACCEPTANCE</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	9/8/16	11/1/17	35%	ROW CLEARANCE	9/8/16	11/1/17	5%	ENVIRONMENTAL CLEARANCE				OPEN BIDS	12/1/17	12/1/17	0%	CONSTRUCTION	2/1/18	6/30/18	0%	ACCEPTANCE			
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	9/8/16	11/1/17	35%																												
ROW CLEARANCE	9/8/16	11/1/17	5%																												
ENVIRONMENTAL CLEARANCE																															
OPEN BIDS	12/1/17	12/1/17	0%																												
CONSTRUCTION	2/1/18	6/30/18	0%																												
ACCEPTANCE																															
CONSULTANT/PROJECT MANAGER: VTN Nevada / Robert Hosea, P.E.																															
CONTRACTOR: TBD																															
COMMENTS:																															
DELAYS:																															
WORK COMPLETED THIS MONTH: Issued direction to proceed with final design.																															
WORK TO BE COMPLETED NEXT MONTH: Address the 30% design comments and proceed with final design.																															
PROJECT MANAGER: Clifford Moss		PHONE NUMBER: (702) 633-1904																													

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/9/17																													
REVIEW PERIOD FOR: 7/1/17 – 7/31/17																															
PROJECT: Carey Avenue Complete Street – Revere Street to Pecos Road																															
PROJECT DESCRIPTION: This project consists of the design of approximately three miles of complete street improvements along Carey Avenue from Revere Street to Pecos Road. The project includes evaluation and design for vehicular traffic, transit traffic, bike traffic, pedestrian access, ADA accessibility, streetscape/landscape, right-of-way acquisition and relocation of utility lines.																															
PROJECT NO: 10397 / 807																															
SID NUMBER:		BID # TBD																													
FUNDING SOURCE: RTC		TOTAL COST: \$500,000																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 33%;">SCHEDULE FOR COMPLETION</th> <th style="width: 17%;">START DATE</th> <th style="width: 17%;">END DATE</th> <th style="width: 33%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td style="text-align: center;">11/13/14</td> <td style="text-align: center;">3/31/17</td> <td style="text-align: center;">90%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td style="text-align: center;">11/13/14</td> <td style="text-align: center;">3/31/17</td> <td style="text-align: center;">40%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>OPEN BIDS</td> <td style="text-align: center;">N/A</td> <td style="text-align: center;">N/A</td> <td></td> </tr> <tr> <td>CONSTRUCTION</td> <td style="text-align: center;">N/A</td> <td style="text-align: center;">N/A</td> <td></td> </tr> <tr> <td>ACCEPTANCE</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	11/13/14	3/31/17	90%	ROW CLEARANCE	11/13/14	3/31/17	40%	ENVIRONMENTAL CLEARANCE				OPEN BIDS	N/A	N/A		CONSTRUCTION	N/A	N/A		ACCEPTANCE			
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	11/13/14	3/31/17	90%																												
ROW CLEARANCE	11/13/14	3/31/17	40%																												
ENVIRONMENTAL CLEARANCE																															
OPEN BIDS	N/A	N/A																													
CONSTRUCTION	N/A	N/A																													
ACCEPTANCE																															
CONSULTANT/PROJECT MANAGER: Advantage Civil Design Group / Brandon Doty, P.E.																															
CONTRACTOR: TBD																															
COMMENTS:																															
DELAYS: None.																															
WORK COMPLETED THIS MONTH: Continued work on resolving utility rights, responsibilities and financial obligation for relocation work. Continued work on obtaining required right-of-way and easements.																															
WORK TO BE COMPLETED NEXT MONTH: Continue working on resolving utility rights, responsibilities and financial obligation for relocation work. Continue working on obtaining required right-of-way and easements.																															
PROJECT MANAGER: Clifford Moss, P.E.		PHONE NUMBER: (702) 633-1904																													

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/9/17	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: Commerce Street – Duchess Avenue to Cheyenne Avenue			
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Commerce Street to provide a completed roadway from Duchess Avenue to Cheyenne Avenue. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances.			
PROJECT NO: 10501 / 933			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$1,484,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	7/17/17	12/1/17	0%
ROW CLEARANCE	7/17/17	12/1/17	0%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	1/15/18	1/15/18	0%
CONSTRUCTION	2/1/18	6/30/18	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: VTN Nevada / Robert Hosea, P.E.			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Presented the professional services agreement to City Council for approval. Issued the notice-to-proceed for design.			
WORK TO BE COMPLETED NEXT MONTH: Proceed with survey, research and preliminary design.			
PROJECT MANAGER: Clifford Moss		PHONE NUMBER: (702) 633-1904	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/7/2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: Decatur Blvd Sidewalk Project			
PROJECT DESCRIPTION: New concrete sidewalk on the east side of Decatur Blvd between Lone Mountain Rd and Craig Rd, new ADA access ramps, relocation of existing signage, removal and replacement of existing landscaping, relocation and repair of existing irrigation, construction of retaining walls, and all other appurtenances as required.			
PROJECT NO: 10399 / 007N-FTI			
SID NUMBER:		BID # 1482	
FUNDING SOURCE: FRI		TOTAL COST: \$204,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	11/24	11/2015	100%
ROW CLEARANCE	7/2015	11/2015	100%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	1/2016	3/2016	100%
CONSTRUCTION	5/31/2016	12/20/2017	100%
ACCEPTANCE	7/19/17	7/19/17	100%
CONSULTANT/PROJECT MANAGER: Stanley Consultants/ Helena Murvosh			
CONTRACTOR: Las Vegas Paving			
COMMENTS: The project's plans and specifications have been consolidated with the Valley Sawtooth Infill Project for bidding in a single contract			
DELAYS: None			
WORK COMPLETED THIS MONTH: City of North Las Vegas Council approved the final acceptance and authorized the filing of the Notice of Completion.			
WORK TO BE COMPLETED NEXT MONTH: Record the Notice of Completion with the Clark County Recorder. Begin financial close out of the Project.			
PROJECT MANAGER: John Fitch P.E.		PHONE NUMBER: 277-4691	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8/17	
REVIEW PERIOD FOR: 7/1/2017 – 7/31/2017			
PROJECT: Losee, Craig to CC-215			
PROJECT DESCRIPTION: This project will consist of six travel lanes with traffic control devices, curb and gutter, sidewalks, LED streetlights', and localized and regional drainage improvements between Craig Road and the Northern Beltway.			
PROJECT NO: CNLV – 10335; RTC – 035E-SB5 / 035E-FT1			
SID NUMBER: N/A		BID # 1432	
FUNDING SOURCE: RTC – SB5/FRI		TOTAL COST: \$17,157,000	
SCHEDULE FOR COMPLETION			
DESIGN	START DATE	END DATE	COMPLETE (%)
	09/23/10	2/20/2014	100%
ROW CLEARANCE	6/1/13	4/30/14	100%
ENVIRONMENTAL CLEARANCE			100%
OPEN BIDS	2/23/14	6/30/14	100%
CONSTRUCTION	7/14/14	11/18/16	100%
ACCEPTANCE	11/18/16	12/7/16	100%
CONSULTANT/PROJECT MANAGER: 4Leaf/Clint Stay			
CONTRACTOR: Aggregate SWR			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Construction work completed.			
WORK TO BE COMPLETED NEXT MONTH: ILC closeout in progress.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: (702) 274-4530	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8//2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: Las Vegas Boulevard – Evans Avenue to Pecos Road			
PROJECT DESCRIPTION: Las Vegas Boulevard, Evans Avenue to Pecos Road. The improvements include design of improvements, construction, and installation of aggregate base, asphalt concrete roadway and median islands of that discourage jaywalking; and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 10387 / 779			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$1,517,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	8/1/2014	1/31/2016	100%
ROW CLEARANCE	N/A	0	0
ENVIRONMENTAL CLEARANCE	N/A		0
OPEN BIDS	5/18/2016	5/18/2016	100%
CONSTRUCTION	8/23/2016	4/20/2017	100%
ACCEPTANCE	4//2017	12/31/2017	0%
CONSULTANT/PROJECT MANAGER: City of North Las Vegas			
CONTRACTOR: Addison, Inc.			
COMMENTS: Non-Binding Mediation date not set. Follow up actions by CNLV and Contractor to be determined.			
DELAYS:			
WORK COMPLETED THIS MONTH: Close-out documents requested from the Contractor.			
WORK TO BE COMPLETED NEXT MONTH: Anticipate Contractor submitting close-out documents to CNLV in order to initiate Final Acceptance / Notice of Completion documents.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: (702) 274-4530	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8/17	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: North 5 th Street, Carey to Losee (Phase 1C)			
PROJECT DESCRIPTION: This segment of the limited access 150-foot super arterial will construct at an above grade crossing over Interstate I-15 extending from Carey Avenue to just north of the Union Pacific Railroad. The haunched girder bridge type shall include 3-lanes of travel in each direction with a dedicated transit lane along with pedestrian access on the east half of the bridge section.			
PROJECT NO: 10179C / RTC No. 149D-SB5			
SID NUMBER:		BID # 1381	
FUNDING SOURCE: RTC		TOTAL COST: \$30,000,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	April of 2006	October 2010	100
ROW CLEARANCE	January 2008	December 2010	100
ENVIRONMENTAL CLEARANCE	June 2008	December 2010	100
OPEN BIDS	October 2010	February 2011	100
CONSTRUCTION	June 2011	December 2017	99
ACCEPTANCE	January 2008		
CONSULTANT/PROJECT MANAGER: Louis Berger Group/Roger Patton, PE			
CONTRACTOR: Target Construction, Inc.			
COMMENTS: Substantially complete. Waiting on contractor Lien releases in order to issue the Notice of Completion. Legal issues with subcontractors and contractor.			
DELAYS: Contractor legal issues have stopped the project from final close-out process.			
WORK COMPLETED THIS MONTH: Project interlocal on hold until all legal issues are resolved.			
WORK TO BE COMPLETED NEXT MONTH: Waiting for information on lien releases.			
PROJECT MANAGER: Dale Daffern, P.E.		PHONE NUMBER: 633-1325	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8/17	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: North 5 th Street, Losee to Cheyenne, Phase 1D			
PROJECT DESCRIPTION: Acquisition of right-of-way includes the segment from Losee Road to Cheyenne Avenue.			
PROJECT NO: 10179D RTC No. 149E-SB5			
SID NUMBER: N/A		BID # N/A	
FUNDING SOURCE: RTC		TOTAL COST: TBD	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN			
ROW CLEARANCE	11/21/12	2/29/17	90%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: Lorena Candelario, SR/WA, Manager of Real Property Services			
CONTRACTOR:			
COMMENTS: ROW Certification was completed June 25, 2013.			
DELAYS: None at this time.			
WORK COMPLETED THIS MONTH: Continue to work with City Attorney's Office and outside counsel on 5 th & Brook, LLC property condemnation.			
WORK TO BE COMPLETED NEXT MONTH: Continue to assist City Attorney's Office with any research, document preparation and exhibits for 5 th & Brooks, LLC condemnation case.			
PROJECT MANAGER: Lorena Candelario		PHONE NUMBER: (702)633-1232	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8/2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: North 5 th Street, Carey Avenue to Colton Avenue Phase 1D			
PROJECT DESCRIPTION: The improvements include bridge structures over I-15 and the Union Pacific Railroad with up to six travel lanes, two dedicated transit lanes, drainage facilities, lighting, signing, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, and other appurtenances as may be necessary to construct the project.			
PROJECT NO: 10179D			
SID NUMBER:		BID # 1445	
FUNDING SOURCE: RTC		TOTAL COST: \$23,450,000.00	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN			
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	3/19/14	5/07/14	100%
CONSTRUCTION	9/02/14	5/09/16	100%
ACCEPTANCE	5/09/16	1/18/17	100%
CONSULTANT/PROJECT MANAGER: Atkins North America/Cassandra Watson-Mihelcic, P.E.			
CONTRACTOR: Las Vegas Paving			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Construction work is complete.			
WORK TO BE COMPLETED NEXT MONTH: Project funding closeout in process.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: (702)274-4530	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/9/2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: North Las Vegas Pedestrian Upgrades at Donna Street & Tonopah Avenue			
PROJECT DESCRIPTION: The design and construction of pedestrian safety and traffic calming improvements on Donna Street and Tonopah Avenue fronting two schools. The basic improvements will provide school safety improvements at McCall Elemental and J.D. Smith Middle School.			
PROJECT NO: 10451 / 178G-FTI			
SID NUMBER:		BID # 1518	
FUNDING SOURCE: FTI		TOTAL COST: \$908,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	4/2016	4/2017	100%
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	5/2017	7/2017	100%
CONSTRUCTION	9/2017	10/2017	
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: HDR Engineering / Venu Parimi, P.E.			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
On 7/5/17, City Council awarded the construction contract to Muller Construction in the amount of \$893,761.45. The contract worked on preparing required contract document submittals.			
WORK TO BE COMPLETED NEXT MONTH:			
Anticipate issuance of a Conditional Notice to Proceed to allow the preparation of shop drawings. A Preconstruction Meeting will likely be scheduled in August.			
PROJECT MANAGER: Tom Brady, P.E./Dave Tanner		PHONE NUMBER: 702-633-1227	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8/2017																													
REVIEW PERIOD FOR: 7/1/17 – 7/30/17																															
PROJECT: North 5 th Street, Alexander to Centennial Parkway (Infill / Sawtooth)																															
PROJECT DESCRIPTION: This project consists of improvements to N. 5 th Street, Alexander Road to Centennial Parkway. The improvements will include a minimum four travel lanes with traffic control devices, localized drainage improvements, miscellaneous curb and gutter, sidewalks, pavement markings and striping, and other appurtenances as may be necessary to construct a complete and functional project.																															
PROJECT NO: 10360 / 753																															
SID NUMBER:		BID # 1442																													
FUNDING SOURCE: RTC		TOTAL COST: \$2,335,000																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 35%;">SCHEDULE FOR COMPLETION</th> <th style="width: 20%;">START DATE</th> <th style="width: 20%;">END DATE</th> <th style="width: 25%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td>6/19/13</td> <td>12/28/13</td> <td>100%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td>6/19/13</td> <td>12/28/13</td> <td>100%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td>N/A</td> </tr> <tr> <td>OPEN BIDS</td> <td>02/12/14</td> <td>02/12/14</td> <td>100%</td> </tr> <tr> <td>CONSTRUCTION</td> <td>08/18/14</td> <td>4/30/17</td> <td>100%</td> </tr> <tr> <td>ACCEPTANCE</td> <td>7/19/17</td> <td></td> <td>100%</td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	6/19/13	12/28/13	100%	ROW CLEARANCE	6/19/13	12/28/13	100%	ENVIRONMENTAL CLEARANCE			N/A	OPEN BIDS	02/12/14	02/12/14	100%	CONSTRUCTION	08/18/14	4/30/17	100%	ACCEPTANCE	7/19/17		100%
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	6/19/13	12/28/13	100%																												
ROW CLEARANCE	6/19/13	12/28/13	100%																												
ENVIRONMENTAL CLEARANCE			N/A																												
OPEN BIDS	02/12/14	02/12/14	100%																												
CONSTRUCTION	08/18/14	4/30/17	100%																												
ACCEPTANCE	7/19/17		100%																												
CONSULTANT/PROJECT MANAGER: City of North Las Vegas																															
CONTRACTOR: Aggregate Industries																															
COMMENTS:																															
DELAYS:																															
WORK COMPLETED THIS MONTH: City of North Las Vegas Council approved the final acceptance and authorized the filing of the Notice of Completion.																															
WORK TO BE COMPLETED NEXT MONTH: Record the Notice of Completion with the Clark County Recorder. Begin financial close out of the Project.																															
PROJECT MANAGER: John Fitch P.E.		PHONE NUMBER: (702) 277-4691																													

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8/2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: Rapid Flashing Pedestrian Crossings			
PROJECT DESCRIPTION:			
<p>This project consists of the design and construction of rapid flashing pedestrian beacons with advanced warning devices and any other appurtenances as may be necessary to construct a complete and functional project at the intersections of Alexander Road and Arcata Way, Centennial Parkway and Bruce Street, Centennial Parkway and Donna Street, Centennial Parkway and Goldfield Street, and at North 5th Street and the Las Vegas Wash (North of Craig Road). Two additional intersections were added to this project. They were Brooks Avenue and Martin Luther King Boulevard and June Avenue and Martin Luther King Boulevard.</p>			
PROJECT NO: 10386 / 773			
SID NUMBER:		BID # \$178,483.55	
FUNDING SOURCE: RTC		TOTAL COST: \$474,075	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	8/1/14	7/10/15	100%
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	7/14/15	7/14/15	100%
CONSTRUCTION	12/14/15	1/1/2017	100%
ACCEPTANCE	11/28/16	12/21/2017	100%
CONSULTANT/PROJECT MANAGER: City of North Las Vegas / Clint Fujii, P.E.			
CONTRACTOR: MC4 Construction			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Began closing out funding contract.			
WORK TO BE COMPLETED NEXT MONTH:			
Close out funding contract.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: (702) 274-4530	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8/2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: Traffic Signal Improvements			
PROJECT DESCRIPTION: This project consists of installing traffic signals at the following three intersections: Alexander Road/Clayton Street, Commerce Street/Ann Road, Commerce Street/Gowan Road, and Centennial Parkway and Bruce Street. The improvements will include traffic control devices, miscellaneous curb and gutter, sidewalks, pavement markings and striping, ADA Improvements, and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 10385			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$3,150,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	8/1/2014	7/202016	75%
ROW CLEARANCE	8/1/2014	9/1/2016	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	9/1/2016	11/1/2016	75%
CONSTRUCTION	7/31/2017	6/30/2018	0%
ACCEPTANCE	2/38/18	9/1/2018	0%
CONSULTANT/PROJECT MANAGER:		Slater Hanifan Group, Inc.	
CONTRACTOR: Las Vegas Electric			
COMMENTS: Dale Daffern is the design engineer for the additional signal at Bruce and Centennial due to the scope change for this project.			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Issued a Notice to Proceed for construction to Las Vegas Electric to start work on August 14, 2017. CNLV continues reviewing Las Vegas Electric Submittals for the associated project signals. Final design phase for the Bruce and Centennial portion of work.			
WORK TO BE COMPLETED NEXT MONTH			
Start construction on the first part of this project. Advertise for bids for the signal at Bruce and Centennial.			
PROJECT MANAGER: John Fitch, P.E.		PHONE NUMBER: 702 633-2043	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/1/2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: Gilmore Avenue – Simmons Street to Allen Lane			
PROJECT DESCRIPTION: This project consists of all improvements associated with the roadway improvements of Gilmore Avenue to provide a fully completed connection from Simmons Street to Allen Lane. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10462			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$1,000,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	7/1/2017	7/1/2018	0%
ROW CLEARANCE	7/1/2017	7/1/2018	0%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	8/1/2018	10/1/2018	0%
CONSTRUCTION	12/1/2018	06/1/2019	0%
ACCEPTANCE	06/1/2019	09/1/2019	0%
CONSULTANT/PROJECT MANAGER: TBD			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Project has been assigned. SOQ's were reviewed and Collins Engineering was selected as the design consultant has been chosen.			
WORK TO BE COMPLETED NEXT MONTH: Hold a design kick-off meeting.			
PROJECT MANAGER: Robert Huggins, P.E.		PHONE NUMBER: 702 633-2003	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/8/2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: Sawtooth Roadways Improvements			
PROJECT DESCRIPTION: This project consists of infilling sawtooth roadways along the following four corridors: Commerce Street between Cheyenne Avenue and Centennial Parkway, Gowan Road between Allen Lane and Losee Road, Revere Street between Carey Avenue and Colton Road, and Alexander Road between North 5 th Street and Losee Road and a traffic signal at North 5 th Street and Centennial Parkway. The improvements will include traffic control devices, local drainage improvements, miscellaneous curb and gutter, sidewalks, pavement markings and striping, ADA Improvements, and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 10388A, 10388B, 10388C, 10388D, 10388E			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$9,110,000	
SCHEDULE FOR COMPLETION			
DESIGN	START DATE	END DATE	COMPLETE (%)
	8/1/2014	2/1/18	72%
ROW CLEARANCE	8/1/2014	2/1/18	82%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	9/1/2016	3/1/2018	50%
CONSTRUCTION	12/1/2016	7/1/2018	12%
ACCEPTANCE	9/01/2017	10/1/2018	0%
CONSULTANT/PROJECT MANAGER:		CH2M Hill, Jacobs Engineering, Parsons Brinckerhoff, Kimley-Horn, and GCW.	
CONTRACTOR:			
COMMENTS: This Interlocal is divided up into 5 projects. Alexander & Commerce portions are in construction CM, John Fitch, (702) 277-4691. North 5 th Centennial is in design, PM Cliff Moss, (702) 633-1904. The PM for the other portions is listed below.			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Alexander: Alexander portion is in construction; tasks included Continue crack sealing and slurry seal east of Arcata Way. Continue signage, striping and all traffic upgrades including installation of left turn loops at W.B Alexander to S.B. N 5 th and N.B N 5 th to W.B Alexander. Commerce: Issued a Conditional NTP to Las Vegas Paving. Gowan: Project is delayed by a change of scope to include NVE undergrounding from Losee to North 5 th . Revere: Project is delayed by R/W acquisition and will now need some re-design for R/W that is unobtainable. Traffic Signal at 5. 5 th : Professional services agreement with GCW for the traffic signal at North 5 th Street and Centennial Parkway was approved by CNLV City Council at the meeting on July 19, 2017			
WORK TO BE COMPLETED NEXT MONTH:			
Alexander: Continue crack sealing and slurry seal. Continue signage, striping and all traffic upgrades on Alexander. Commerce: Straighten out conflicts and Issue Notice to Proceed for construction. Gowan: Meet with NVE to coordinate work for Gowan. Continue to re-design section of Revere to allow for unobtainable R/W. Traffic Signal at N. 5 th : Issue a Notice to Proceed for design of the Traffic Signal at North 5 th Street and Centennial.			
PROJECT MANAGER: Robert Huggins, P.E.		PHONE NUMBER: 702 633-2003	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/9/2017	
REVIEW PERIOD FOR: 7/1/17 – 7/31/17			
PROJECT: Tropical Parkway/Hollywood Boulevard – Linn Lane to I-15			
PROJECT DESCRIPTION: The design and construction of roadway infill/widening along Tropical Parkway and Hollywood Boulevard, from Linn Lane to I-15. This project will provide a design connection from Tropical Parkway and Linn Lane to Hollywood Boulevard and design a widened Hollywood Boulevard to the I-15.			
PROJECT NO: 10412 / 188B-FTI SWAP			
SID NUMBER: 65		BID #	
FUNDING SOURCE: FTI SWAP		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	4/2016	12/2017	75%
ROW CLEARANCE	9/2017	12/2017	
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	3/2018	6/2018	
CONSTRUCTION	7/2018	3/2019	
ACCEPTANCE	4/2019	7/2019	
CONSULTANT/PROJECT MANAGER: Louis Berger Group / Krishna Kumar (K.K.)			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Review of the 70% documents continued this month. On 7/6/17, a utility coordination meeting was held with NVE Transmission to discuss options for relocation of 7 transmission poles along the corridor.			
WORK TO BE COMPLETED NEXT MONTH:			
Anticipate completion of the review of the 70% design documents. Consultant to continue final design.			
PROJECT MANAGER: Tom Brady, P.E.		PHONE NUMBER: 702-633-1227	

7Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 8/9/2017	
REVIEW PERIOD FOR: 7/1/2017 – 7/31/2017			
PROJECT: Valley – Cheyenne Avenue to Tropical Parkway			
PROJECT DESCRIPTION:			
The design and construction of improvements on Valley Drive, Cheyenne Avenue to Tropical Parkway. The improvements may include installation of aggregate base, asphalt concrete roadway, pedestrian walk paths and other appurtenances as may be necessary to construct a function project.			
PROJECT NO: 10402 / 166B-FTI			
SID NUMBER:		BID # 1482	
FUNDING SOURCE: FRI		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/2014	11/2015	100%
ROW CLEARANCE	7/2015	11/2015	100%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	1/2016	3/2016	100%
CONSTRUCTION	5/31/16	2/24/2017	100%
ACCEPTANCE	7/19/17	7/19/17	100%
CONSULTANT/PROJECT MANAGER: Stanley Consultants / Helena Murvosh			
CONTRACTOR: Las Vegas Paving			
COMMENTS:			
This project's plans and specifications have been consolidated with the Decatur Blvd Sidewalk Project for bidding in a single contract.			
DELAYS:			
None			
WORK COMPLETED THIS MONTH:			
City of North Las Vegas Council approved the final acceptance and authorized the filing of the Notice of Completion.			
WORK TO BE COMPLETED NEXT MONTH:			
Record the Notice of Completion with the Clark County Recorder. Begin financial close out of the Project.			
PROJECT MANAGER: John Fitch, P.E.		PHONE NUMBER: 702-277-4691	

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: I-11 Boulder City Bypass Utility Crossings 060AV-FTI #858 (06-0659-BP(2))

DESCRIPTION: Design and construction of utility crossings for the I-11 Boulder City Bypass.
RTC - FTI Funding.

PERCENT COMPLETE: 95% DESIGN CONTRACT: \$100,000
ESTIMATED COST OF PROJECT: \$1,100,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	Feb-16	<input checked="" type="checkbox"/>
R/W CLEARANCES	N/A	<input type="checkbox"/>
ENVIR CLEARANCES	N/A	<input type="checkbox"/>
BIDS OPENED	N/A	<input type="checkbox"/>
START CONSTRUCTION	Feb-16	<input checked="" type="checkbox"/>
CONSTRUCTION COMPLETE	Apr-16	<input checked="" type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Las Vegas Paving Design Team/Boulder City Public Works

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving Corp. (LVP)


DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Electric Division crews are nearing completion of work installing power service cable and equipment to I-11.

WORK TO BE COMPLETED DURING NEXT MONTH:

Electric Division crews to complete installation of power service cable and equipment and energize the system.
Continue to work with LVP toward completion of I-11.

PROJECT MANAGER: 
Jim Keane, P.E., City Engineer

PHONE# 293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: 2016-17 Street Reconstruction 060AY-FTI (DD) 927 (17-1000-STR)

DESCRIPTION: Design and construction of street improvements on 5th and Arizona Streets in Boulder City.
RTC - FTI (DD) Funding.

PERCENT COMPLETE: 15% DESIGN CONTRACT: \$145,000
ESTIMATED COST OF PROJECT: \$1,110,000

	SCHEDULE FOR COMPLETION:		COMPLETE
	(dates)		
DESIGN	5th Street Mar-17	AZ Street May-17	<input checked="" type="checkbox"/>
R/W CLEARANCES	N/A	N/A	<input type="checkbox"/>
ENVIR CLEARANCES	N/A	N/A	<input type="checkbox"/>
BIDS OPENED	Apr-17	Jul-17	<input type="checkbox"/>
START CONSTRUCTION	Jul-17	Aug-17	<input checked="" type="checkbox"/>
CONSTRUCTION COMPLETE	Aug-17	Dec-17	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Boulder City Public Works

CONSTRUCTION PRIME CONTRACTOR: Foxy Construction, LLC

DELAYS OR PROBLEMS AREAS:
Bids received for the utility and concrete portions of Arizona Street were significantly higher than the engineer's estimate. Bids will not be awarded. Staff is evaluating options to reduce costs.

WORK COMPLETED DURING CURRENT MONTH:
Foxy Construction is working on Fifth Street installing utility conduits, removing and replacing concrete curb and gutter, sidewalk and ramps.
Opened bids for the utility, concrete and asphalt portions of the Arizona Street portion of the project.

WORK TO BE COMPLETED DURING NEXT MONTH:
Foxy Construction to complete the improvements on Fifth Street.
Evaluate options to reduce costs for the utility and concrete portions of Arizona Street.
Schedule final acceptance of the Fifth Street Improvements for a September City Council meeting.

PROJECT MANAGER: 
Jim Keane, P.E., City Engineer PHONE# 293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: 2016-17 Slurry Seal 060AX and 060AX-SB5 #924 & 925 (17-0992-STR)

DESCRIPTION: Design and construction of slurry seal improvements on various streets in Boulder City.
RTC - DD and SB5 Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$50,000
ESTIMATED COST OF PROJECT: \$350,059

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Mar-17</u>	<input checked="" type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>Mar-17</u>	<input checked="" type="checkbox"/>
START CONSTRUCTION	<u>May-17</u>	<input checked="" type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Jul-17</u>	<input checked="" type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Boulder City Public Works/CM Works

CONSTRUCTION PRIME CONTRACTOR: Morgan Pavement Preservation


DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

All field work has been completed by Morgan Pavement Preservation.
Measure final quantities and prepare final payment application.

WORK TO BE COMPLETED DURING NEXT MONTH:

Prepare final acceptance for September City Council meeting.
Prepare final reimbursement request.

PROJECT MANAGER: 
Jim Keane, P.E., City Engineer

PHONE# 293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: Boulder City Parkway Complete Street 176C #903 (16-0973-STR)

DESCRIPTION: Design and construction of utility crossings for the I-11 Boulder City Bypass.
RTC - FTI Funding.

PERCENT COMPLETE: 9% DESIGN CONTRACT: \$1,400,000
ESTIMATED COST OF PROJECT: \$100,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Apr-18</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>N/A</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>N/A</u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>N/A</u>	<input type="checkbox"/>


CONSULTANT/PROJECT MANAGER: CA Group/James Caviola

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:
 CA Group submitted the 30% plans for for staff review.

WORK TO BE COMPLETED DURING NEXT MONTH:
 Staff to review 30% plan submittal.
 CA Group to continue work on the design.
 CA Group and City staff to continue outreach efforts contacting and holding meetings with stakeholders.

PROJECT MANAGER: 
 Jim Keane, P.E., City Engineer

PHONE# 293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: Micro Paving and Reconstruction Program 060AW #825 (15-0955-STR & 15-0956-STR)

DESCRIPTION: Design and construction of roadway improvements for Boulder City.
Joint Boulder City and RTC Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$200,000
ESTIMATED COST OF PROJECT: \$2,220,000

	SCHEDULE FOR COMPLETION:		COMPLETE
	(dates)	Slurry	
DESIGN	Dec-15	May-16	<input checked="" type="checkbox"/>
R/W CLEARANCES	N/A		<input type="checkbox"/>
ENVIR CLEARANCES	N/A		<input type="checkbox"/>
BIDS OPENED	Jan-16	Jul-16	<input checked="" type="checkbox"/>
START CONSTRUCTION	Mar-16	Oct-16	<input checked="" type="checkbox"/>
CONSTRUCTION COMPLETE	Jul-16	Apr-17	<input checked="" type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Boulder City Public Works

CONSTRUCTION PRIME CONTRACTOR: American Pavement Preservation (APP) - Slurry Seal
Aggregate Industries - SWR Inc. - Reconstruction


DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Final quantities and project accounting for Utah Street Reconstruction have been completed.
Staff scheduled final acceptance of the project for the August 8, 2017 City Council meeting.

WORK TO BE COMPLETED DURING NEXT MONTH:

City Council to approve final acceptance of the project.
Prepare and submit reimbursement request to RTC.
Work on project close out.

PROJECT MANAGER: 
Jim Keane, P.E., City Engineer

PHONE# 293-9200