

Regional Transportation Commission of Southern Nevada Project Status Report for Clark County Public Works

August 08, 2017

Ann Road, Clark County 215 Beltway to Durango Drive 1

| | | | | | | | | | | | | | | |
|---|-------------------|-----------|------------------------|----------------|---------------------|------------|--------------------|-------------|------------------------|------------|--------------------|--|-------------------|--|
| 97 | RTC Number | 107D | ILC Amount | \$1,000,000.00 | ILC Executed | 08/13/2015 | ILC Expiration | 06/30/2020 | | | | | | |
| Complete Streets: | | TBD | | | | | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Jinxin Xie | Design Firm | CCPW Design | Construction PM | Mike Mamer | Constr Mgmt | | Contractor | |
| Ann Road, Clark County 215 Beltway to Durango Drive | | | Design Complete | 30% | Bid Complete | 0% | | | | | | | | |
| Description: | | | | | | | | | | | | | | |
| Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane. | | | | | | | | | | | | | | |
| | | | 929 | Feb 2018 | May 2018 | | | | Jun 2018 | | Aug 2018 | | May 2019 | |

Arterial Maintenance Fiscal Year 17 1

| | | | | | | | | | | | | | | |
|---|-------------------|-------------|------------------------|--------------|---------------------|------------|--------------------|------------|------------------------|-----------------|--------------------|------|-------------------|------------------------------|
| 116 | RTC Number | 135W-SB5 | ILC Amount | \$571,000.00 | ILC Executed | 05/18/2017 | ILC Expiration | 06/30/2022 | | | | | | |
| Complete Streets: | | NA | | | | | | | | | | | | |
| Scope Name: | Bid Status | Pending NTP | Bid Number | 604397-17 | Design PM | Joe Yatson | Design Firm | GCW, Inc. | Construction PM | Robert McNamara | Constr Mgmt | CCPW | Contractor | Las Vegas Paving Corporation |
| Mt. Hood, Treeline and Various Neighborhood Streets Rehab | | | Design Complete | 100% | Bid Complete | 0% | | | | | | | | |
| Description: | | | | | | | | | | | | | | |
| Reconstruction of Mount Hood/Fogg Street, Bonanza Road to Lake Mead Drive; Tree Line Drive, Sahara Avenue to Charleston Boulevard; and on various residential streets within the Sunrise Valley and La Miranda neighborhoods. | | | | | | | | | | | | | | |
| | | | 950 | Dec 2016 | Apr 2017 | 4/6/17 | Jun 2017 | 6/12/17 | Oct 2017 | | | | Mar 2018 | |

Arterial Maintenance Fiscal Year 2014

| | | | | | | | | | | | | |
|---|------------|------|------------------------|---------------------|----------------------|-----------------------|-----------------|------------------|----------------|--------------------------|---------------------|-------------------------------|
| 7 | RTC Number | 135R | ILC Amount | \$12,000,000.00 | ILC Executed | 09/12/2013 | ILC Expiration | 07/01/2018 | | | | |
| Complete Streets: Sidewalk ramps will be reconstructed and locations with missing sidewalk will be connected with an asphalt sidewalk. | | | | | | | | | | | | |
| Scope Name: Bid Status Warranty Period Bid Number 603597-15 Design PM Kathleen Kingston Design Firm G.C. Wallace, Inc. Construction PM Blair Lecker Constr Mgmt CCPW Contractor Las Vegas Paving Corporation | | | | | | | | | | | | |
| Pecos Road and Russell Road Resurfacing | | | Design Complete | Bid Complete | 702-455-6043 | 702-455-6331 | | | | | | |
| Description: | | | 100% | 93% | | | | | | | | |
| Mill & Overlay Pecos Road, Sunset Road to Flamingo Road, Russell Road, Mt Vista Road to City of Henderson, and Russell Road, Decatur Boulevard to Polaris Road | | | 828 | Jul 2014 | Feb 2015 | 2/11/15 | Mar 2015 | 3/20/15 | Jul 2015 | 8/10/15 | Jul 2016 | 7/29/16 |
| | | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |

| | | | | | | | | | | | | |
|--|------------|--|------------------------|---------------------|----------------------|-----------------------|-----------------|------------------|----------------|--------------------------|---------------------|-------------------------------|
| 32 | RTC Number | | ILC Amount | | ILC Executed | | ILC Expiration | | | | | |
| Complete Streets: Sidewalk ramps will be reconstructed and sidewalk repairs will be connected as needed. | | | | | | | | | | | | |
| Scope Name: Bid Status Sub Complete Bid Number 603917-15 Design PM Kathleen Kingston Design Firm Louis Berger Group Construction PM Blair Lecker Constr Mgmt CCPW Contractor Las Vegas Paving Corporation | | | | | | | | | | | | |
| Bermuda, Cabana, and McLeod Resurfacing | | | Design Complete | Bid Complete | 702-455-6043 | 702-455-6331 | | | | | | |
| Description: | | | 100% | 96% | | | | | | | | |
| P&P,R&R & M&O: Bermuda Road, Hidden Wells Road to Sunset Road, Cabana Drive, Flamingo Road to Vegas Valley Drive, McLeod Drive, Tropicana Road to Flamingo Road, Paradise & UPRR fix pavement | | | 858 | Aug 2015 | Dec 2015 | 12/8/15 | Feb 2016 | 2/5/16 | Jun 2016 | 6/6/16 | May 2017 | 5/4/17 |
| | | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |

Bunkerville Roads

| | | | | | | | | | | | | |
|---|-------------------|-----------------|------------------------|---------------------|----------------------|---------------------------|------------------------|--------------------|------------------------------|--------------------------|---------------------|-------------------------------|
| 105 | RTC Number | 062F-FTI | ILC Amount | \$44,700.00 | ILC Executed | 02/11/2016 | ILC Expiration | 06/30/2021 | | | | |
| Complete Streets: | | | | | | | | | | | | |
| Scope Name: | Bid Status | Reconciliation | Bid Number | 604057-16 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Bunkerville Roads: White Rock and Elbow Canyon | | | Design Complete | Bid Complete | John Catanese | Kimley-Horn & Assoc, Inc. | Blair Lecker | CCPW | Las Vegas Paving Corporation | | | |
| | | | 100% | 96% | 702-455-6681 | | 702-455-6331 | | | | | |
| Description: | | | | | | | | | | | | |
| Resurfacing improvements to White Rock Road (Lime Klin Canyon Road) and Elbow Canyon Road-From existing pavement on White Rock, along White Rock and Elbow Canyon Road to the Nevada/Arizona Stateline or to a point on Elbow Canyon Road where funding for pavement is exhausted | | | 761 | Jan 2016 | Jun 2016 | 6/28/16 | Aug 2016 | 8/12/16 | Feb 2017 | 2/21/17 | Apr 2017 | 4/21/17 |
| | | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |

| | | | | | | | | | | | | |
|---|-------------------|-----------------|------------------------|---------------------|----------------------|---------------------------|------------------------|--------------------|------------------------------|--------------------------|---------------------|-------------------------------|
| 9 | RTC Number | 062F-SB5 | ILC Amount | \$141,000.00 | ILC Executed | 08/12/2010 | ILC Expiration | 06/30/2020 | | | | |
| Complete Streets: NA | | | | | | | | | | | | |
| Scope Name: | Bid Status | Reconciliation | Bid Number | 604057-16 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Bunkerville Roads: White Rock and Elbow Canyon | | | Design Complete | Bid Complete | John Catanese | Kimley-Horn & Assoc, Inc. | Blair Lecker | CCPW | Las Vegas Paving Corporation | | | |
| | | | 100% | 96% | 702-455-6681 | | 702-455-6331 | | | | | |
| Description: | | | | | | | | | | | | |
| Resurfacing improvements to White Rock Road (Lime Klin Canyon Road) and Elbow Canyon Road-From existing pavement on White Rock, along White Rock and Elbow Canyon Road to the Nevada/Arizona Stateline or to a point on Elbow Canyon Road where funding for pavement is exhausted | | | 761 | Jan 2016 | Jun 2016 | 6/28/16 | Aug 2016 | 8/12/16 | Feb 2017 | 2/21/17 | Apr 2017 | 4/21/17 |
| | | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |

| | | | | | | | | | | | | |
|---|-------------------|----------------|------------------------|---------------------|----------------------|---------------------------|------------------------|--------------------|------------------------------|--------------------------|---------------------|-------------------------------|
| 106 | RTC Number | 062F | ILC Amount | \$285,000.00 | ILC Executed | 02/11/2016 | ILC Expiration | 06/30/2021 | | | | |
| Complete Streets: | | | | | | | | | | | | |
| Scope Name: | Bid Status | Reconciliation | Bid Number | 604057-16 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Bunkerville Roads: White Rock and Elbow Canyon | | | Design Complete | Bid Complete | John Catanese | Kimley-Horn & Assoc, Inc. | Blair Lecker | CCPW | Las Vegas Paving Corporation | | | |
| | | | 100% | 96% | 702-455-6681 | | 702-455-6331 | | | | | |
| Description: | | | | | | | | | | | | |
| Resurfacing improvements to White Rock Road (Lime Klin Canyon Road) and Elbow Canyon Road-From existing pavement on White Rock, along White Rock and Elbow Canyon Road to the Nevada/Arizona Stateline or to a point on Elbow Canyon Road where funding for pavement is exhausted | | | 761 | Jan 2016 | Jun 2016 | 6/28/16 | Aug 2016 | 8/12/16 | Feb 2017 | 2/21/17 | Apr 2017 | 4/21/17 |
| | | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |

Bunkerville Roads

4

104 RTC Number **062F** ILC Amount **\$781,300.00** ILC Executed **02/11/2016** ILC Expiration **06/30/2021**

Complete Streets:

Scope Name: Bid Status Reconciliation **Bid Number** 604057-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** CCPW **Contractor** Las Vegas Paving Corporation

Bunkerville Roads: White Rock and Elbow Canyon

Design Complete 100% **Bid Complete** 96% 702-455-6681 702-455-6331

Description:

Resurfacing improvements to White Rock Road (Lime Klin Canyon Road) and Elbow Canyon Road-From existing pavement on White Rock, along White Rock and Elbow Canyon Road to the Nevada/Arizona Stateline or to a point on Elbow Canyon Road where funding for pavement is exhausted

| EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
|-------------------|----------------------|-----------------------|-----------------|------------------|----------------|--------------------------|---------------------|-------------------------------|
| 761 Jan 2016 | Jun 2016 | 6/28/16 | Aug 2016 | 8/12/16 | Feb 2017 | 2/21/17 | Apr 2017 | 4/21/17 |

Cactus Avenue, Rainbow Boulevard to Spencer Street

9

| | | | | | | | | | | | | | | | | | | | | | | | |
|--|------------|------------|------------|------------------------|--------------|---------------------|----------------|----------------------|--------------------|------------------------|--------------|--------------------|------------------|-------------------|-------------------|----------------|----------|--------------------------|----------|---------------------|----------|-------------------------------|--------|
| 8 | RTC Number | 147A | ILC Amount | \$48,996,000.00 | ILC Executed | 11/10/2004 | ILC Expiration | 07/01/2018 | | | | | | | | | | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | | | | | | | | | | |
| Scope Name: | | Bid Status | Complete | Bid Number | 601530-09 | Design PM | Mona Stammetti | Design Firm | G.C. Wallace, Inc. | Construction PM | Blair Lecker | Constr Mgmt | Nevada By Design | Contractor | Wells Cargo, Inc. | | | | | | | | |
| Duck Creek Railroad Detention Basin | | | | Design Complete | 100% | Bid Complete | 100% | | 702-455-6077 | | 702-455-6331 | | | | | | | | | | | | |
| Description: | | | | | | EAC Date | | Est Advertise | Mar 2009 | Advertise Date | 5/4/09 | Est Open | Sep 2009 | Open Bids | 9/9/09 | Est NTP | Nov 2009 | Notice To Proceed | 11/30/09 | Est Complete | Feb 2011 | Substantial Completion | 2/1/11 |

| | | | | | | | | | | | | | | | | | | | | | | | |
|--|------------|------------|------------|------------------------|--------------|---------------------|----------------|----------------------|--------------|------------------------|--------------|--------------------|-----------------|-------------------|------------------------------|----------------|----------|--------------------------|---------|---------------------|----------|-------------------------------|----------|
| 46 | RTC Number | | ILC Amount | | ILC Executed | | ILC Expiration | | | | | | | | | | | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | | | | | | | | | | |
| Scope Name: | | Bid Status | Complete | Bid Number | 603050-13 | Design PM | Mona Stammetti | Design Firm | Atkins | Construction PM | Mike Mamer | Constr Mgmt | CH2M Hill, Inc. | Contractor | Las Vegas Paving Corporation | | | | | | | | |
| Cactus Avenue/ Union Pacific Railroad (UPRR) Grade Separation | | | | Design Complete | 100% | Bid Complete | 94% | | 702-455-6077 | | 702-455-6081 | | | | | | | | | | | | |
| Description: | | | | | | EAC Date | | Est Advertise | Aug 2013 | Advertise Date | 8/22/13 | Est Open | Oct 2013 | Open Bids | 10/31/13 | Est NTP | Mar 2014 | Notice To Proceed | 3/24/14 | Est Complete | Dec 2014 | Substantial Completion | 11/26/14 |

| | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------|------------|------------------------|--------------|---------------------|----------------|----------------------|--------------------|------------------------|---------|--------------------|--|-------------------|------------|----------------|--|--------------------------|--------|---------------------|----------|-------------------------------|---------|
| 26 | RTC Number | | ILC Amount | | ILC Executed | | ILC Expiration | | | | | | | | | | | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | | | | | | | | | | |
| Scope Name: | | Bid Status | Complete | Bid Number | NDOT 3530 | Design PM | Roy Davis | Design Firm | Louis Berger Group | Construction PM | | Constr Mgmt | | Contractor | NDOT (LVP) | | | | | | | | |
| Cactus Avenue and I-15 Interchange | | | | Design Complete | 100% | Bid Complete | | | 702-455-6075 | | | | | | | | | | | | | | |
| Description: | | | | | | EAC Date | | Est Advertise | Nov 2012 | Advertise Date | 11/9/12 | Est Open | | Open Bids | 11/15/12 | Est NTP | | Notice To Proceed | 4/2/13 | Est Complete | Oct 2014 | Substantial Completion | 8/29/14 |

Cactus Avenue, Rainbow Boulevard to Spencer Street

9

| | | | | | | | | | | | |
|---------------------------------|--|------------|------------------------|----------------------|-----------------------|--------------------|------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 27 | RTC Number | ILC Amount | ILC Executed | | | | ILC Expiration | | | | |
| Complete Streets: | | | | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Outbound Airport Express | | | Design Complete | Bid Complete | 702-455-6082 | Joe Yatson | CH2M Hill, Inc. | Mike Mamer | | | |
| Description: | Elevated expressway from McCarran to Resort Corridor | | 15% | 0% | | | | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 773 | May 2018 | Jul 2018 | | Aug 2018 | | Nov 2018 | | Nov 2020 | |

| | | | | | | | | | | | |
|--|--|-----------------|------------------------|----------------------|-----------------------|--------------------|------------------------|--------------------|--------------------------|------------------------------|-------------------------------|
| 28 | RTC Number | ILC Amount | ILC Executed | | | | ILC Expiration | | | | |
| Complete Streets: | | | | | | | | | | | |
| Scope Name: | Bid Status | Warranty Period | Bid Number | CO#1 60305C | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Cactus Avenue/ Union Pacific Railroad (UPRR) Grade Separation | | | Design Complete | Bid Complete | 702-455-6075 | Roy Davis | Louis Berger Group | Mike Mamer | CH2M Hill, Inc. | Las Vegas Paving Corporation | |
| Description: | Full improvements to Cactus Avenue, Valley View Boulevard to Dean Martin Drive | | 100% | 100% | | | | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 774 | Apr 2014 | Aug 2014 | | Sep 2014 | | Aug 2014 | 8/20/14 | Dec 2014 | 11/26/14 |

| | | | | | | | | | | | |
|---|--|------------|------------------------|----------------------|-----------------------|--------------------|---------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 29 | RTC Number | ILC Amount | ILC Executed | | | | ILC Expiration | | | | |
| Complete Streets: | | | | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Cactus Avenue, Verona Wood Street to Valley View Boulevard | | | Design Complete | Bid Complete | 702-455-2986 | Brooke Prescia | CH2M Hill Engineers, Inc. | Mike Mamer | TBD | | |
| Description: | Full improvements to Cactus/ UPRR touchdown to Valley View Boulevard | | 90% | 0% | | | | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 775 | Nov 2017 | Feb 2018 | | Mar 2018 | | Jun 2018 | | Mar 2019 | |

Cactus Avenue, Rainbow Boulevard to Spencer Street

9

| 30 | RTC Number | ILC Amount | ILC Executed | | | | ILC Expiration | | | | |
|---|-----------------------------|---------------------|-------------------------------|------------------------------|--------------------------------------|---------------------------|-------------------|----------------|--------------------------|---------------------|-------------------------------|
| Complete Streets: | | | | | | | | | | | |
| Scope Name: | Bid Status In Design | Bid Number ? | Design PM Roy Davis | Design Firm Atkins | Construction PM Mike Mamer | Constr Mgmt TBD | Contractor | | | | |
| Cactus Avenue, LVB to Spencer St & Haven Storm Drain | | | Design Complete | Bid Complete | 702-455-6075 | 702-455-6081 | | | | | |
| Description: | | | 90% | 0% | | | | | | | |
| Full improvements to Cactus Avenue, Las Vegas Boulevard to Spencer Street | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 776 | Nov 2017 | Feb 2018 | | Mar 2018 | | Jun 2018 | | Mar 2019 | |

| 31 | RTC Number | ILC Amount | ILC Executed | | | | ILC Expiration | | | | |
|--|-----------------------------|---------------------|--------------------------------|--|--------------------------------------|--------------------|-------------------|----------------|--------------------------|---------------------|-------------------------------|
| Complete Streets: | | | | | | | | | | | |
| Scope Name: | Bid Status In Design | Bid Number ? | Design PM Joe Yatson | Design Firm Louis Berger Group | Construction PM Mike Mamer | Constr Mgmt | Contractor | | | | |
| Inbound Airport Express | | | Design Complete | Bid Complete | 702-455-6082 | 702-455-6081 | | | | | |
| Description: | | | 10% | 0% | | | | | | | |
| Elevated expressway from Resort Corridor to McCarran | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 777 | May 2018 | Jul 2018 | | Aug 2018 | | Nov 2018 | | Nov 2020 | |

| 83 | RTC Number | ILC Amount | ILC Executed | | | | ILC Expiration | | | | |
|---|----------------------------|-----------------------------|------------------------------------|---------------------------------------|--|----------------------------|---|----------------|--------------------------|---------------------|-------------------------------|
| Complete Streets: | | | | | | | | | | | |
| Scope Name: | Bid Status Complete | Bid Number 603550-14 | Design PM Brooke Prescia | Design Firm CH2M Hill, Inc. | Construction PM Mathew Burke | Constr Mgmt CCPW | Contractor Fast Trac Electric | | | | |
| Traffic Signals at Cactus Avenue/ Jones and Rainbow | | | Design Complete | Bid Complete | 702-455-2986 | 702-455-6081 | | | | | |
| Description: | | | 100% | 100% | | | | | | | |
| Construct new traffic signal and other improvements including additional paving, crosswalks, signs, and pavement markings at the intersection of Cactus Avenue and Jones Boulevard. | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 921 | Sep 2014 | Jan 2015 | 1/9/15 | Feb 2015 | 2/20/15 | May 2015 | 5/18/15 | Jul 2015 | 7/16/15 |

Carey Avenue, Nellis Boulevard to Toiyabe Street

2

| | | | | | | | | | | |
|---|------------------------|--|---------------------|---------------------|----------------------|--------------------|------------------------|--------------------|-------------------|-------------------------------|
| 79 | RTC Number | 016H-FTI | ILC Amount | \$200,000.00 | ILC Executed | 08/14/2014 | ILC Expiration | 06/30/2019 | | |
| Complete Streets: | | NA | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | |
| Carey Avenue, Nellis Boulevard to Toiyabe Street | Design Complete | 6% | Bid Complete | 0% | 702-455-6616 | John Catanese | 702-455-6081 | Mike Mamer | CCPW | |
| Description: | | Full improvements up to four lanes for Carey Avenue, Nellis Boulevard to Toiyabe Street and bridge over Sloan Channel. | | | | | | | | |
| | | 862 | EAC Date | Jun 2018 | Est Advertise | Sep 2018 | Advertise Date | | Est Open | Oct 2018 |
| | | | | | | | | Open Bids | | Est NTP |
| | | | | | | | | | | Jan 2019 |
| | | | | | | | | | | Notice To Proceed |
| | | | | | | | | | | Est Complete |
| | | | | | | | | | | Jul 2020 |
| | | | | | | | | | | Substantial Completion |

| | | | | | | | | | | |
|---|------------------------|--|---------------------|-----------------------|----------------------|--------------------|------------------------|--------------------|-------------------|-------------------------------|
| 10 | RTC Number | 016H | ILC Amount | \$3,220,000.00 | ILC Executed | 08/18/2013 | ILC Expiration | 07/01/2018 | | |
| Complete Streets: | | NA | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | |
| Carey Avenue, Nellis Boulevard to Toiyabe Street | Design Complete | 6% | Bid Complete | 0% | 702-455-6616 | John Catanese | 702-455-6081 | Mike Mamer | CCPW | |
| Description: | | Full improvements up to four lanes for Carey Avenue, Nellis Boulevard to Toiyabe Street and bridge over Sloan Channel. | | | | | | | | |
| | | 862 | EAC Date | Jun 2018 | Est Advertise | Sep 2018 | Advertise Date | | Est Open | Oct 2018 |
| | | | | | | | | Open Bids | | Est NTP |
| | | | | | | | | | | Jan 2019 |
| | | | | | | | | | | Notice To Proceed |
| | | | | | | | | | | Est Complete |
| | | | | | | | | | | Jul 2020 |
| | | | | | | | | | | Substantial Completion |

Casa Linda and Pebble Canyon Neighborhood Street Rehabilitation

1

| | | | | | | | | | | |
|---|------------------------|--|---------------------|-----------------------|----------------------|--------------------|------------------------|--------------------|-------------------|-------------------------------|
| 61 | RTC Number | 175D-FTI | ILC Amount | \$2,250,000.00 | ILC Executed | 08/14/2014 | ILC Expiration | 06/30/2019 | | |
| Complete Streets: | | Bring sidewalk ramps up to ADA standards | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 604152-16 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | |
| Casa Linda, Craig Park, and Pebble Canyon Pulverize and Pave | Design Complete | 100% | Bid Complete | 94% | 702-455-6921 | Richard Robinson | 702-455-6331 | Blair Lecker | CCPW | Aggregate Industries SWR Inc. |
| Description: | | Pavement rehabilitation | | | | | | | | |
| | | 870 | EAC Date | Mar 2016 | Est Advertise | Jun 2016 | Advertise Date | 6/28/16 | Est Open | Jul 2016 |
| | | | | | | | | Open Bids | 7/29/16 | Est NTP |
| | | | | | | | | | Jan 2017 | Notice To Proceed |
| | | | | | | | | | 1/3/17 | Est Complete |
| | | | | | | | | | Apr 2017 | Substantial Completion |
| | | | | | | | | | | 4/3/17 |

CC-215, Decatur Boulevard to North 5th Street

1

| | | | | | | | | | | | |
|---|-------------------|-----------------|------------------------|------------------------|-----------------------|--------------------|------------------------|--------------------|------------------------------|---------------------|-------------------------------|
| 38 | RTC Number | 076V-FTI | ILC Amount | \$43,150,000.00 | ILC Executed | 10/10/2013 | ILC Expiration | 07/01/2018 | | | |
| Complete Streets: | | NA | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 603168-13 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| | | | | | Roy Davis | VTN Nevada | Blair Lecker | CM Works, Inc. | Las Vegas Paving Corporation | | |
| North CC-215 Beltway, Decatur to North 5th Full Improvements | | | Design Complete | Bid Complete | | | | | | | |
| Description: | | | 100% | 94% | 702-455-6075 | | 702-455-6331 | | | | |
| BW, Decatur to North 5th full improvements, including roadway, drainage and utility improvements. | | | | | | | | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | 722 | Sep 2013 | Dec 2013 | 12/2/13 | Jun 2014 | 6/27/14 | Nov 2014 | 11/3/14 | Nov 2016 10/28/16 |

CC-215, Airport Connector Phase II

1

| | | | | | | | | | | | |
|---|-------------------|-----------------|------------------------|------------------------|-----------------------|----------------------------|------------------------|-----------------------|------------------------------|---------------------|-------------------------------|
| 51 | RTC Number | 076Y-FTI | ILC Amount | \$29,500,000.00 | ILC Executed | 05/15/2014 | ILC Expiration | 07/01/2019 | | | |
| Complete Streets: | | NA | | | | | | | | | |
| Scope Name: | Bid Status | Construction | Bid Number | 603609-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| | | | | | Spring Dineen | Parsons Brinckerhoff, Inc. | Robert McNamara | HDR Engineering, Inc. | Las Vegas Paving Corporation | | |
| I-215, Airport Connector Phase 2 | | | Design Complete | Bid Complete | | | | | | | |
| Description: | | | 100% | 99% | 702-455-6074 | | 702-455-6047 | | | | |
| Build a direct connection (flyover) for southbound traffic from the airport tunnel southerly approach to I-215 eastbound. Reconstruct southern airport connector ramp to Warm Springs Road. | | | | | | | | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | 917 | Apr 2014 | Mar 2015 | 3/6/15 | Apr 2015 | 4/9/15 | Aug 2015 | 8/3/15 | Aug 2017 |

CC-215, Grand Montecito Pkwy Bridge

1

| | | | | | | | | | | | |
|---|-------------------|--|------------------------|------------------------|-----------------------|-----------------------|------------------------|--------------------|------------------------------|---------------------|-------------------------------|
| 52 | RTC Number | 076Z-FTI | ILC Amount | \$10,163,000.00 | ILC Executed | 09/10/2015 | ILC Expiration | 06/30/2020 | | | |
| Complete Streets: | | Will not be included due to freeway classification | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 603891-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| | | | | | Brooke Prescia | R2H Engineering, Inc. | Mike Mamer | Louis Berger Group | Las Vegas Paving Corporation | | |
| CC-215, Grand Montecito Parkway Bridge | | | Design Complete | Bid Complete | | | | | | | |
| Description: | | | 100% | 100% | 702-455-2986 | | 702-455-6081 | | | | |
| Construct a concrete bridge on CC 215, approximately 160' long x 65' wide, crossing over Grand Montecito Pkwy from Durango Drive to Oso Blanca Road carrying traffic east bound. This bridge is a mirror image of existing bridge at this location that will be converted to west bound only. | | | | | | | | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | 751 | Aug 2015 | Nov 2015 | 11/10/15 | Dec 2015 | 12/9/15 | May 2016 | 5/16/16 | Jun 2017 5/10/17 |

Complete Streets: Desert Inn Road, Sir George Drive, and Winterwood Boulevard

1

| | | | | | | | | | | | | |
|---|------------|-----------------|------------------------|----------------------|---------------------------|----------------------------|----------------------|----------------------|---------------------|------------------------------|--------------------------|-----------------------------------|
| 92 | RTC Number | 176B-FTI | ILC Amount | | ILC Executed | 05/21/2015 | ILC Expiration | 03/30/2020 | | | | |
| Complete Streets: Desert Inn, Lamb to Nellis - Curb, gutter, sidewalk and streetlights. Sir George Drive - decorative medians | | | | | | | | | | | | |
| Scope Name: Bid Status Sub Complete Bid Number 603873-15 Design PM Spring Dineen Design Firm Atkins Construction PM Blair Lecker Constr Mgmt CCPW Contractor Unicon, LLC | | | | | | | | | | | | |
| Desert Inn Road, Sir George Drive and Winterwood Boulevard | | | Design Complete | Bid Complete | 702-455-6074 | | 702-455-6331 | | | | | |
| Description: | | | 100% | 98% | | | | | | | | |
| Desert Inn, Lamb to Nellis - full street improv. Sir George, Nellis -Stewart - remove med island & replace with stained exposed rock concrete. Winterwood, Club House to Sahara - remove & replace asphalt pavement 05.15.17: QC Deficiency | | | 920 | EAC Date Sep 2015 | Est Advertise Oct 2015 | Advertise Date 10/28/15 | Est Open Aug 2016 | Open Bids 8/26/16 | Est NTP Jan 2017 | Notice To Proceed 1/24/17 | Est Complete Jun 2017 | Substantial Completion 6/13/17 |

Craig Park and Paradise Palms Neighborhood Street Rehabilitation

1

| | | | | | | | | | | | | |
|--|------------|--|------------------------|-----------------------|---------------------------|--------------------------|----------------------|----------------------|---------------------|-----------------------------|--------------------------|------------------------|
| 64 | RTC Number | | ILC Amount | \$3,800,000.00 | ILC Executed | 11/13/2014 | ILC Expiration | 06/30/2019 | | | | |
| Complete Streets: Bring sidewalk ramps up to ADA standards. | | | | | | | | | | | | |
| Scope Name: Bid Status Construction Bid Number 604208-16 Design PM Richard Robinson Design Firm CCPW Design Construction PM Mike Mamer Constr Mgmt CCPW Contractor CG&B Enterprises, Inc. | | | | | | | | | | | | |
| Paradise Palms Neighborhood Street Rehabilitation | | | Design Complete | Bid Complete | 702-455-6921 | | 702-455-6081 | | | | | |
| Description: | | | 100% | 61% | | | | | | | | |
| Pavement rehabilitation | | | 873 | EAC Date Jun 2016 | Est Advertise Sep 2016 | Advertise Date 9/1/16 | Est Open Sep 2016 | Open Bids 9/30/16 | Est NTP Mar 2017 | Notice To Proceed 3/6/17 | Est Complete Sep 2017 | Substantial Completion |

Decatur Boulevard, Cactus Avenue to Warm Springs Road

3

| | | | | | | | | | | | |
|---|-------------------|-----------------|------------------------|----------------------|--------------------------------|---------------------------|----------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 66 | RTC Number | 007M-FTI | ILC Amount | \$350,000.00 | ILC Executed | 07/10/2014 | ILC Expiration | 07/01/2019 | | | |
| Complete Streets: | | NA | | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Decatur Boulevard, Cactus Avenue to Warm Springs Road | | | Design Complete | Bid Complete | Mona Stammetti 702-455-6077 | Stanley Consultants, Inc. | Mike Mamer 702-455-6081 | | | | |
| Description: | | | 60% | 0% | | | | | | | |
| Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road. The improvements may include up to four travel lanes | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | 869 | Sep 2017 | Dec 2017 | Jan 2018 | | Apr 2018 | | Oct 2019 | |

| | | | | | | | | | | | |
|---|-------------------|-------------|------------------------|----------------------|--------------------------------|---------------------------|----------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 6 | RTC Number | 007M | ILC Amount | \$850,000.00 | ILC Executed | 08/18/2013 | ILC Expiration | 07/01/2018 | | | |
| Complete Streets: | | NA | | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Decatur Boulevard, Cactus Avenue to Warm Springs Road | | | Design Complete | Bid Complete | Mona Stammetti 702-455-6077 | Stanley Consultants, Inc. | Mike Mamer 702-455-6081 | | | | |
| Description: | | | 60% | 0% | | | | | | | |
| Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road. The improvements may include up to four travel lanes | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | 869 | Sep 2017 | Dec 2017 | Jan 2018 | | Apr 2018 | | Oct 2019 | |

| | | | | | | | | | | | |
|---|-------------------|-------------|------------------------|-----------------------|--------------------------------|---------------------------|----------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 80 | RTC Number | 007M | ILC Amount | \$2,547,000.00 | ILC Executed | 08/14/2014 | ILC Expiration | 06/30/2019 | | | |
| Complete Streets: | | NA | | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Decatur Boulevard, Cactus Avenue to Warm Springs Road | | | Design Complete | Bid Complete | Mona Stammetti 702-455-6077 | Stanley Consultants, Inc. | Mike Mamer 702-455-6081 | | | | |
| Description: | | | 60% | 0% | | | | | | | |
| Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road. The improvements may include up to four travel lanes | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | 869 | Sep 2017 | Dec 2017 | Jan 2018 | | Apr 2018 | | Oct 2019 | |

Desert Inn Road, Cabana Drive to Hollywood Boulevard

1

| | | | | | | | | | | | |
|---|------------|-------------|------------------------|-----------------------|------------------------------------|------------------------------|--------------------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 103 | RTC Number | 054G | ILC Amount | \$4,500,000.00 | ILC Executed | | ILC Expiration | 06/30/2021 | | | |
| Complete Streets: Bike lanes and sidewalk | | | | | | | | | | | |
| Scope Name: Bid Status In Design Bid Number ? | | | | | | | | | | | |
| Desert Inn Road, Nellis Boulevard to Hollywood Boulevard | | | Design Complete | Bid Complete | Design PM Mona Stammetti | Design Firm Atkins | Construction PM Mike Mamer | Constr Mgmt | Contractor | | |
| Description: | | | 30% | 0% | 702-455-6077 | | 702-455-6081 | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 939 | Nov 2017 | Feb 2018 | | Mar 2018 | | Jun 2018 | | Mar 2019 | |

Durango Drive, Blue Diamond Road to Windmill Lane

2

| | | | | | | | | | | | |
|--|------------|-----------------|------------------------|----------------------|------------------------------------|---|--------------------------------------|---------------------------|--------------------------|---------------------|-------------------------------|
| 14 | RTC Number | 070J-SB5 | ILC Amount | \$600,000.00 | ILC Executed | 06/10/2010 | ILC Expiration | 06/30/2020 | | | |
| Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights | | | | | | | | | | | |
| Scope Name: Bid Status In Design Bid Number ? | | | | | | | | | | | |
| Durango Drive, Blue Diamond Road to Windmill Lane | | | Design Complete | Bid Complete | Design PM Brooke Prescia | Design Firm HDR Engineering, Inc. | Construction PM Mike Mamer | Constr Mgmt TBD | Contractor | | |
| Description: | | | 90% | 0% | 702-455-2986 | | 702-455-6081 | | | | |
| Improvements to Durango Drive, Blue Diamond Road to Windmill Lane | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 732 | Sep 2017 | Dec 2017 | | Jan 2018 | | Apr 2018 | | Nov 2018 | |

| | | | | | | | | | | | |
|--|------------|-------------|------------------------|-----------------------|------------------------------------|---|--------------------------------------|---------------------------|--------------------------|---------------------|-------------------------------|
| 67 | RTC Number | 070J | ILC Amount | \$5,800,000.00 | ILC Executed | 07/10/2014 | ILC Expiration | 07/01/2019 | | | |
| Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights | | | | | | | | | | | |
| Scope Name: Bid Status In Design Bid Number ? | | | | | | | | | | | |
| Durango Drive, Blue Diamond Road to Windmill Lane | | | Design Complete | Bid Complete | Design PM Brooke Prescia | Design Firm HDR Engineering, Inc. | Construction PM Mike Mamer | Constr Mgmt TBD | Contractor | | |
| Description: | | | 90% | 0% | 702-455-2986 | | 702-455-6081 | | | | |
| Improvements to Durango Drive, Blue Diamond Road to Windmill Lane | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 732 | Sep 2017 | Dec 2017 | | Jan 2018 | | Apr 2018 | | Nov 2018 | |

Durango Drive, Warm Springs Road to Sahara Avenue ITS

1

| | | | | | | | | | | | | |
|--|-------------------|--------------|------------------------|-----------------------|----------------------|-----------------------|------------------------|--------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 55 | RTC Number | 144Q | ILC Amount | \$1,556,000.00 | ILC Executed | 06/13/2013 | ILC Expiration | 07/01/2018 | | | | |
| Complete Streets: | | NA | | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 603763-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Durango Drive & Tropicana Avenue Fiber Optic Interconnect Systems | | | Design Complete | | Jimmy Benoit | C-A Group | Robert McNamara | CCPW | TransCore ITS, LLC | | | |
| Description: | | | 100% | Bid Complete | 702-455-6054 | | 702-455-6047 | | | | | |
| ITS infrastructure on Durango Drive from the Warm Springs Road to Sahara Avenue. | | | 849 | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | | Jun 2015 | Sep 2015 | 9/14/15 | Nov 2015 | 11/2/15 | Mar 2016 | 4/11/16 | Feb 2017 | 2/9/17 |

Eastern Avenue, Warm Springs Road to Desert Inn Road

4

| | | | | | | | | | | | |
|--|-------------------|------------|------------------------|----------------------|-----------------------|--------------------|------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 113 | RTC Number | ILC Amount | ILC Executed | | | ILC Expiration | | | | | |
| Complete Streets: | | | | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Eastern Avenue, Sunset Road to Desert Inn Road | | | Design Complete | Bid Complete | 702-455-6074 | TBD | 702-455-6081 | | | | |
| Description: | | | 0% | 0% | | | | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 883 | Apr 2018 | Jul 2018 | | Aug 2018 | | Nov 2018 | | May 2019 | |

| | | | | | | | | | | | |
|--|-------------------|-----------------|------------------------|----------------------|-----------------------|--------------------|------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 112 | RTC Number | ILC Amount | ILC Executed | | | ILC Expiration | | | | | |
| Complete Streets: NA | | | | | | | | | | | |
| Scope Name: | Bid Status | Front Ends Recd | Bid Number | 604475-17 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Eastern Avenue, Warm Springs Road to Sunset Road | | | Design Complete | Bid Complete | 702-455-6074 | C-A Group | 702-455-6081 | | TBD | | |
| Description: | | | 90% | 0% | | | | | | | |
| Roadway improvements on Eastern Avenue, Warm Spring Road to Sunset Road. | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 934 | Dec 2016 | Aug 2017 | | Sep 2017 | | Dec 2017 | | Mar 2018 | |

| | | | | | | | | | | | |
|---|-------------------|------------------|------------------------|-----------------------|-----------------------|--------------------|------------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 71 | RTC Number | 002AB-FTI | ILC Amount | \$6,250,000.00 | ILC Executed | 10/13/2016 | ILC Expiration | 06/30/2021 | | | |
| Complete Streets: Existing | | | | | | | | | | | |
| Scope Name: | Bid Status | Construction | Bid Number | CCWRD 735 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | |
| Eastern Avenue, Tompkins Avenue to Flamingo Road | | | Design Complete | Bid Complete | 702-455-6074 | Spring Dineen | 702-455-6046 | | CCWRD | | |
| Description: | | | 100% | 20% | | | | | | | |
| With CCWRD Bid 735: 1-inch mill and UTACS of pavement on Eastern Ave, removal and replacement on failed pavement within the project limits, bring all substandard ADA ramps up to current standards | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 945 | Sep 2016 | Oct 2016 | 10/18/16 | Dec 2016 | 12/15/16 | Jun 2017 | 6/11/17 | Sep 2018 | |

Eastern Avenue, Warm Springs Road to Desert Inn Road

4

| | | | | | | | | | | | |
|---|-----------------------------------|-----------------------------|-----------------------------|-------------------------------|-----------------------------------|--------------------------|-------------------|-------------------------|--------------------------|------------------------------|-------------------------------|
| 115 | RTC Number | ILC Amount | ILC Executed | | | | ILC Expiration | | | | |
| Complete Streets: Concrete bus pads will be proposed at transit stops with high ridership. | | | | | | | | | | | |
| Scope Name: | Bid Status Front Ends Recd | Bid Number 604561-17 | Design PM Joe Yatson | Design Firm GCW, Inc. | Construction PM Mike Mamer | Constr Mgmt | Contractor | | | | |
| Eastern Avenue and Maryland Parkway Rehabilitation | | | Design Complete | Bid Complete | 702-455-6082 | 702-455-6081 | | | | | |
| Description: Rehabilitation for Eastern Avenue, Flamingo Road to Desert Inn Road and Maryland Parkway, Flamingo Road to Twain Avenue. | | | 90% | 0% | | | | | | | |
| | | 956 | EAC Date Apr 2017 | Est Advertise Aug 2017 | Advertise Date | Est Open Sep 2017 | Open Bids | Est NTP Nov 2017 | Notice To Proceed | Est Complete Mar 2018 | Substantial Completion |

Eastern Avenue, Wigwam Parkway to Warm Springs Road

1

| | | | | | | | | | | | |
|---|--------------------------------|-----------------------------|--------------------------------|-------------------------------|-------------------------------------|--------------------------|---|-------------------------|----------------------------------|------------------------------|-------------------------------|
| 50 | RTC Number | 002AA-FTI | ILC Amount | \$2,100,000.00 | ILC Executed | 05/21/2015 | ILC Expiration | 06/30/2020 | | | |
| Complete Streets: NA | | | | | | | | | | | |
| Scope Name: | Bid Status Construction | Bid Number 603879-15 | Design PM Spring Dineen | Design Firm C-A Group | Construction PM Blair Lecker | Constr Mgmt CCPW | Contractor Aggregate Industries SWR Inc. | | | | |
| Eastern Avenue: Wigwam to Wm Spgs, Serene to BW, & I-215 Ramps | | | Design Complete | Bid Complete | 702-455-6074 | 702-455-6884 | | | | | |
| Description: Full improvements on Eastern Avenue, however pavement is in need of rehabilitation and ADA ramps are not up to standard. Eastern Avenue pavement section includes 3 travel lanes in each direction and a center turn lane. | | | 100% | 40% | | | | | | | |
| | | 823 | EAC Date Sep 2015 | Est Advertise Oct 2015 | Advertise Date 10/27/15 | Est Open Mar 2016 | Open Bids 3/10/16 | Est NTP Apr 2017 | Notice To Proceed 4/21/17 | Est Complete Sep 2017 | Substantial Completion |

Fort Apache Road, Warm Springs Road to Tropicana Avenue

1

| | | | | | | | | | | | |
|---|-----------------------------|---------------------|------------------------------------|--|-----------------------------------|--|-------------------|-------------------------|--------------------------|------------------------------|-------------------------------|
| 73 | RTC Number | 113B-FTI | ILC Amount | \$12,400,000.00 | ILC Executed | 05/19/2016 | ILC Expiration | 06/30/2021 | | | |
| Complete Streets: Bike lanes; construct new sidewalks; reconstruct sidewalk ramps to ADA standards and repair sidewalks and curb and gutter as needed. | | | | | | | | | | | |
| Scope Name: | Bid Status In Design | Bid Number ? | Design PM Kathleen Kingston | Design Firm Poggemeyer Design Group, Inc. | Construction PM Mike Mamer | Constr Mgmt Poggemeyer Design Group, Inc. | Contractor | | | | |
| Fort Apache Road, Warm Springs Road to Tropicana Avenue | | | Design Complete | Bid Complete | 702-455-6043 | 702-455-6081 | | | | | |
| Description: Widen to 4 lanes | | | 30% | 0% | | | | | | | |
| | | 841 | EAC Date Oct 2017 | Est Advertise Jan 2018 | Advertise Date | Est Open Feb 2018 | Open Bids | Est NTP May 2018 | Notice To Proceed | Est Complete Feb 2019 | Substantial Completion |

Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard

1

| | | | | | | | | | | |
|--|-------------------|-------------|------------------------|-----------------------|------------------|--------------------|------------------------|--------------------|-------------------|------------------------|
| 15 | RTC Number | 099C | ILC Amount | \$4,000,000.00 | ILC Executed | 09/12/2013 | ILC Expiration | 07/01/2018 | | |
| Complete Streets: | | TBD | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | |
| Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard | | | Design Complete | Bid Complete | 702-455-6926 | 702-455-6081 | | | | |
| Description: | | | 60% | 0% | | | | | | |
| Improvements to Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard. The improvements may include up to four travel lanes | | | 894 | Sep 2017 | Dec 2017 | Jan 2018 | Apr 2018 | Jul 2018 | Est Complete | Substantial Completion |
| | | | | | | | | | | |

Jones Boulevard, Blue Diamond Road to Windmill Lane

2

| | | | | | | | | | | |
|--|-------------------|-----------------|------------------------|------------------------|------------------|--------------------|------------------------|--------------------|-------------------|------------------------|
| 118 | RTC Number | 033Q-FTI | ILC Amount | \$12,808,000.00 | ILC Executed | 02/11/2016 | ILC Expiration | 06/30/2021 | | |
| Complete Streets: | | Sidewalk | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | |
| Jones Boulevard, Blue Diamond Road to Windmill Lane | | | Design Complete | Bid Complete | 702-455-6616 | 702-455-6081 | | | | |
| Description: | | | 30% | 0% | | | | | | |
| Widen to 4 lanes, bridge structure at UPRR | | | 872 | Jul 2018 | Oct 2018 | Nov 2018 | Feb 2019 | Feb 2020 | Est Complete | Substantial Completion |
| | | | | | | | | | | |

| | | | | | | | | | | |
|--|-------------------|-----------------|------------------------|---------------------|------------------|--------------------|------------------------|--------------------|-------------------|------------------------|
| 70 | RTC Number | 033Q-FTI | ILC Amount | | ILC Executed | | ILC Expiration | | | |
| Complete Streets: | | NA | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | |
| Traffic Signal: Jones Boulevard and Windmill Lane | | | Design Complete | Bid Complete | 702-455-6616 | 702-455-6081 | | | | |
| Description: | | | 90% | 0% | | | | | | |
| Constrct a traffic signal at Jones Boulevard and Windmill Lane | | | 963 | Aug 2017 | Oct 2017 | Nov 2017 | Jan 2018 | Feb 2018 | Est Complete | Substantial Completion |
| | | | | | | | | | | |

Jones Boulevard, Cactus Avenue to Blue Diamond Road

1

108 RTC Number **033R** ILC Amount **\$4,800,000.00** ILC Executed **07/14/2016** ILC Expiration **06/30/2021**

Complete Streets: Curb, gutter, sidewalk, streetlights in front of the future CC Public Works facility near Pyle.

Scope Name: Bid Status In Design Bid Number ? Design PM Brooke Prescia Design Firm Parsons Brinckerhoff, Inc. Construction PM Mike Mamer Constr Mgmt TBD Contractor

Jones Boulevard, Pyle Avenue to Blue Diamond Road Design Complete 90% Bid Complete 0% 702-455-2986 702-455-6081

Description: 928 Aug 2017 Oct 2017 Nov 2017 Feb 2018 Jun 2018

Las Vegas Boulevard, St. Rose Parkway to Silverado Ranch Boulevard

1

68 RTC Number **089E-FTI** ILC Amount **\$12,000,000.00** ILC Executed **08/14/2014** ILC Expiration **06/30/2019**

Complete Streets: Potential bike lanes in ultimate buildout, right-of-way width to accommodate wider sidewalks with buffers and potential for future transit.

Scope Name: Bid Status Construction Bid Number 604083-16 Design PM Spring Dineen Design Firm G.C. Wallace, Inc. Construction PM Robert McNamara Constr Mgmt URS Consultants, Inc. Contractor Las Vegas Paving Corporation

Las Vegas Boulevard, St. Rose Parkway - Silverado Ranch Boulevard Design Complete 100% Bid Complete 25% 702-455-6074 702-455-6047

Description: Widen to 3 lanes each direction with median islands, signing, striping and drainage 03.22.11: Proceeding to determine if SID 686 Aug 2014 May 2016 5/27/16 Oct 2016 10/14/16 Apr 2017 4/3/17 Apr 2018

Lone Mountain Road, Clark County 215 Beltway to Tenaya Way

1

98 RTC Number **165B** ILC Amount **\$5,050,000.00** ILC Executed **08/13/2015** ILC Expiration **06/30/2020**

Complete Streets: TBD

Scope Name: Bid Status In Design Bid Number ? Design PM Spring Dineen Design Firm C-A Group Construction PM Mike Mamer Constr Mgmt Contractor

Lone Mountain Road, Clark County 215 Beltway to Tenaya Way Design Complete 30% Bid Complete 0% 702-455-6074 702-455-6081

Description: Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane 930 Sep 2017 Nov 2017 Dec 2017 Feb 2018 Sep 2018

Maryland Parkway, Russell Road to Twain Avenue

2

| | | | | | | | | | | | |
|--|------------|----------|------------------------|----------------------|--------------------------------------|-----------------------------------|--------------------------------------|----------------------------|--------------------------|---------------------|-------------------------------|
| 69 | RTC Number | 003Y-FTI | ILC Amount | \$6,494,713.30 | ILC Executed | 02/11/2016 | ILC Expiration | 06/30/2021 | | | |
| Complete Streets: Upgrade sidewalk ramps to be ADA compliant. | | | | | | | | | | | |
| Scope Name: Bid Status In Design Bid Number ? | | | | | | | | | | | |
| Maryland Parkway, Russell Road to Twain Avenue Resurfacing | | | Design Complete | Bid Complete | Design PM Richard Robinson | Design Firm CCPW Design | Construction PM Mike Mamer | Constr Mgmt CCPW | Contractor | | |
| Description: | | | 90% | 0% | 702-455-6921 | | 702-455-8061 | | | | |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 907 | Sep 2017 | Dec 2017 | | Jan 2018 | | Mar 2018 | | Jul 2018 | |

| | | | | | | | | | | | |
|---|------------|-----|------------------------|----------------------|----------------------------------|--|--|--------------------|---|---------------------|-------------------------------|
| 117 | RTC Number | | ILC Amount | | ILC Executed | | ILC Expiration | | | | |
| Complete Streets: Increase safety of pedestrians with this signal. | | | | | | | | | | | |
| Scope Name: Bid Status Opened Bid Number 604503-17 | | | | | | | | | | | |
| Pedestrian Signal System at Del Mar Street and Maryland Parkway | | | Design Complete | Bid Complete | Design PM Jimmy Benoit | Design Firm Louis Berger Group | Construction PM Blair Lecker | Constr Mgmt | Contractor Fast Trac Electric | | |
| Description: | | | 100% | 0% | 702-455-6054 | | 702-455-6331 | | | | |
| Pedestrian Signal System at Maryland/Del Mar; median island modification; sidewalk ramp relocation/reconstruction; coordination with UNLV to align crosswalk/walkway. | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | 944 | May 2017 | Jun 2017 | 6/13/17 | Jul 2017 | 7/7/17 | Sep 2017 | | Oct 2017 | |

Moapa Town Roads II

| | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|-----------------|------------------------|---------------------|---------------------|-------------------|--------------------|-------------------|------------------------|-----------------|--------------------|----------|-------------------|---------------------------------|-------------------|---------|--------------|----------|------------------------|---------|
| 110 | RTC Number | 069E-FTI | ILC Amount | \$150,000.00 | ILC Executed | 07/14/2016 | ILC Expiration | 06/30/2021 | | | | | | | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 604263-16 | Design PM | Timothy Piparo | Design Firm | CCPW Design | Construction PM | Robert McNamara | Constr Mgmt | CCPW | Contractor | Meadow Valley Contractors, Inc. | | | | | | |
| Moapa Town Roads II: Henrie Road | | | Design Complete | 100% | Bid Complete | 93% | 702-455-6339 | 702-455-6047 | | | | | | | | | | | | |
| Description: | | | | | | | | | | | | | | | | | | | | |
| Roadway rehabilitation to existing roads within the Moapa Town Township. | | | | | | | | | | | | | | | | | | | | |
| | | | 768 | Jun 2016 | Est Advertise | Oct 2016 | Advertise Date | 10/26/16 | Est Open | Nov 2016 | Open Bids | 11/30/16 | Est NTP | Mar 2017 | Notice To Proceed | 3/14/17 | Est Complete | Aug 2017 | Substantial Completion | 6/29/17 |

| | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|-----------------|------------------------|---------------------|---------------------|-------------------|--------------------|-------------------|------------------------|-----------------|--------------------|----------|-------------------|---------------------------------|-------------------|---------|--------------|----------|------------------------|---------|
| 58 | RTC Number | 069E-SB5 | ILC Amount | \$310,500.00 | ILC Executed | 04/10/2014 | ILC Expiration | 07/01/2019 | | | | | | | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 604263-16 | Design PM | Timothy Piparo | Design Firm | CCPW Design | Construction PM | Robert McNamara | Constr Mgmt | CCPW | Contractor | Meadow Valley Contractors, Inc. | | | | | | |
| Moapa Town Roads II: Henrie Road | | | Design Complete | 100% | Bid Complete | 93% | 702-455-6339 | 702-455-6047 | | | | | | | | | | | | |
| Description: | | | | | | | | | | | | | | | | | | | | |
| Roadway rehabilitation to existing roads within the Moapa Town Township. | | | | | | | | | | | | | | | | | | | | |
| | | | 768 | Jun 2016 | Est Advertise | Oct 2016 | Advertise Date | 10/26/16 | Est Open | Nov 2016 | Open Bids | 11/30/16 | Est NTP | Mar 2017 | Notice To Proceed | 3/14/17 | Est Complete | Aug 2017 | Substantial Completion | 6/29/17 |

| | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|--------------|------------------------|---------------------|---------------------|-------------------|--------------------|-------------------|------------------------|-----------------|--------------------|----------|-------------------|---------------------------------|-------------------|---------|--------------|----------|------------------------|---------|
| 109 | RTC Number | 069E | ILC Amount | \$629,000.00 | ILC Executed | 07/14/2016 | ILC Expiration | 06/30/2021 | | | | | | | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 604263-16 | Design PM | Timothy Piparo | Design Firm | CCPW Design | Construction PM | Robert McNamara | Constr Mgmt | CCPW | Contractor | Meadow Valley Contractors, Inc. | | | | | | |
| Moapa Town Roads II: Henrie Road | | | Design Complete | 100% | Bid Complete | 93% | 702-455-6339 | 702-455-6047 | | | | | | | | | | | | |
| Description: | | | | | | | | | | | | | | | | | | | | |
| Roadway rehabilitation to existing roads within the Moapa Town Township. | | | | | | | | | | | | | | | | | | | | |
| | | | 768 | Jun 2016 | Est Advertise | Oct 2016 | Advertise Date | 10/26/16 | Est Open | Nov 2016 | Open Bids | 11/30/16 | Est NTP | Mar 2017 | Notice To Proceed | 3/14/17 | Est Complete | Aug 2017 | Substantial Completion | 6/29/17 |

Moapa Town Roads II

4

17 RTC Number **069E** ILC Amount **\$1,224,200.00** ILC Executed **03/11/2010** ILC Expiration **06/30/2021**

Complete Streets: 8' sidewalk offset 6' from East edge of proposed pavement between Patriots Way and Isola Drive.

Scope Name: **Bid Status** Sub Complete **Bid Number** 604263-16 **Design PM** Timothy Piparo **Design Firm** CCPW Design **Construction PM** Robert McNamara **Constr Mgmt** CCPW **Contractor** Meadow Valley Contractors, Inc.

Moapa Town Roads II: Henrie Road

Design Complete 100% **Bid Complete** 93% 702-455-6339 702-455-6047

Description:
Roadway rehabilitation to existing roads within the Moapa Town Township.

| | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
|-----|-----------------|----------------------|-----------------------|-----------------|------------------|----------------|--------------------------|---------------------|-------------------------------|
| 768 | Jun 2016 | Oct 2016 | 10/26/16 | Nov 2016 | 11/30/16 | Mar 2017 | 3/14/17 | Aug 2017 | 6/29/17 |

Moapa Valley Roads VI

82 RTC Number **068K-SB5** ILC Amount **\$31,800.00** ILC Executed **10/09/2014** ILC Expiration **06/30/2019**

Complete Streets:

Scope Name: **Bid Status** Sub Complete **Bid Number** 604107-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** Horrocks **Contractor** Mel Clark, Inc.

Moapa Valley Roads VI

Design Complete **Bid Complete** 702-455-6616 702-455-6331

Description:
 Lewis Avenue, Moapa Valley Boulevard to Deer Street.
 Deer Street, Lewis Avenue to the Overton Park.Rice Street,
 Wittwer Avenue to Brothers Avenue. St. Joseph Street,
 Cram Avenue to Bunnell Avenue. Wittwer Avenue – Ash
 Street to Yamashita Street.
 Bunnell Avenue – Heyer Street to St. Joseph Street
 (DELETED)

| | | | | | | | | | | | |
|-----|------|-----|-----------------|----------------------|-----------------------|-----------------|------------------|----------------|--------------------------|---------------------|-------------------------------|
| 792 | 100% | 92% | Feb 2016 | Jun 2016 | 6/17/16 | Jul 2016 | 7/29/16 | Feb 2017 | 2/13/17 | May 2017 | 5/2/17 |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |

91 RTC Number **068K** ILC Amount **\$999,000.00** ILC Executed **02/12/2015** ILC Expiration **06/30/2020**

Complete Streets:

Scope Name: **Bid Status** Sub Complete **Bid Number** 604107-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** Horrocks **Contractor** Mel Clark, Inc.

Moapa Valley Roads VI

Design Complete **Bid Complete** 702-455-6616 702-455-6331

Description:
 Lewis Avenue, Moapa Valley Boulevard to Deer Street.
 Deer Street, Lewis Avenue to the Overton Park.Rice Street,
 Wittwer Avenue to Brothers Avenue. St. Joseph Street,
 Cram Avenue to Bunnell Avenue. Wittwer Avenue – Ash
 Street to Yamashita Street.
 Bunnell Avenue – Heyer Street to St. Joseph Street
 (DELETED)

| | | | | | | | | | | | |
|-----|------|-----|-----------------|----------------------|-----------------------|-----------------|------------------|----------------|--------------------------|---------------------|-------------------------------|
| 792 | 100% | 92% | Feb 2016 | Jun 2016 | 6/17/16 | Jul 2016 | 7/29/16 | Feb 2017 | 2/13/17 | May 2017 | 5/2/17 |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |

107 RTC Number **068K** ILC Amount **\$1,677,000.00** ILC Executed **03/10/2016** ILC Expiration **06/30/2021**

Complete Streets: NA

Scope Name: **Bid Status** Sub Complete **Bid Number** 604107-16 **Design PM** John Catanese **Design Firm** Kimley-Horn & Assoc, Inc. **Construction PM** Blair Lecker **Constr Mgmt** Horrocks **Contractor** Mel Clark, Inc.

Moapa Valley Roads VI

Design Complete **Bid Complete** 702-455-6616 702-455-6331

Description:
 Lewis Avenue, Moapa Valley Boulevard to Deer Street.
 Deer Street, Lewis Avenue to the Overton Park.Rice Street,
 Wittwer Avenue to Brothers Avenue. St. Joseph Street,
 Cram Avenue to Bunnell Avenue. Wittwer Avenue – Ash
 Street to Yamashita Street.
 Bunnell Avenue – Heyer Street to St. Joseph Street
 (DELETED)

| | | | | | | | | | | | |
|-----|------|-----|-----------------|----------------------|-----------------------|-----------------|------------------|----------------|--------------------------|---------------------|-------------------------------|
| 792 | 100% | 92% | Feb 2016 | Jun 2016 | 6/17/16 | Jul 2016 | 7/29/16 | Feb 2017 | 2/13/17 | May 2017 | 5/2/17 |
| | | | EAC Date | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |

Outlying Area Roads

2

| | | | | | | | | | | | | |
|---|-------------------|-------------|------------------------|---------------------|----------------------|-----------------------|------------------------|--------------------|------------------------------------|--------------------------|---------------------|-------------------------------|
| 18 | RTC Number | 067B | ILC Amount | \$163,000.00 | ILC Executed | 03/11/2010 | ILC Expiration | 06/30/2020 | | | | |
| Complete Streets: | | | | | | | | | | | | |
| Scope Name: | Bid Status | Complete | Bid Number | 602169-10 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Outlying Areas Slurry Seal 2010 | | | Design Complete | 100% | Kingston | CCPW Design | Blair Lecker | CCPW | American Pavement Preservation LLC | | | |
| Description: | | | Bid Complete | 100% | 702-455-6043 | | 702-455-6331 | | | | | |
| Slurry seal applied to roadways in the project areas: Urban Areas, Sunrise Mountain area, Blue Diamond, Indian Springs, Mt Charleston | | | EAC Date | 672 | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | | | | 1/11/11 | Jan 2011 | 1/27/11 | Aug 2011 | 8/8/11 | Oct 2011 | 9/27/11 |

| | | | | | | | | | | | | |
|--|-------------------|----------|------------------------|-----------|----------------------|-----------------------|------------------------|--------------------|------------------------------------|--------------------------|---------------------|-------------------------------|
| 49 | RTC Number | | ILC Amount | | ILC Executed | | ILC Expiration | | | | | |
| Complete Streets: | | | | | | | | | | | | |
| Scope Name: | Bid Status | Complete | Bid Number | 603909-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Sandy Valley - Columbia Pass (CANCELLED) | | | Design Complete | 100% | Robinson | CCPW Design | Mike Mamer | CCPW | American Pavement Preservation LLC | | | |
| Description: | | | Bid Complete | 0% | 702-455-6921 | | 702-455-6081 | | | | | |
| Improvements to Miami Street (completed) and Columbia Pass (Sandy Valley, SR 161 to Cherokee St and Cherokee St, Sandy Valley to Quartz) | | | EAC Date | 778 | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | | | | Dec 2015 | 12/23/15 | Nov 2017 | Feb 2018 | | Apr 2018 | |

Rainbow Boulevard, Cactus Avenue to Blue Diamond Road

1

| | | | | | | | | | | | | |
|---|-------------------|-----------------|------------------------|---------------------|----------------------|-----------------------|------------------------|--------------------|-------------------------------|--------------------------|---------------------|-------------------------------|
| 20 | RTC Number | 010H-SB5 | ILC Amount | \$450,000.00 | ILC Executed | 06/10/2010 | ILC Expiration | 06/30/2020 | | | | |
| Complete Streets: | | | | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 603846-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Rainbow Boulevard, Cactus Avenue to Blue Diamond Road | | | Design Complete | 100% | Stammetti | VTN Nevada | Mike Mamer | CCPW | Aggregate Industries SWR Inc. | | | |
| Description: | | | Bid Complete | 100% | 702-455-6077 | | 702-455-6081 | | | | | |
| Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road | | | EAC Date | 735 | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | | | | 10/22/15 | Apr 2016 | 4/15/16 | Sep 2016 | 9/26/16 | Apr 2017 | 4/12/17 |

Rainbow Boulevard, Erie Avenue to Blue Diamond Road

1

| | | | | | | | | | | | | | | | | | | | | |
|--|------------------------|---|---------------------|-----------------------|----------------------|--------------------|------------------------|--------------------|-------------------------------|----------|------------------|---------|----------------|----------|--------------------------|---------|---------------------|----------|-------------------------------|---------|
| 100 | RTC Number | 010M-FTI | ILC Amount | \$8,000,000.00 | ILC Executed | 07/10/2014 | ILC Expiration | 07/01/2019 | | | | | | | | | | | | |
| Complete Streets: | | NA | | | | | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | 603846-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | | | | | | | | | |
| | | | | | Mona Stammetti | VTN Nevada | Mike Mamer | CCPW | Aggregate Industries SWR Inc. | | | | | | | | | | | |
| Rainbow Boulevard, Cactus Avenue to Blue Diamond Road | Design Complete | 100% | Bid Complete | 100% | 702-455-6077 | | 702-455-6081 | | | | | | | | | | | | | |
| Description: | | Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road | | | | | | | | | | | | | | | | | | |
| | | 735 | EAC Date | Jul 2015 | Est Advertise | Oct 2015 | Advertise Date | 10/22/15 | Est Open | Apr 2016 | Open Bids | 4/15/16 | Est NTP | Sep 2016 | Notice To Proceed | 9/26/16 | Est Complete | Apr 2017 | Substantial Completion | 4/12/17 |

Rainbow Boulevard, Warm Springs Road to Tropicana Avenue

2

| | | | | | | | | | | | | | | | | | | | | |
|---|------------------------|--|---------------------|---------------------|----------------------|--------------------|------------------------|--------------------|------------------------------|----------|------------------|---------|----------------|----------|--------------------------|---------|---------------------|----------|-------------------------------|--------|
| 40 | RTC Number | 010K | ILC Amount | \$800,000.00 | ILC Executed | 10/10/2013 | ILC Expiration | 07/01/2018 | | | | | | | | | | | | |
| Complete Streets: | | NA | | | | | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Reconciliation | Bid Number | id 603657-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | | | | | | | | | |
| | | | | | Richard Robinson | CCPW Design | Robert McNamara | CH2M Hill, Inc. | Las Vegas Paving Corporation | | | | | | | | | | | |
| Flamingo Diversion - Rainbow Branch and Rainbow Widening | Design Complete | 100% | Bid Complete | 0% | 702-455-6921 | | 702-455-6047 | | | | | | | | | | | | | |
| Description: | | Widen Rainbow Boulevard, Warm Springs Road to Tropicana Avenue | | | | | | | | | | | | | | | | | | |
| | | 716 | EAC Date | Sep 2015 | Est Advertise | May 2015 | Advertise Date | 5/15/15 | Est Open | Jul 2015 | Open Bids | 7/10/15 | Est NTP | Feb 2016 | Notice To Proceed | 2/16/16 | Est Complete | Jun 2017 | Substantial Completion | 6/7/17 |

| | | | | | | | | | | | | | | | | | | | | |
|---|------------------------|--|---------------------|-----------------------|----------------------|--------------------|------------------------|--------------------|------------------------------|----------|------------------|---------|----------------|----------|--------------------------|---------|---------------------|----------|-------------------------------|--------|
| 101 | RTC Number | 010K-FTI | ILC Amount | \$4,100,000.00 | ILC Executed | 09/10/2015 | ILC Expiration | 06/30/2020 | | | | | | | | | | | | |
| Complete Streets: | | NA | | | | | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Reconciliation | Bid Number | id 603657-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | | | | | | | | | |
| | | | | | Richard Robinson | CCPW Design | Robert McNamara | CH2M Hill, Inc. | Las Vegas Paving Corporation | | | | | | | | | | | |
| Flamingo Diversion - Rainbow Branch and Rainbow Widening | Design Complete | 100% | Bid Complete | 0% | 702-455-6921 | | 702-455-6047 | | | | | | | | | | | | | |
| Description: | | Widen Rainbow Boulevard, Warm Springs Road to Tropicana Avenue | | | | | | | | | | | | | | | | | | |
| | | 716 | EAC Date | Sep 2015 | Est Advertise | May 2015 | Advertise Date | 5/15/15 | Est Open | Jul 2015 | Open Bids | 7/10/15 | Est NTP | Feb 2016 | Notice To Proceed | 2/16/16 | Est Complete | Jun 2017 | Substantial Completion | 6/7/17 |

Robindale Road, Cimarron Road, and Durango Drive

1

| | | | | | | | | | | | |
|--|------------|-------------|------------------------------------|-----------------------------------|--|-----------------------------|---|----------------------------|--------------------------|---------------------------------|-------------------------------|
| 114 | RTC Number | 115B | ILC Amount | \$3,727,000.00 | ILC Executed | 02/09/2016 | ILC Expiration | 06/30/2022 | | | |
| Complete Streets: Medians, shared outside lane | | | | | | | | | | | |
| Scope Name: Bid Status Opened | | | | | | | | | | | |
| Bid Number 604487-17 | | | Design PM Timothy Piparo | Design Firm CCPW Design | Construction PM Blair Lecker | Constr Mgmt | Contractor Las Vegas Paving Corporation | | | | |
| Robindale Road, Cimarron Road, and Durango Drive | | | Design Complete 100% | Bid Complete 0% | 702-455-6339 | 702-455-6331 | | | | | |
| Description: Southwest Regional Sports Park Offsites:Robindale Road, Durango Drive to Buffalo Drive; Cimarron Road, Robindale Road to Warm Springs Road; Durango Drive, Robindale Road to 1500' North of Robindale Road. | | | | | | | | | | | |
| | | 941 | EAC Date Jan 2017 | Est Advertise May 2017 | Advertise Date 5/25/17 | Est Open Jun 2017 | Open Bids 6/23/17 | Est NTP Sep 2017 | Notice To Proceed | Est Complete Mar 2018 | Substantial Completion |

Russell Road, Las Vegas Beltway to Rainbow Boulevard

2

| | | | | | | | | | | | |
|---|------------|-------------|--------------------------------|---|--|-----------------------------|---|----------------------------|-------------------------------------|---------------------------------|--|
| 3 | RTC Number | 008S | ILC Amount | \$5,100,000.00 | ILC Executed | 07/11/2002 | ILC Expiration | 07/01/2019 | | | |
| Complete Streets: | | | | | | | | | | | |
| Scope Name: Bid Status Complete | | | | | | | | | | | |
| Bid Number 600724 | | | Design PM Roy Davis | Design Firm HDR Engineering, Inc. | Construction PM Bruce Torrey | Constr Mgmt CCPW | Contractor Southern Nevada Paving, Inc. | | | | |
| Russell Road, Durango Drive to Cimarron Road | | | Design Complete 100% | Bid Complete 100% | 702-455-6075 | na | | | | | |
| Description: Improvements to Russell Road, Durango Drive to Cimarron Road | | | | | | | | | | | |
| | | 1 | EAC Date Jan 2007 | Est Advertise Jul 2007 | Advertise Date 7/10/07 | Est Open Aug 2007 | Open Bids 8/1/07 | Est NTP Nov 2007 | Notice To Proceed 12/3/07 | Est Complete Jul 2008 | Substantial Completion 6/20/08 |

| | | | | | | | | | | | |
|---|------------|-------------|-------------------------------|---|--------------------------------------|-----------------------------|-------------------|----------------------------|--------------------------|---------------------------------|-------------------------------|
| 62 | RTC Number | 008S | ILC Amount | | ILC Executed | | ILC Expiration | | | | |
| Complete Streets: | | | | | | | | | | | |
| Scope Name: Bid Status In Design | | | | | | | | | | | |
| Bid Number ? | | | Design PM Roy Davis | Design Firm HDR Engineering, Inc. | Construction PM Mike Mamer | Constr Mgmt TBD | Contractor | | | | |
| Russell Road, Cimarron Road to Rainbow Boulevard | | | Design Complete 90% | Bid Complete | 702-455-6075 | 702-455-6081 | | | | | |
| Description: Full improvements to Russell Road, Cimarron to Rainbow Boulevard | | | | | | | | | | | |
| | | 691 | EAC Date Sep 2017 | Est Advertise Dec 2017 | Advertise Date | Est Open Jan 2018 | Open Bids | Est NTP Apr 2018 | Notice To Proceed | Est Complete Jan 2019 | Substantial Completion |

Sandy Valley: Columbia Pass Road & Miami Street

1

| | | | | | | | | | | | | | | |
|--|-------------------|-------------|------------------------|---------------------|----------------------|-----------------------|------------------------|--------------------|-------------------|--------------------------|---------------------|-------------------------------|--|--|
| 19 | RTC Number | 120A | ILC Amount | \$994,350.00 | ILC Executed | 02/14/2002 | ILC Expiration | 06/30/2021 | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Complete | Bid Number | 603909-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | | | |
| Sandy Valley - Columbia Pass (CANCELLED) | | | Design Complete | | Richard Robinson | CCPW Design | Mike Mamer | CCPW | | | | | | |
| | | | Bid Complete | | 702-455-6921 | | 702-455-6081 | | | | | | | |
| Description: | | | 100% | 0% | | | | | | | | | | |
| Improvements to Miami Street (completed) and Columbia Pass (Sandy Valley, SR 161 to Cherokee St and Cherolee St, Sandy Valley to Quartz) | | | | | | | | | | | | | | |
| | | | 778 | | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion | | |
| | | | | | Dec 2015 | 12/23/15 | Nov 2017 | | Feb 2018 | | Apr 2018 | | | |

Searchlight Roads II

2

| | | | | | | | | | | | | | | |
|--|-------------------|-----------------|------------------------|--------------------|----------------------|-----------------------|------------------------|--------------------|------------------------|--------------------------|---------------------|-------------------------------|--|--|
| 35 | RTC Number | 061H-FTI | ILC Amount | \$24,000.00 | ILC Executed | 08/13/2015 | ILC Expiration | 06/30/2020 | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Construction | Bid Number | 604198-16 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | | | |
| Searchlight: Cottonwood Cove Road, US 95 to Michael Wendell Way | | | Design Complete | | Jinxin Xie | CCPW Design | Mike Mamer | CCPW | CG&B Enterprises, Inc. | | | | | |
| | | | Bid Complete | | 702-455-6926 | | 702-455-6081 | | | | | | | |
| Description: | | | 100% | 26% | | | | | | | | | | |
| Construct apprx 4000' of ADA accessible multi-use trail to increase bicycle/pedestrian safety and enhance multi-modal access to Harry Reid ES. | | | | | | | | | | | | | | |
| | | | 913 | Apr 2016 | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion | | |
| | | | | | Oct 2016 | 10/26/16 | Nov 2016 | 11/18/16 | Jun 2017 | 6/5/17 | Sep 2017 | | | |

| | | | | | | | | | | | | | | |
|--|-------------------|--------------|------------------------|---------------------|----------------------|-----------------------|------------------------|--------------------|------------------------|--------------------------|---------------------|-------------------------------|--|--|
| 34 | RTC Number | 061H | ILC Amount | \$290,000.00 | ILC Executed | 05/19/2016 | ILC Expiration | 06/30/2021 | | | | | | |
| Complete Streets: | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Construction | Bid Number | 604198-16 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | | | |
| Searchlight: Cottonwood Cove Road, US 95 to Michael Wendell Way | | | Design Complete | | Jinxin Xie | CCPW Design | Mike Mamer | CCPW | CG&B Enterprises, Inc. | | | | | |
| | | | Bid Complete | | 702-455-6926 | | 702-455-6081 | | | | | | | |
| Description: | | | 100% | 26% | | | | | | | | | | |
| Construct apprx 4000' of ADA accessible multi-use trail to increase bicycle/pedestrian safety and enhance multi-modal access to Harry Reid ES. | | | | | | | | | | | | | | |
| | | | 913 | Apr 2016 | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion | | |
| | | | | | Oct 2016 | 10/26/16 | Nov 2016 | 11/18/16 | Jun 2017 | 6/5/17 | Sep 2017 | | | |

Sunset Road, Rainbow Boulevard to Decatur Boulevard

1

| | | | | | | | | | | | | |
|--|-------------------|-----------------|------------------------|-----------------------|----------------------|-----------------------|------------------------|--------------------|-------------------|--------------------------|---------------------|-------------------------------|
| 89 | RTC Number | 008W | ILC Amount | \$1,200,000.00 | ILC Executed | 12/11/2014 | ILC Expiration | 06/30/2019 | | | | |
| Complete Streets: | | NA | | | | | | | | | | |
| Scope Name: | Bid Status | Warranty Period | Bid Number | 603602-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Sunset Road, Jones Boulevard to Decatur Boulevard | | | Design Complete | Bid Complete | John Catanese | G.C. Wallace, Inc. | Robert McNamara | CCPW | Tand, Inc. | | | |
| Description: | | | 100% | 100% | 702-455-6616 | | 702-455-6047 | | | | | |
| Widen 4 lanes, bridge structure at Army Corps "H" channel. Initial project from Westwind to Mohawk to bridge the Lower Blue Diamond Channel. | | | 877 | Nov 2014 | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | | | Mar 2015 | 3/13/15 | Apr 2015 | 4/16/15 | Jun 2015 | 6/29/15 | Oct 2015 | 10/15/15 |

Sunset Road, Rainbow Boulevard to Decatur Boulevard

1

| | | | | | | | | | | | | |
|--|-------------------|-----------------|------------------------|---------------------|----------------------|-----------------------|------------------------|--------------------|-------------------|--------------------------|---------------------|-------------------------------|
| 78 | RTC Number | 008W-FTI | ILC Amount | \$200,000.00 | ILC Executed | 12/11/2014 | ILC Expiration | 06/30/2019 | | | | |
| Complete Streets: | | NA | | | | | | | | | | |
| Scope Name: | Bid Status | In Design | Bid Number | ? | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Sunset Road, Rainbow Boulevard to Decatur Boulevard Widening | | | Design Complete | Bid Complete | John Catanese | TBD | Mike Mamer | | | | | |
| Description: | | | 0% | 0% | 702-455-6616 | | 702-455-6081 | | | | | |
| Build to 4 lanes | | | 927 | Dec 2018 | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | | | Mar 2019 | | Apr 2019 | | Jul 2019 | | Jul 2020 | |

Traffic Improvements at Lake Mead Boulevard and Sloan Lane

1

| | | | | | | | | | | | | |
|---|-------------------|---|------------------------|---------------------|----------------------|-----------------------|------------------------|--------------------|--------------------|--------------------------|---------------------|-------------------------------|
| 59 | RTC Number | 050N-FTI | ILC Amount | \$981,000.00 | ILC Executed | 06/12/2014 | ILC Expiration | 07/01/2019 | | | | |
| Complete Streets: | | Installation of signal will improve safety for pedestrians visiting the park and improvements for south leg of Sloan Lane at the intersection will provide additional acces | | | | | | | | | | |
| Scope Name: | Bid Status | Warranty Period | Bid Number | 603680-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | |
| Traffic Signal System at Lake Mead Boulevard and Sloan Lane | | | Design Complete | Bid Complete | Jimmy Benoit | VTN Nevada | Mike Mamer | CCPW | Fast Trac Electric | | | |
| Description: | | | 100% | 100% | 702-455-6054 | | 702-455-6081 | | | | | |
| Traffic Signal at Lake Mead/ Sloan. | | | 889 | Feb 2015 | Est Advertise | Advertise Date | Est Open | Open Bids | Est NTP | Notice To Proceed | Est Complete | Substantial Completion |
| | | | | | May 2015 | 5/8/15 | Jul 2015 | 7/13/15 | Oct 2015 | 10/12/15 | Oct 2016 | 8/30/16 |

Traffic Improvements: Decatur/ Tropicana and Lindell/Tropicana

1

| | | | | | | | | | | | | |
|---|------------|-----------------|------------------------|-----------------------|-------------------------------|------------------------------|--------------------------|--------------------------|-------------------------|----------------------------------|------------------------------|---------------------------------------|
| 93 | RTC Number | 050Q-FTI | ILC Amount | \$2,010,000.00 | ILC Executed | 07/09/2015 | ILC Expiration | 06/30/2020 | | | | |
| Complete Streets: NA | | | | | | | | | | | | |
| Scope Name: Bid Status Warranty Period Bid Number 603812-15 | | | | | | | | | | | | |
| Design PM Jimmy Benoit Design Firm G.C. Wallace, Inc. Construction PM Mike Mamer Constr Mgmt CCPW Contractor Fast Trac Electric | | | | | | | | | | | | |
| TS & Road Improvements: Tropicana Ave, Lindell Rd to Decatur Blvd | | | Design Complete | Bid Complete | 702-455-6054 | 702-455-6081 | | | | | | |
| Description: | | | 100% | 100% | | | | | | | | |
| Traffic signal at Tropicana/Lindell, traffic signal modifications at Tropicana/Decatur. Additional dual left turn lanes will be installed on Tropicana Avenue at Decatur Boulevard. | | | 652 | Jun 2015 | Est Advertise Sep 2015 | Advertise Date 9/4/15 | Est Open Oct 2015 | Open Bids 10/9/15 | Est NTP Mar 2016 | Notice To Proceed 3/27/16 | Est Complete Aug 2016 | Substantial Completion 8/24/16 |

Tropicana Avenue, Hualapai Way to Fort Apache Road

2

| | | | | | | | | | | | | |
|--|------------|-----------------|------------------------|---------------------|-------------------------------|-----------------------|--------------------------|-------------------|-------------------------|--------------------------|------------------------------|-------------------------------|
| 22 | RTC Number | 006J-SB5 | ILC Amount | \$320,000.00 | ILC Executed | 06/10/2010 | ILC Expiration | 06/30/2020 | | | | |
| Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights | | | | | | | | | | | | |
| Scope Name: Bid Status In Design Bid Number ? | | | | | | | | | | | | |
| Design PM Brooke Prescia Design Firm Slater Hanifan Group Construction PM Mike Mamer Constr Mgmt TBD Contractor | | | | | | | | | | | | |
| Tropicana Avenue, Hualapai Way to Fort Apache Road | | | Design Complete | Bid Complete | 702-455-2986 | 702-455-6081 | | | | | | |
| Description: | | | 90% | 0% | | | | | | | | |
| Improvements to Tropicana Avenue, Hualapai Way to Fort Apache Road | | | 785 | Nov 2017 | Est Advertise Jan 2018 | Advertise Date | Est Open Feb 2018 | Open Bids | Est NTP Apr 2018 | Notice To Proceed | Est Complete Nov 2018 | Substantial Completion |

| | | | | | | | | | | | | |
|--|------------|-----------------|------------------------|------------------------|-------------------------------|-----------------------|--------------------------|-------------------|-------------------------|--------------------------|------------------------------|-------------------------------|
| 60 | RTC Number | 006J-FTI | ILC Amount | \$10,000,000.00 | ILC Executed | 06/12/2014 | ILC Expiration | 07/01/2019 | | | | |
| Complete Streets: Possible SID for curb, gutter | | | | | | | | | | | | |
| Scope Name: Bid Status In Design Bid Number ? | | | | | | | | | | | | |
| Design PM Brooke Prescia Design Firm Slater Hanifan Group Construction PM Mike Mamer Constr Mgmt TBD Contractor | | | | | | | | | | | | |
| Tropicana Avenue, Hualapai Way to Fort Apache Road | | | Design Complete | Bid Complete | 702-455-2986 | 702-455-6081 | | | | | | |
| Description: | | | 90% | 0% | | | | | | | | |
| Improvements to Tropicana Avenue, Hualapai Way to Fort Apache Road | | | 785 | Nov 2017 | Est Advertise Jan 2018 | Advertise Date | Est Open Feb 2018 | Open Bids | Est NTP Apr 2018 | Notice To Proceed | Est Complete Nov 2018 | Substantial Completion |

Tropicana Avenue, Western 215 Beltway to Rainbow Boulevard ITS

1

| | | | | | | | | | | | | | | | | | | | |
|--|---|--------------|------------------------|-----------------------|----------------------|--------------------|------------------------|--------------------|-------------------|----------|------------------|---------|----------------|----------|--------------------------|---------------------|----------|-------------------------------|--------|
| 56 | RTC Number | 144P | ILC Amount | \$1,962,000.00 | ILC Executed | 06/13/2013 | ILC Expiration | 07/01/2018 | | | | | | | | | | | |
| Complete Streets: | | NA | | | | | | | | | | | | | | | | | |
| Scope Name: | Bid Status | Sub Complete | Bid Number | id 603763-15 | Design PM | Design Firm | Construction PM | Constr Mgmt | Contractor | | | | | | | | | | |
| Durango Drive & Tropicana Avenue Fiber Optic Interconnect Systems | | | Design Complete | 100% | Bid Complete | 0% | 702-455-6054 | 702-455-6047 | | | | | | | | | | | |
| Description: | ITS infrastructure on Tropicana Avenue from the Western 215 Beltway to Rainbow Boulevard. | | EAC Date | 848 Jun 2015 | Est Advertise | Sep 2015 | Advertise Date | 9/14/15 | Est Open | Nov 2015 | Open Bids | 11/2/15 | Est NTP | Feb 2016 | Notice To Proceed | Est Complete | Dec 2016 | Substantial Completion | 2/9/17 |

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: 6th Street - Bridger to Stewart

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtences along 6th Street between Bridger and Stewart.

Inter-local Project No.: 179A-F Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|---------------|------------|
| Design: | July 23, 2014 | Nov 2017 | 80 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | Jan 2018 | | |

CONSULTANT: Poggemeyer Design Group

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Completed right-of-way acquisitions for project. Public meeting was conducted with adjacent property owners.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with design.</p> |

PROJECT MANAGER: Dennis Moyer

CLV Project No: 6THFRI

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Alta Drive, Rancho Dr to Main St

DESCRIPTION: Complete street improvements along Alta Drive between Rancho and Main Street. Improvements include widened sidewalks, street trees, refreshed bike lanes, enhanced streetlighting, intersection and safety improvements, etc.

Inter-local Project No.: 093-FTI Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | June 2015 | TBD | 15 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: VTN Nevada

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Project on hold pending outcome on new lightrail alignment.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: Lorrie Dunford

CLV Project No: ALTA

PHONE: 229-6738

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Arterial Reconstruction FY11

DESCRIPTION: Design and construct arterial roadway infrastructure improvements within the City of Las Vegas right-of-way. Projects to include and improve ADA accessibility, surface drainage, traffic capacity, traffic delineation and asphaltic pavement structure.

Inter-local Project No.: 135K-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|----------------|------------|
| Design: | Feb 2014 | September 2016 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | December 2016 | August 2017 | 95 |

CONSULTANT: GC Wallace

CONTRACTOR: LVP

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Trail improvements included with Summerlin Pkwy Ph II Improvements. Completed HOV extension and Rampart Off Ramp improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete punchlist items and begin project closeout.

PROJECT MANAGER: Chris Finberg

CLV Project No: ARTRECON11

PHONE: 236-4759

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Arterial Reconstruction Program - Package 1

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135TFTI Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|----------------|----------------|------------|
| Design: | | Feb 2014 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | March 11, 2014 | September 2017 | 97 |

CONSULTANT: Slater Hanifan Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Pavement overlays are substantially complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete sidewalk improvements on Lake Mead.

PROJECT MANAGER: Chris Finberg

CLV Project No: ARTRECONPKG1

PHONE: 236-4759

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Arterial Reconstruction Program - Package 2

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135UFT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|----------------|------------|
| Design: | | Feb 2015 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | March 24, 2015 | |
| Construction: | June 15, 2015 | December 2017 | 95 |

CONSULTANT: Slater Hanifan Group

CONTRACTOR: Las Vegas Paving

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>All corridors are completed with the exception of Washington Avenue. Awarded construction of the Washington Ave segment to TAND and started construction on April 20, 2017.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete pavement overlay on Washington Avenue between Rancho and MLK as a part of the CCRFCD storm drain project along with the segment west of Decatur. Begin pavement overlay for Washington between Decatur and Rainbow.</p> |

PROJECT MANAGER: Chris Finberg

CLV Project No: ARTRECONPKG2

PHONE: 236-4759

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Arterial Reconstruction Program - Package 3

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135V Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|---------------|------------|
| Design: | November 2015 | June 2016 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | July 2016 | | 100 |

CONSULTANT: Slater Hanifan

CONTRACTOR: Las Vegas Paving

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>All overlays segments are complete.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items.</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: ARTRECONPKG3

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Bus Shelter Acquisitions

DESCRIPTION: Design and acquire bus shelter pad areas for future bus shelter relocations throughout the City of Las Vegas

Inter-local Project No.: 146K Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | June 2014 | Dec 2017 | 90 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Legal Descriptions have been obtained for all 50 sites. Have acquired R/W at 20 locations so far.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with acquisitions.

PROJECT MANAGER: Dennis Moyer

CLV Project No: BUSSHELT

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Bus Turnouts: Charleston Blvd, Boulder Hwy to Nellis

DESCRIPTION: Construct 5 new bus turnouts on East Charleston Boulevard between Boulder Hwy and Nellis.

Inter-local Project No.: 146MFT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | | | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | June 4, 2014 | |
| Construction: | June 2014 | | 100 |

CONSULTANT:

CONTRACTOR: Fab 5 Contractors

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUSTNOUTSFRI

PHONE: 229-2178

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Carson Avenue - Casino Center to 9th Street

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtences along Carson Avenue between Casino Center and 9th Street.

Inter-local Project No.: 180AFT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|----------------|------------|
| Design: | July 31, 2014 | September 2017 | 70 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | October 2017 | | 0 |

CONSULTANT: Atkins

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Design is currently on hold due to Carson Avenue being considered for the Light Rail alignment.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: Rosa Cortez

CLV Project No: CARSONFRI

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Casino Center Blvd, Stewart Ave to US95

DESCRIPTION: Convert one-way Casino Center to a two-way street between Stewart Avenue and US95.

Inter-local Project No.: 093F-FT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | | December 2015 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | March 2016 | |
| Construction: | April 2016 | August 2016 | 100 |

CONSULTANT: CLV (in house)

CONTRACTOR: LV Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction is complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CASINO CTR

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Centennial/Sky Pointe at US95

DESCRIPTION: Design improvements for local access within the system interchange at US 95 and CC 215. Improvements include elevated ramps, sidewalks, L-curbs, paving, improved street lighting, drainage facilities, and traffic signal systems as warranted. The improve

Inter-local Project No.: 170A-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Jul 2010 | Nov 2017 | 90 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: HDR (contract admin. by NDOT)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

NDOT is working on the design for the local access roadways within the system interchange.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Greg McDermott

CLV Project No: CENSKYUS95

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Charleston Blvd - Rancho Dr to MLK Blvd

DESCRIPTION: The project includes sidewalk widening with amenities along Charleston Blvd between Rancho Drive and Martin L. King Blvd

Inter-local Project No.: 009M-F Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | April 2016 | March 2018 | 40 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: HDR

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant acquired project survey and utility information. Completed 30% design submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Gina Venglass

CLV Project No: CHARRCHOMLK

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Charleston/Lamb Intersection Improvements

DESCRIPTION: Construct traffic capacity improvements at intersection of Charleston and Lamb.

Inter-local Project No.: 054 M Agreement #: 484 \$3,230,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Dec 2010 | Jan 2018 | 97 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | March 2018 | Dec 2018 | 0 |

CONSULTANT: Orth-Rodgers

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on 95% design drawings and specs. NVE provided Right of Entry information for south parcels.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize design plans and specs.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CHASLAMBINTI

PHONE: 299-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: City Wide Mobility Master Plan

DESCRIPTION: A 20-year master plan to look at transportation improvements including roadways, trails, bicycle facilities, transit projects within the City of Las Vegas.

Inter-local Project No.: 124H Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|---------------|------------|
| Design: | December 2014 | August 2016 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: CH2M

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>The consultant completed the final report of the Mobility Master Plan and presented the findings to the LV City Council.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out project.</p> |

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: MOBILITYMP

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Cliff Shadows Pkwy - Cheyenne to Lone Mountain

DESCRIPTION: Construct full street improvements on Cliff Shadows Pkwy from Cheyenne to Lone Mountain. Improvements to include pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signals.

Inter-local Project No.: 155A Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|--------------|---------------|------------|
| Design: | | Sep 2009 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Apr2010 | |
| Construction: | October 2016 | May 2017 | 100 |

CONSULTANT: VTN

CONTRACTOR: Las Vegas Paving

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction is substantially complete.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items and close out project.</p> |

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CLIFFSHADOW

PHONE: 229-2324

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: CLV Pedestrian Safety Upgrades Package 1

DESCRIPTION: Design and construct mid block pedestrian crossings with flashers at various locations.

Inter-local Project No.: 178AFT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | | October 2015 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | June 2016 | June 2017 | 100 |

CONSULTANT: Kimley Horn

CONTRACTOR: MC4 Construction

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

All locations are near complete except for Bonanza/Lillian which needs a new pole due to an overhead power conflict.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete construction.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: PEDSAFETY1

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Coolidge Avenue - Main Street to 4th Street

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtences along Coolidge Avenue between Main Street and 4th Street.

Inter-local Project No.: 181AFT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|---------------|------------|
| Design: | July 23, 2014 | Nov 2017 | 80 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | Jan 2018 | | 0 |

CONSULTANT: Slater Hanifan Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Underway with design of the project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Dennis Moyer

CLV Project No: COOLIDGEFRI

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Downtown Land Use/Transportation Study

DESCRIPTION: The purpose of this study is to direct future growth, transportation and redevelopment in Downtown Las Vegas.

Inter-local Project No.: 124F Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Nov 2014 | June 2016 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT:

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completed study and reported to the City Council.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out study.

PROJECT MANAGER: Greg McDermott

CLV Project No: DTSTUDY

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Downtown Pedestrian and Bicycle Improvements

DESCRIPTION: The Downtown Pedestrian and Bicycle Improvement project will provide new bicycle lanes, pedestrian improvements and enhancements within Downtown that lead into the newly constructed Bonneville Transportation Center.

Inter-local Project No.: 159D Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Apr 2011 | Jun 2018 | 80 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: VTN Nevada

CONTRACTOR: Las Vegas Paving

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Completing design for 3rd Street alignment.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete design for 3rd Street.</p> |

PROJECT MANAGER: Rosa Cortez

CLV Project No: DWNTWNPEDBK

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Durango Dr/Gowan Rd Improvements

DESCRIPTION: Project includes completing sawtooths along Gowan Rd at Durango Dr including new pavement, sidewalks, streetlights, etc.

Inter-local Project No.: 070M Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|---------------|------------|
| Design: | October 2015 | June 2016 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | March 6, 2017 | July 2017 | 100 |

CONSULTANT: CLV (in house)

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction began March 6, 2017.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with construction.</p> |

PROJECT MANAGER: Gina Venglass

CLV Project No: DURGWN

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: FAST ITS Communication Infrastructure Project

DESCRIPTION: Provide fiber optics interconnect conduit and fiber optic cable along: Charleston- I215 to Nellis; Rancho- Rainbow to Sahara; Cheyenne: I215 to Decatur; Rainbow: Ann to Ranch; Ann-Centennial Center to Rainbow; Centennial Parkway- Tropical to Ann

Inter-local Project No.: 144 A Agreement #: 461 \$6,500,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|--------------------|---------------|------------|
| Design: | Ph II: 17 Jun 2013 | July 2013 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Jun 2010 | |
| Construction: | 31 Mar 2014 | August 2015 | 100 |

CONSULTANT: Orth-Rodgers

CONTRACTOR: Las Vegas Electric

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Close out project.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: ITSFOINTRCON

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: FY11 Bus Turnouts

DESCRIPTION: Provide bus turn-outs at Pecos south of Bonanza, Rainbow south of Lake Mead and Decatur South of Vegas where travel lanes are blocked when a bus is stopped to pick-up or drop-off.

Inter-local Project No.: 146G-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | May 2011 | June 2017 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | Aug 2017 | | |

CONSULTANT: CLV (in house)

CONTRACTOR: Barajas & Associates

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Project is being prepared for advertising.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Advertise project and open bids.</p> |

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: FY11BSTRNOT

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: FY12 Bus Turnout Lamb / Pecos

DESCRIPTION: Provide bus turn-outs along Pecos Road and Lamb Boulevard where travel lanes are blocked when a bus is stopped to pick-up or drop-off riders. Locations will be selected where the most benefit is obtained from the money spent.

Inter-local Project No.: 146C2 Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|----------------|---------------|------------|
| Design: | Feb 2007 | October 2015 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | September 2017 | | 0 |

CONSULTANT: CLV (in house)

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Close out project.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Get easement for turnout at Lamb/Washington.</p> |

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: LAMPECBSTO

PHONE: 2296278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Gass Avenue - Main to Charleston

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along Gass Avenue between Main Street and Charleston Boulevard.

Inter-local Project No.: 182AFT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|---------------|------------|
| Design: | July 28, 2014 | April 2017 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | July 2017 | | |

CONSULTANT: CH2MHill

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Compiling bid set for advertising.

WORK TO BE COMPLETED DURING NEXT MONTH:

Advertise the project for construction.

PROJECT MANAGER: Rosa Cortez

CLV Project No: GASSFRI

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: I-15 Frontage Roads Alternatives Study

DESCRIPTION: An alternatives study to look at options for increasing access into West Las Vegas, specifically Owens Avenue.

Inter-local Project No.: 124J-FT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|--------------|---------------|------------|
| Design: | August 2014 | October 2016 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | January 2017 | July 2018 | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: Louis Berger Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Alternatives Study was completed October 2015. Held the public scoping meeting for the EA on Feb 16, 2017.

WORK TO BE COMPLETED DURING NEXT MONTH:

Address public comments and refine project based on public input.

PROJECT MANAGER: Greg McDermott

CLV Project No: I15FRONTAGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Jones/Valley View Couplet

DESCRIPTION: A Construction Management at Risk (CMAR) project for a preferred couplet system on Valley View Boulevard between US 95 and Desert Inn Road and Jones Boulevard between US 95 to Sahara Avenue approximately 16,000 lf.

Inter-local Project No.: 033N-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | Jun 2010 | Jun 2011 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | 31 Oct 2011 | Sept 2013 | 100 |

CONSULTANT: Jacobs / GC Wallace

CONTRACTOR: Las Vegas Paving

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Closing out project.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete project close out.</p> |

PROJECT MANAGER: Rosa Cortez

CLV Project No: JONVALYVWCUP

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Kyle Canyon Interchange at US 95

DESCRIPTION: Design and construct service Interchange at Kyle Canyon Rd and US-95.

Inter-local Project No.: 128 H Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Aug 2007 | July 2017 | 95 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | Nov 2017 | | 0 |

CONSULTANT: G.C.Wallace

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completing final design.

WORK TO BE COMPLETED DURING NEXT MONTH:

Advertise project for bid in August 2017.

PROJECT MANAGER: Mark Sorensen

CLV Project No: KYLECANYON

PHONE: 229-2203

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 **TO:** 7/31/2017

PROJECT: Las Vegas Blvd, I-515 to Owens

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to add additional lanes to better accommodate vehicles, public transportation and pedestrians to enhance the Cultural Corridor and Scenic Byway.

Inter-local Project No.: 089F-SB Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Oct 2010 | Mar 2012 | 90 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | 0 |

CONSULTANT: Louis Berger

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Design placed on hold pending construction funding. Final invoice from consultant processed. Work authorization will be closed after RTC direction complied with.

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: LVBLI15OWENS

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Las Vegas Blvd, Stewart Ave to Sahara Ave

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to better accommodate vehicles, public transit and pedestrians. Much of the existing infrastructure is beyond it's service life and needs to be replaced.

Inter-local Project No.: 089G Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | March 2015 | July 2018 | 70 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: CA Group

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Continuing with design.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: LVBSTEWSAHA

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Main/Commerce Couplet

DESCRIPTION: Design street improvements for a one-way couplet system for Main Street and Commerce Street between Bonneville Avenue and Las Vegas Boulevard, and roadway improvements on Main Street between Bonneville Avenue and I-515, approximately 8,200 lf.

Inter-local Project No.: 169A-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Oct 2010 | August 2015 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | CMAR | |
| Construction: | March 2016 | May 2018 | 40 |

CONSULTANT: CA Group

CONTRACTOR: Las Vegas Paving

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Phase II construction started on May 9, 2016. Constructing improvements along Commerce between Charleston and California.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with construction along sections of Main and Commerce Streets.</p> |

PROJECT MANAGER: Chris Plutte

CLV Project No: MNCOMCUP

PHONE: 229-6736

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Martin L. King Blvd: Palomino Ln to Carey Av

DESCRIPTION: This project will widen Martin L King Bl between Palomino Ln and Carey Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 021 D Agreement #: 435 \$1,100,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | 2 Jul 2003 | 11 Jul 2007 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | 28Dec07 | |
| Construction: | 28 Feb 2008 | November 2015 | 100 |

CONSULTANT: VTN

CONTRACTOR: Wells Cargo, Inc.

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction complete for the final section between Costco and Metro Headquarters.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Begin project close out.</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: MLKPALOCARY

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Martin L. King Blvd: Palomino Ln to Carey Av

DESCRIPTION: This project will widen Martin L King Bl between Palomino Ln and Carey Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 021 D Agreement #: 475 \$2,825,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | 2 Jul 2003 | 11 Jul 2007 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | 28Dec07 | |
| Construction: | 28 Feb 2008 | November 2015 | 100 |

CONSULTANT: VTN

CONTRACTOR: Wells Cargo, Inc.

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction complete for the final section between Costco and Metro Headquarters.

WORK TO BE COMPLETED DURING NEXT MONTH:

Begin project close out.

PROJECT MANAGER: Mark Sorensen

CLV Project No: MLKPALOCARY

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Meadows Neighborhood Rehabilitation

DESCRIPTION: The project includes complete street improvements including sidewalk, curb, gutter, and mill/overlay of Meadows Lane along with neighborhood improvements.

Inter-local Project No.: 175J-FT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Sept 2013 | Sept 2015 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Oct 2015 | |
| Construction: | Nov 2015 | Nov 8, 2016 | 100 |

CONSULTANT: Poggemeyer Design Group

CONTRACTOR: Unicon, LLC

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH: Construction was substantially complete on November 8, 2016.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH: Closing out project.</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: MEADOWS

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: MLK Extension Study

DESCRIPTION: Planning study to examine the feasibility of extending MLK from Oakey to Desert Inn Road.

Inter-local Project No.: 021C Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|--------------|---------------|------------|
| Design: | October 2016 | December 2017 | 60 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: Atkins

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Study kicked off October 2016. Consultant is updating regional TransCad model and working on roadway geometrics for the study.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with roadway alternatives and geometrics.</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKEXT

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: MLK, Wyoming Ave to Symphony Park

DESCRIPTION: Provide a north-south connector between Industrial Road and Martin Luther King Boulevard

Inter-local Project No.: 021E Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Jan 2012 | Jan 2015 | 75 |
| ROW Clearance: | May 2006 | May 2016 | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: CLV (in house)

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Project is incorporated into the Project NEON Design-Build project. Working with NDOT and their contractor on the design documents for the project.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue working on design documents.</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKFLYOVR

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Pedestrian Safety: Street Lighting Upgrades

DESCRIPTION: Replace luminaires at various high volume intersections to increase pedestrian safety. The proposed lighting improvements include adding an additional luminaire to existing traffic signals poles to enhance lighting for pedestrians.

Inter-local Project No.: 178DFT Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | | October 2015 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | April 2016 | March 2, 2017 | 100 |

CONSULTANT: City of Las Vegas

CONTRACTOR: Las Vegas Traffic Staff

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Construction was completed March 2017.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out project.</p> |

PROJECT MANAGER: Joanna Wadworth

CLV Project No: STLIGHTSFRI

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Rancho Drive Improvements - Bonanza to Rainbow

DESCRIPTION: Complete preliminary design and Right of Way acquisition for Rancho Drive from US 95 to Ann Road. Phase I is US 95 to Decatur and Phase II is Decatur to Ann

Inter-local Project No.: 037B-Q Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Jul 2011 | October 2017 | 70 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | Jan 2018 | | |

CONSULTANT: PI Parsons, PII Stanley

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Continuing with design on Phase I improvements, Bonanza to Decatur. Phase II, Decatur to Rainbow is put on hold due to limited funding. Construction at the Rancho/Decatur Intersection completed 4/24/15.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Construction of the Rancho/Decatur Intersection Improvements are complete.</p> |

PROJECT MANAGER: PI Chris Plutte, PII Gina V

CLV Project No: RANCHDECRAIN

PHONE: 229-6736 229-679

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Shaumber Road Alignment

DESCRIPTION: Determine the horizontal/vertical alignment of the ultimate 100-foot Shaumber Road between Centennial Parkway and Ann Road

Inter-local Project No.: 172A Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | 18 Jul 2012 | | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | April 6, 2015 | |
| Construction: | June 2015 | March 2016 | 100 |

CONSULTANT: CH2M Hill

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction is 100% complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Begin project close out.

PROJECT MANAGER: Rosa Cortez

CLV Project No: SHAUMBERALIG

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Sheep Mountain Parkway EIS

DESCRIPTION: Alignment and right-of-way study for the Mountain Edge Parkway.

Inter-local Project No.: 124C Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Sep 2004 | Jul 2014 | 60 |
| ROW Clearance: | Apr 2012 | Jul 2014 | |
| Environmental Clearance: | Sep2004 | Jul 2014 | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: Parsons Brinkerhoff

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Coordinated with adjacent master plan developer to redesign the West Leg of the Sheep Mountain Pkwy. Submitted amended right-of-way grant to the BLM for approval.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Begin appraisals for right-of-way acquisitions.</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: US95MTNEDGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Sky Pointe - Elkhorn to Cimarron

DESCRIPTION: The project will complete roadway improvements on Sky Pointe between Elkhorn and Cimarron.

Inter-local Project No.: 186A Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|---------------|-------------------|------------|
| Design: | April 2015 | Jul 2016 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | September 8, 2016 | |
| Construction: | November 2016 | June 2017 | 100 |

CONSULTANT: In-House Staff

CONTRACTOR: LV Paving

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Completed construction.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items and close out construction.</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: SKYPOINTE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: Summerlin Parkway: CC-215 to US 95

DESCRIPTION: This project will be designed in three phases. Phase I is a cable safety barrier rail, Phase II includes ramp, HOV and multi-use trail improvements along Rampart off-ramp, Phase III is auxillary lane improvements west of Buffalo.

Inter-local Project No.: 92 C Agreement #: 470 \$13,200,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Jul 2006 | Oct 2015 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | Jul 2006 | Mar 2014 | |
| Open Bids: | | | |
| Construction: | March 2016 | June 2017 | 100 |

CONSULTANT: G. C. Wallace

CONTRACTOR: Las Vegas Paving

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Phase I construction of the safety barrier rail is complete. Phase II construction is complete.</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete punchlist items.</p> |

PROJECT MANAGER: Eric Meyer

CLV Project No: SUMPKWY21595

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/1/2017 TO: 7/31/2017

PROJECT: US 95 / Horse Interchange

DESCRIPTION: This project will construct a full interchange at US 95 and Horse Drive.

Inter-local Project No.: 128 E Agreement #: 431 \$20,000,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Sep 2003 | 30 Jul 2008 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Sep2008 | |
| Construction: | Oct 2008 | Dec 2010 | 100 |

CONSULTANT: VTN Nevada

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Close-out complete</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: US95HORSEINT

PHONE: 229-2203

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|-------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/9/17 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Brooks Avenue North Fifth Street to Martin Luther King Boulevard | | | |
| PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Brooks Avenue to provide a completed connection from North Fifth Street to Martin Luther King Boulevard and a traffic signal at the intersection of Brooks Avenue and Martin Luther King Boulevard. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances. | | | |
| PROJECT NO: 10450 / 192 | | | |
| SID NUMBER: | | BID # TBD | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$4,734,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 9/8/16 | 11/1/17 | 35% |
| ROW CLEARANCE | 9/8/16 | 11/1/17 | 5% |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | 12/1/17 | 12/1/17 | 0% |
| CONSTRUCTION | 2/1/18 | 6/30/18 | 0% |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: VTN Nevada / Robert Hosea, P.E. | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Issued direction to proceed with final design. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Address the 30% design comments and proceed with final design. | | | |
| PROJECT MANAGER: Clifford Moss | | PHONE NUMBER: (702) 633-1904 | |

Regional Transportation Commission Project Status Report

| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/9/17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|------------|-------------------------------------|--------------|-------------------------|------------|----------|--------------|--------|----------|---------|-----|---------------|----------|---------|-----|-------------------------|--|--|--|-----------|-----|-----|--|--------------|-----|-----|--|------------|--|--|--|
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT: Carey Avenue Complete Street – Revere Street to Pecos Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESCRIPTION: This project consists of the design of approximately three miles of complete street improvements along Carey Avenue from Revere Street to Pecos Road. The project includes evaluation and design for vehicular traffic, transit traffic, bike traffic, pedestrian access, ADA accessibility, streetscape/landscape, right-of-way acquisition and relocation of utility lines. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT NO: 10397 / 807 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SID NUMBER: | | BID # TBD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$500,000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 33%;">SCHEDULE FOR COMPLETION</th> <th style="width: 17%;">START DATE</th> <th style="width: 17%;">END DATE</th> <th style="width: 33%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td style="text-align: center;">11/13/14</td> <td style="text-align: center;">3/31/17</td> <td style="text-align: center;">90%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td style="text-align: center;">11/13/14</td> <td style="text-align: center;">3/31/17</td> <td style="text-align: center;">40%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>OPEN BIDS</td> <td style="text-align: center;">N/A</td> <td style="text-align: center;">N/A</td> <td></td> </tr> <tr> <td>CONSTRUCTION</td> <td style="text-align: center;">N/A</td> <td style="text-align: center;">N/A</td> <td></td> </tr> <tr> <td>ACCEPTANCE</td> <td></td> <td></td> <td></td> </tr> </tbody> </table> | | | | SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) | DESIGN | 11/13/14 | 3/31/17 | 90% | ROW CLEARANCE | 11/13/14 | 3/31/17 | 40% | ENVIRONMENTAL CLEARANCE | | | | OPEN BIDS | N/A | N/A | | CONSTRUCTION | N/A | N/A | | ACCEPTANCE | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DESIGN | 11/13/14 | 3/31/17 | 90% | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ROW CLEARANCE | 11/13/14 | 3/31/17 | 40% | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ENVIRONMENTAL CLEARANCE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| OPEN BIDS | N/A | N/A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION | N/A | N/A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACCEPTANCE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSULTANT/PROJECT MANAGER: Advantage Civil Design Group / Brandon Doty, P.E. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR: TBD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| COMMENTS: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DELAYS: None. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORK COMPLETED THIS MONTH: Continued work on resolving utility rights, responsibilities and financial obligation for relocation work. Continued work on obtaining required right-of-way and easements. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continue working on resolving utility rights, responsibilities and financial obligation for relocation work. Continue working on obtaining required right-of-way and easements. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT MANAGER: Clifford Moss, P.E. | | PHONE NUMBER: (702) 633-1904 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|-------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/9/17 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Commerce Street – Duchess Avenue to Cheyenne Avenue | | | |
| PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Commerce Street to provide a completed roadway from Duchess Avenue to Cheyenne Avenue. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances. | | | |
| PROJECT NO: 10501 / 933 | | | |
| SID NUMBER: | | BID # TBD | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$1,484,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 7/17/17 | 12/1/17 | 0% |
| ROW CLEARANCE | 7/17/17 | 12/1/17 | 0% |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | 1/15/18 | 1/15/18 | 0% |
| CONSTRUCTION | 2/1/18 | 6/30/18 | 0% |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: VTN Nevada / Robert Hosea, P.E. | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Presented the professional services agreement to City Council for approval. Issued the notice-to-proceed for design. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Proceed with survey, research and preliminary design. | | | |
| PROJECT MANAGER: Clifford Moss | | PHONE NUMBER: (702) 633-1904 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|--------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/7/2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Decatur Blvd Sidewalk Project | | | |
| PROJECT DESCRIPTION: New concrete sidewalk on the east side of Decatur Blvd between Lone Mountain Rd and Craig Rd, new ADA access ramps, relocation of existing signage, removal and replacement of existing landscaping, relocation and repair of existing irrigation, construction of retaining walls, and all other appurtenances as required. | | | |
| PROJECT NO: 10399 / 007N-FTI | | | |
| SID NUMBER: | | BID # 1482 | |
| FUNDING SOURCE: FRI | | TOTAL COST: \$204,000 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 11/24 | 11/2015 | 100% |
| ROW CLEARANCE | 7/2015 | 11/2015 | 100% |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | 1/2016 | 3/2016 | 100% |
| CONSTRUCTION | 5/31/2016 | 12/20/2017 | 100% |
| ACCEPTANCE | 7/19/17 | 7/19/17 | 100% |
| | | | |
| CONSULTANT/PROJECT MANAGER: Stanley Consultants/ Helena Murvosh | | | |
| CONTRACTOR: Las Vegas Paving | | | |
| COMMENTS: The project's plans and specifications have been consolidated with the Valley Sawtooth Infill Project for bidding in a single contract | | | |
| DELAYS: None | | | |
| WORK COMPLETED THIS MONTH: City of North Las Vegas Council approved the final acceptance and authorized the filing of the Notice of Completion. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Record the Notice of Completion with the Clark County Recorder. Begin financial close out of the Project. | | | |
| PROJECT MANAGER: John Fitch P.E. | | PHONE NUMBER: 277-4691 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|-------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8/17 | |
| REVIEW PERIOD FOR: 7/1/2017 – 7/31/2017 | | | |
| PROJECT: Losee, Craig to CC-215 | | | |
| PROJECT DESCRIPTION: This project will consist of six travel lanes with traffic control devices, curb and gutter, sidewalks, LED streetlights', and localized and regional drainage improvements between Craig Road and the Northern Beltway. | | | |
| PROJECT NO: CNLV – 10335; RTC – 035E-SB5 / 035E-FTI | | | |
| SID NUMBER: N/A | | BID # 1432 | |
| FUNDING SOURCE: RTC – SB5/FRI | | TOTAL COST: \$17,157,000 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 09/23/10 | 2/20/2014 | 100% |
| ROW CLEARANCE | 6/1/13 | 4/30/14 | 100% |
| ENVIRONMENTAL CLEARANCE | | | 100% |
| OPEN BIDS | 2/23/14 | 6/30/14 | 100% |
| CONSTRUCTION | 7/14/14 | 11/18/16 | 100% |
| ACCEPTANCE | 11/18/16 | 12/7/16 | 100% |
| CONSULTANT/PROJECT MANAGER: 4Leaf/Clint Stay | | | |
| CONTRACTOR: Aggregate SWR | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| | | | |
| WORK COMPLETED THIS MONTH: Construction work completed. | | | |
| WORK TO BE COMPLETED NEXT MONTH: ILC closeout in progress. | | | |
| PROJECT MANAGER: Clint Fujii, P.E. | | PHONE NUMBER: (702) 274-4530 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|-------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8//2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Las Vegas Boulevard – Evans Avenue to Pecos Road | | | |
| PROJECT DESCRIPTION: Las Vegas Boulevard, Evans Avenue to Pecos Road. The improvements include design of improvements, construction, and installation of aggregate base, asphalt concrete roadway and median islands of that discourage jaywalking; and other appurtenances as may be necessary to construct a complete and functional project. | | | |
| PROJECT NO: 10387 / 779 | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$1,517,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 8/1/2014 | 1/31/2016 | 100% |
| ROW CLEARANCE | N/A | 0 | 0 |
| ENVIRONMENTAL CLEARANCE | N/A | | 0 |
| OPEN BIDS | 5/18/2016 | 5/18/2016 | 100% |
| CONSTRUCTION | 8/23/2016 | 4/20/2017 | 100% |
| ACCEPTANCE | 4//2017 | 12/31/2017 | 0% |
| CONSULTANT/PROJECT MANAGER: City of North Las Vegas | | | |
| CONTRACTOR: Addison, Inc. | | | |
| COMMENTS: Non-Binding Mediation date not set. Follow up actions by CNLV and Contractor to be determined. | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Close-out documents requested from the Contractor. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Anticipate Contractor submitting close-out documents to CNLV in order to initiate Final Acceptance / Notice of Completion documents. | | | |
| PROJECT MANAGER: Clint Fujii, P.E. | | PHONE NUMBER: (702) 274-4530 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|---------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8/17 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: North 5 th Street, Carey to Losee (Phase 1C) | | | |
| PROJECT DESCRIPTION: This segment of the limited access 150-foot super arterial will construct at an above grade crossing over Interstate I-15 extending from Carey Avenue to just north of the Union Pacific Railroad. The haunched girder bridge type shall include 3-lanes of travel in each direction with a dedicated transit lane along with pedestrian access on the east half of the bridge section. | | | |
| PROJECT NO: 10179C / RTC No. 149D-SB5 | | | |
| SID NUMBER: | | BID # 1381 | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$30,000,000 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | April of 2006 | October 2010 | 100 |
| ROW CLEARANCE | January 2008 | December 2010 | 100 |
| ENVIRONMENTAL CLEARANCE | June 2008 | December 2010 | 100 |
| OPEN BIDS | October 2010 | February 2011 | 100 |
| CONSTRUCTION | June 2011 | December 2017 | 99 |
| ACCEPTANCE | January 2008 | | |
| | | | |
| CONSULTANT/PROJECT MANAGER: Louis Berger Group/Roger Patton, PE | | | |
| CONTRACTOR: Target Construction, Inc. | | | |
| COMMENTS: Substantially complete. Waiting on contractor Lien releases in order to issue the Notice of Completion. Legal issues with subcontractors and contractor. | | | |
| DELAYS: Contractor legal issues have stopped the project from final close-out process. | | | |
| WORK COMPLETED THIS MONTH: Project interlocal on hold until all legal issues are resolved. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Waiting for information on lien releases. | | | |
| PROJECT MANAGER: Dale Daffern, P.E. | | PHONE NUMBER: 633-1325 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8/17 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: North 5 th Street, Losee to Cheyenne, Phase 1D | | | |
| PROJECT DESCRIPTION: Acquisition of right-of-way includes the segment from Losee Road to Cheyenne Avenue. | | | |
| PROJECT NO: 10179D RTC No. 149E-SB5 | | | |
| SID NUMBER: N/A | | BID # N/A | |
| FUNDING SOURCE: RTC | | TOTAL COST: TBD | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | | | |
| ROW CLEARANCE | 11/21/12 | 2/29/17 | 90% |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | | | |
| CONSTRUCTION | | | |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: Lorena Candelario, SR/WA, Manager of Real Property Services | | | |
| CONTRACTOR: | | | |
| COMMENTS: ROW Certification was completed June 25, 2013. | | | |
| DELAYS: None at this time. | | | |
| WORK COMPLETED THIS MONTH: Continue to work with City Attorney's Office and outside counsel on 5 th & Brook, LLC property condemnation. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continue to assist City Attorney's Office with any research, document preparation and exhibits for 5 th & Brooks, LLC condemnation case. | | | |
| PROJECT MANAGER: Lorena Candelario | | PHONE NUMBER: (702)633-1232 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8/2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: North 5 th Street, Carey Avenue to Colton Avenue Phase 1D | | | |
| PROJECT DESCRIPTION: The improvements include bridge structures over I-15 and the Union Pacific Railroad with up to six travel lanes, two dedicated transit lanes, drainage facilities, lighting, signing, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, and other appurtenances as may be necessary to construct the project. | | | |
| PROJECT NO: 10179D | | | |
| SID NUMBER: | | BID # 1445 | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$23,450,000.00 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | | | |
| ROW CLEARANCE | | | |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | 3/19/14 | 5/07/14 | 100% |
| CONSTRUCTION | 9/02/14 | 5/09/16 | 100% |
| ACCEPTANCE | 5/09/16 | 1/18/17 | 100% |
| CONSULTANT/PROJECT MANAGER: Atkins North America/Cassandra Watson-Mihelcic, P.E. | | | |
| CONTRACTOR: Las Vegas Paving | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Construction work is complete. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Project funding closeout in process. | | | |
| PROJECT MANAGER: Clint Fujii, P.E. | | PHONE NUMBER: (702)274-4530 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|-----------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/9/2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: North Las Vegas Pedestrian Upgrades at Donna Street & Tonopah Avenue | | | |
| PROJECT DESCRIPTION: The design and construction of pedestrian safety and traffic calming improvements on Donna Street and Tonopah Avenue fronting two schools. The basic improvements will provide school safety improvements at McCall Elemental and J.D. Smith Middle School. | | | |
| PROJECT NO: 10451 / 178G-FTI | | | |
| SID NUMBER: | | BID # 1518 | |
| FUNDING SOURCE: FTI | | TOTAL COST: \$908,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 4/2016 | 4/2017 | 100% |
| ROW CLEARANCE | | | |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | 5/2017 | 7/2017 | 100% |
| CONSTRUCTION | 9/2017 | 10/2017 | |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: HDR Engineering / Venu Parimi, P.E. | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: | | | |
| On 7/5/17, City Council awarded the construction contract to Muller Construction in the amount of \$893,761.45. The contract worked on preparing required contract document submittals. | | | |
| WORK TO BE COMPLETED NEXT MONTH: | | | |
| Anticipate issuance of a Conditional Notice to Proceed to allow the preparation of shop drawings. A Preconstruction Meeting will likely be scheduled in August. | | | |
| PROJECT MANAGER: Tom Brady, P.E./Dave Tanner | | PHONE NUMBER: 702-633-1227 | |

Regional Transportation Commission Project Status Report

| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8/2017 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|-------------------------------------|--------------|-------------------------|------------|----------|--------------|--------|---------|----------|------|---------------|---------|----------|------|-------------------------|--|--|-----|-----------|----------|----------|------|--------------|----------|---------|------|------------|---------|--|------|
| REVIEW PERIOD FOR: 7/1/17 – 7/30/17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT: North 5 th Street, Alexander to Centennial Parkway (Infill / Sawtooth) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESCRIPTION: This project consists of improvements to N. 5 th Street, Alexander Road to Centennial Parkway. The improvements will include a minimum four travel lanes with traffic control devices, localized drainage improvements, miscellaneous curb and gutter, sidewalks, pavement markings and striping, and other appurtenances as may be necessary to construct a complete and functional project. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT NO: 10360 / 753 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SID NUMBER: | | BID # 1442 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$2,335,000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 35%;">SCHEDULE FOR COMPLETION</th> <th style="width: 20%;">START DATE</th> <th style="width: 20%;">END DATE</th> <th style="width: 25%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td style="text-align: center;">6/19/13</td> <td style="text-align: center;">12/28/13</td> <td style="text-align: center;">100%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td style="text-align: center;">6/19/13</td> <td style="text-align: center;">12/28/13</td> <td style="text-align: center;">100%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td style="text-align: center;">N/A</td> </tr> <tr> <td>OPEN BIDS</td> <td style="text-align: center;">02/12/14</td> <td style="text-align: center;">02/12/14</td> <td style="text-align: center;">100%</td> </tr> <tr> <td>CONSTRUCTION</td> <td style="text-align: center;">08/18/14</td> <td style="text-align: center;">4/30/17</td> <td style="text-align: center;">100%</td> </tr> <tr> <td>ACCEPTANCE</td> <td style="text-align: center;">7/19/17</td> <td></td> <td style="text-align: center;">100%</td> </tr> </tbody> </table> | | | | SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) | DESIGN | 6/19/13 | 12/28/13 | 100% | ROW CLEARANCE | 6/19/13 | 12/28/13 | 100% | ENVIRONMENTAL CLEARANCE | | | N/A | OPEN BIDS | 02/12/14 | 02/12/14 | 100% | CONSTRUCTION | 08/18/14 | 4/30/17 | 100% | ACCEPTANCE | 7/19/17 | | 100% |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DESIGN | 6/19/13 | 12/28/13 | 100% | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ROW CLEARANCE | 6/19/13 | 12/28/13 | 100% | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ENVIRONMENTAL CLEARANCE | | | N/A | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| OPEN BIDS | 02/12/14 | 02/12/14 | 100% | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION | 08/18/14 | 4/30/17 | 100% | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACCEPTANCE | 7/19/17 | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSULTANT/PROJECT MANAGER: City of North Las Vegas | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR: Aggregate Industries | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| COMMENTS: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DELAYS: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORK COMPLETED THIS MONTH: City of North Las Vegas Council approved the final acceptance and authorized the filing of the Notice of Completion. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORK TO BE COMPLETED NEXT MONTH: Record the Notice of Completion with the Clark County Recorder. Begin financial close out of the Project. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT MANAGER: John Fitch P.E. | | PHONE NUMBER: (702) 277-4691 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|-------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8/2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Rapid Flashing Pedestrian Crossings | | | |
| PROJECT DESCRIPTION: | | | |
| <p>This project consists of the design and construction of rapid flashing pedestrian beacons with advanced warning devices and any other appurtenances as may be necessary to construct a complete and functional project at the intersections of Alexander Road and Arcata Way, Centennial Parkway and Bruce Street, Centennial Parkway and Donna Street, Centennial Parkway and Goldfield Street, and at North 5th Street and the Las Vegas Wash (North of Craig Road). Two additional intersections were added to this project. They were Brooks Avenue and Martin Luther King Boulevard and June Avenue and Martin Luther King Boulevard.</p> | | | |
| PROJECT NO: 10386 / 773 | | | |
| SID NUMBER: | | BID # \$178,483.55 | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$474,075 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 8/1/14 | 7/10/15 | 100% |
| ROW CLEARANCE | | | |
| ENVIRONMENTAL CLEARANCE | | | N/A |
| OPEN BIDS | 7/14/15 | 7/14/15 | 100% |
| CONSTRUCTION | 12/14/15 | 1/1/2017 | 100% |
| ACCEPTANCE | 11/28/16 | 12/21/2017 | 100% |
| CONSULTANT/PROJECT MANAGER: City of North Las Vegas / Clint Fujii, P.E. | | | |
| CONTRACTOR: MC4 Construction | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: | | | |
| Began closing out funding contract. | | | |
| WORK TO BE COMPLETED NEXT MONTH: | | | |
| Close out funding contract. | | | |
| PROJECT MANAGER: Clint Fujii, P.E. | | PHONE NUMBER: (702) 274-4530 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|-----------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8/2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Traffic Signal Improvements | | | |
| PROJECT DESCRIPTION: This project consists of installing traffic signals at the following three intersections: Alexander Road/Clayton Street, Commerce Street/Ann Road, Commerce Street/Gowan Road, and Centennial Parkway and Bruce Street. The improvements will include traffic control devices, miscellaneous curb and gutter, sidewalks, pavement markings and striping, ADA Improvements, and other appurtenances as may be necessary to construct a complete and functional project. | | | |
| PROJECT NO: 10385 | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$3,150,000 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 8/1/2014 | 7/202016 | 75% |
| ROW CLEARANCE | 8/1/2014 | 9/1/2016 | 100% |
| ENVIRONMENTAL CLEARANCE | | | N/A |
| OPEN BIDS | 9/1/2016 | 11/1/2016 | 75% |
| CONSTRUCTION | 7/31/2017 | 6/30/2018 | 0% |
| ACCEPTANCE | 2/38/18 | 9/1/2018 | 0% |
| CONSULTANT/PROJECT MANAGER: | | Slater Hanifan Group, Inc. | |
| CONTRACTOR: Las Vegas Electric | | | |
| COMMENTS: Dale Daffern is the design engineer for the additional signal at Bruce and Centennial due to the scope change for this project. | | | |
| DELAYS: | | | |
| | | | |
| WORK COMPLETED THIS MONTH: | | | |
| Issued a Notice to Proceed for construction to Las Vegas Electric to start work on August 14, 2017. CNLV continues reviewing Las Vegas Electric Submittals for the associated project signals. Final design phase for the Bruce and Centennial portion of work. | | | |
| WORK TO BE COMPLETED NEXT MONTH | | | |
| Start construction on the first part of this project. Advertise for bids for the signal at Bruce and Centennial. | | | |
| PROJECT MANAGER: John Fitch, P.E. | | PHONE NUMBER: 702 633-2043 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|-----------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Gilmore Avenue – Simmons Street to Allen Lane | | | |
| PROJECT DESCRIPTION: This project consists of all improvements associated with the roadway improvements of Gilmore Avenue to provide a fully completed connection from Simmons Street to Allen Lane. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project. | | | |
| PROJECT NO: 10462 | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$1,000,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 7/1/2017 | 7/1/2018 | 0% |
| ROW CLEARANCE | 7/1/2017 | 7/1/2018 | 0% |
| ENVIRONMENTAL CLEARANCE | | | N/A |
| OPEN BIDS | 8/1/2018 | 10/1/2018 | 0% |
| CONSTRUCTION | 12/1/2018 | 06/1/2019 | 0% |
| ACCEPTANCE | 06/1/2019 | 09/1/2019 | 0% |
| CONSULTANT/PROJECT MANAGER: TBD | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Project has been assigned. SOQ's were reviewed and Collins Engineering was selected as the design consultant has been chosen. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Hold a design kick-off meeting. | | | |
| PROJECT MANAGER: Robert Huggins, P.E. | | PHONE NUMBER: 702 633-2003 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|--|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/8/2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Sawtooth Roadways Improvements | | | |
| PROJECT DESCRIPTION: This project consists of infilling sawtooth roadways along the following four corridors: Commerce Street between Cheyenne Avenue and Centennial Parkway, Gowan Road between Allen Lane and Losee Road, Revere Street between Carey Avenue and Colton Road, and Alexander Road between North 5 th Street and Losee Road and a traffic signal at North 5 th Street and Centennial Parkway. The improvements will include traffic control devices, local drainage improvements, miscellaneous curb and gutter, sidewalks, pavement markings and striping, ADA Improvements, and other appurtenances as may be necessary to construct a complete and functional project. | | | |
| PROJECT NO: 10388A, 10388B, 10388C, 10388D, 10388E | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$9,110,000 | |
| SCHEDULE FOR COMPLETION | | | |
| DESIGN | START DATE | END DATE | COMPLETE (%) |
| | 8/1/2014 | 2/1/18 | 72% |
| ROW CLEARANCE | 8/1/2014 | 2/1/18 | 82% |
| ENVIRONMENTAL CLEARANCE | | | N/A |
| OPEN BIDS | 9/1/2016 | 3/1/2018 | 50% |
| CONSTRUCTION | 12/1/2016 | 7/1/2018 | 12% |
| ACCEPTANCE | 9/01/2017 | 10/1/2018 | 0% |
| CONSULTANT/PROJECT MANAGER: | | CH2M Hill, Jacobs Engineering, Parsons Brinckerhoff, Kimley-Horn, and GCW. | |
| CONTRACTOR: | | | |
| COMMENTS: This Interlocal is divided up into 5 projects. Alexander & Commerce portions are in construction CM, John Fitch, (702) 277-4691. North 5 th Centennial is in design, PM Cliff Moss, (702) 633-1904. The PM for the other portions is listed below. | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Alexander: Alexander portion is in construction; tasks included Continue crack sealing and slurry seal east of Arcata Way. Continue signage, striping and all traffic upgrades including installation of left turn loops at W.B Alexander to S.B. N 5 th and N.B N 5 th to W.B Alexander. Commerce: Issued a Conditional NTP to Las Vegas Paving. Gowan: Project is delayed by a change of scope to include NVE undergrounding from Losee to North 5 th . Revere: Project is delayed by R/W acquisition and will now need some re-design for R/W that is unobtainable. Traffic Signal at 5. 5 th : Professional services agreement with GCW for the traffic signal at North 5 th Street and Centennial Parkway was approved by CNLV City Council at the meeting on July 19, 2017 | | | |
| WORK TO BE COMPLETED NEXT MONTH: Alexander: Continue crack sealing and slurry seal. Continue signage, striping and all traffic upgrades on Alexander. Commerce: Straighten out conflicts and Issue Notice to Proceed for construction. Gowan: Meet with NVE to coordinate work for Gowan. Continue to re-design section of Revere to allow for unobtainable R/W. Traffic Signal at N. 5 th : Issue a Notice to Proceed for design of the Traffic Signal at North 5 th Street and Centennial. | | | |
| PROJECT MANAGER: Robert Huggins, P.E. | | PHONE NUMBER: 702 633-2003 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|-----------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/9/2017 | |
| REVIEW PERIOD FOR: 7/1/17 – 7/31/17 | | | |
| PROJECT: Tropical Parkway/Hollywood Boulevard – Linn Lane to I-15 | | | |
| PROJECT DESCRIPTION: The design and construction of roadway infill/widening along Tropical Parkway and Hollywood Boulevard, from Linn Lane to I-15. This project will provide a design connection from Tropical Parkway and Linn Lane to Hollywood Boulevard and design a widened Hollywood Boulevard to the I-15. | | | |
| PROJECT NO: 10412 / 188B-FTI SWAP | | | |
| SID NUMBER: 65 | | BID # | |
| FUNDING SOURCE: FTI SWAP | | TOTAL COST: | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 4/2016 | 12/2017 | 75% |
| ROW CLEARANCE | 9/2017 | 12/2017 | |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | 3/2018 | 6/2018 | |
| CONSTRUCTION | 7/2018 | 3/2019 | |
| ACCEPTANCE | 4/2019 | 7/2019 | |
| | | | |
| CONSULTANT/PROJECT MANAGER: Louis Berger Group / Krishna Kumar (K.K.) | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: | | | |
| | | | |
| DELAYS: | | | |
| | | | |
| WORK COMPLETED THIS MONTH: | | | |
| Review of the 70% documents continued this month. On 7/6/17, a utility coordination meeting was held with NVE Transmission to discuss options for relocation of 7 transmission poles along the corridor. | | | |
| WORK TO BE COMPLETED NEXT MONTH: | | | |
| Anticipate completion of the review of the 70% design documents. Consultant to continue final design. | | | |
| PROJECT MANAGER: Tom Brady, P.E. | | PHONE NUMBER: 702-633-1227 | |

7Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|-----------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/9/2017 | |
| REVIEW PERIOD FOR: 7/1/2017 – 7/31/2017 | | | |
| PROJECT: Valley – Cheyenne Avenue to Tropical Parkway | | | |
| PROJECT DESCRIPTION: | | | |
| The design and construction of improvements on Valley Drive, Cheyenne Avenue to Tropical Parkway. The improvements may include installation of aggregate base, asphalt concrete roadway, pedestrian walk paths and other appurtenances as may be necessary to construct a function project. | | | |
| PROJECT NO: 10402 / 166B-FTI | | | |
| SID NUMBER: | | BID # 1482 | |
| FUNDING SOURCE: FRI | | TOTAL COST: | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 11/2014 | 11/2015 | 100% |
| ROW CLEARANCE | 7/2015 | 11/2015 | 100% |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | 1/2016 | 3/2016 | 100% |
| CONSTRUCTION | 5/31/16 | 2/24/2017 | 100% |
| ACCEPTANCE | 7/19/17 | 7/19/17 | 100% |
| | | | |
| CONSULTANT/PROJECT MANAGER: Stanley Consultants / Helena Murvosh | | | |
| CONTRACTOR: Las Vegas Paving | | | |
| COMMENTS: | | | |
| This project's plans and specifications have been consolidated with the Decatur Blvd Sidewalk Project for bidding in a single contract. | | | |
| DELAYS: | | | |
| None | | | |
| WORK COMPLETED THIS MONTH: | | | |
| City of North Las Vegas Council approved the final acceptance and authorized the filing of the Notice of Completion. | | | |
| WORK TO BE COMPLETED NEXT MONTH: | | | |
| Record the Notice of Completion with the Clark County Recorder. Begin financial close out of the Project. | | | |
| PROJECT MANAGER: John Fitch, P.E. | | PHONE NUMBER: 702-277-4691 | |

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: I-11 Boulder City Bypass Utility Crossings 060AV-FTI #858 (06-0659-BP(2))

DESCRIPTION: Design and construction of utility crossings for the I-11 Boulder City Bypass.
RTC - FTI Funding.

PERCENT COMPLETE: 95% DESIGN CONTRACT: \$100,000
ESTIMATED COST OF PROJECT: \$1,100,000

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|-------------------------------------|
| DESIGN | Feb-16 | <input checked="" type="checkbox"/> |
| R/W CLEARANCES | N/A | <input type="checkbox"/> |
| ENVIR CLEARANCES | N/A | <input type="checkbox"/> |
| BIDS OPENED | N/A | <input type="checkbox"/> |
| START CONSTRUCTION | Feb-16 | <input checked="" type="checkbox"/> |
| CONSTRUCTION COMPLETE | Apr-16 | <input checked="" type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Las Vegas Paving Design Team/Boulder City Public Works

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving Corp. (LVP)


DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Electric Division crews are nearing completion of work installing power service cable and equipment to I-11.

WORK TO BE COMPLETED DURING NEXT MONTH:

Electric Division crews to complete installation of power service cable and equipment and energize the system.
Continue to work with LVP toward completion of I-11.

PROJECT MANAGER: 
Jim Keane, P.E., City Engineer

PHONE# 293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: 2016-17 Street Reconstruction 060AY-FTI (DD) 927 (17-1000-STR)

DESCRIPTION: Design and construction of street improvements on 5th and Arizona Streets in Boulder City.
RTC - FTI (DD) Funding.

PERCENT COMPLETE: 15% DESIGN CONTRACT: \$145,000
ESTIMATED COST OF PROJECT: \$1,110,000

| | SCHEDULE FOR COMPLETION: | | COMPLETE |
|-----------------------|--------------------------|---------------------|-------------------------------------|
| | (dates) | | |
| DESIGN | 5th Street Mar-17 | AZ Street May-17 | <input checked="" type="checkbox"/> |
| R/W CLEARANCES | N/A | N/A | <input type="checkbox"/> |
| ENVIR CLEARANCES | N/A | N/A | <input type="checkbox"/> |
| BIDS OPENED | Apr-17 | Jul-17 | <input type="checkbox"/> |
| START CONSTRUCTION | Jul-17 | Aug-17 | <input checked="" type="checkbox"/> |
| CONSTRUCTION COMPLETE | Aug-17 | Dec-17 | <input type="checkbox"/> |


CONSULTANT/PROJECT MANAGER: Boulder City Public Works

CONSTRUCTION PRIME CONTRACTOR: Foxy Construction, LLC

DELAYS OR PROBLEMS AREAS:
Bids received for the utility and concrete portions of Arizona Street were significantly higher than the engineer's estimate. Bids will not be awarded. Staff is evaluating options to reduce costs.

WORK COMPLETED DURING CURRENT MONTH:
Foxy Construction is working on Fifth Street installing utility conduits, removing and replacing concrete curb and gutter, sidewalk and ramps.
Opened bids for the utility, concrete and asphalt portions of the Arizona Street portion of the project.

WORK TO BE COMPLETED DURING NEXT MONTH:
Foxy Construction to complete the improvements on Fifth Street.
Evaluate options to reduce costs for the utility and concrete portions of Arizona Street.
Schedule final acceptance of the Fifth Street Improvements for a September City Council meeting.

PROJECT MANAGER: 
Jim Keane, P.E., City Engineer PHONE# 293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: 2016-17 Slurry Seal 060AX and 060AX-SB5 #924 & 925 (17-0992-STR)

DESCRIPTION: Design and construction of slurry seal improvements on various streets in Boulder City.
RTC - DD and SB5 Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$50,000
ESTIMATED COST OF PROJECT: \$350,059

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|-------------------------------------|
| DESIGN | <u>Mar-17</u> | <input checked="" type="checkbox"/> |
| R/W CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| ENVIR CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| BIDS OPENED | <u>Mar-17</u> | <input checked="" type="checkbox"/> |
| START CONSTRUCTION | <u>May-17</u> | <input checked="" type="checkbox"/> |
| CONSTRUCTION COMPLETE | <u>Jul-17</u> | <input checked="" type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Boulder City Public Works/CM Works

CONSTRUCTION PRIME CONTRACTOR: Morgan Pavement Preservation


DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

All field work has been completed by Morgan Pavement Preservation.
Measure final quantities and prepare final payment application.

WORK TO BE COMPLETED DURING NEXT MONTH:

Prepare final acceptance for September City Council meeting.
Prepare final reimbursement request.

PROJECT MANAGER: 
Jim Keane, P.E., City Engineer

PHONE# 293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: Boulder City Parkway Complete Street 176C #903 (16-0973-STR)

DESCRIPTION: Design and construction of utility crossings for the I-11 Boulder City Bypass.
RTC - FTI Funding.

PERCENT COMPLETE: 9% DESIGN CONTRACT: \$1,400,000
ESTIMATED COST OF PROJECT: \$100,000

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|--------------------------|
| DESIGN | <u>Apr-18</u> | <input type="checkbox"/> |
| R/W CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| ENVIR CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| BIDS OPENED | <u>N/A</u> | <input type="checkbox"/> |
| START CONSTRUCTION | <u>N/A</u> | <input type="checkbox"/> |
| CONSTRUCTION COMPLETE | <u>N/A</u> | <input type="checkbox"/> |


CONSULTANT/PROJECT MANAGER: CA Group/James Caviola

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:
 CA Group submitted the 30% plans for for staff review.

WORK TO BE COMPLETED DURING NEXT MONTH:
 Staff to review 30% plan submittal.
 CA Group to continue work on the design.
 CA Group and City staff to continue outreach efforts contacting and holding meetings with stakeholders.

PROJECT MANAGER: 
 Jim Keane, P.E., City Engineer

PHONE# 293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 8/9/2017

REVIEW PERIOD FROM: 7/01/2017 TO: 7/31/2017

PROJECT: Micro Paving and Reconstruction Program 060AW #825 (15-0955-STR & 15-0956-STR)

DESCRIPTION: Design and construction of roadway improvements for Boulder City.
Joint Boulder City and RTC Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$200,000
ESTIMATED COST OF PROJECT: \$2,220,000

| | SCHEDULE FOR COMPLETION: | | COMPLETE |
|-----------------------|--------------------------|--------|-------------------------------------|
| | (dates) | Slurry | |
| DESIGN | Dec-15 | May-16 | <input checked="" type="checkbox"/> |
| R/W CLEARANCES | N/A | | <input type="checkbox"/> |
| ENVIR CLEARANCES | N/A | | <input type="checkbox"/> |
| BIDS OPENED | Jan-16 | Jul-16 | <input checked="" type="checkbox"/> |
| START CONSTRUCTION | Mar-16 | Oct-16 | <input checked="" type="checkbox"/> |
| CONSTRUCTION COMPLETE | Jul-16 | Apr-17 | <input checked="" type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Boulder City Public Works

CONSTRUCTION PRIME CONTRACTOR: American Pavement Preservation (APP) - Slurry Seal
Aggregate Industries - SWR Inc. - Reconstruction


DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Final quantities and project accounting for Utah Street Reconstruction have been completed.
Staff scheduled final acceptance of the project for the August 8, 2017 City Council meeting.

WORK TO BE COMPLETED DURING NEXT MONTH:

City Council to approve final acceptance of the project.
Prepare and submit reimbursement request to RTC.
Work on project close out.

PROJECT MANAGER: 
Jim Keane, P.E., City Engineer

PHONE# 293-9200